

সংযোজনী 'ছ'

ADP : 2020-21

List of Projects whose Physical Progress is Zero

(Taka in Lakh)

Sl. No.	Name of Ministry/Division/Project with Implementation Period	Total Cost	Total Allocation	Total Expenditure	-Target - Progress
1	2	3	4	5	6
Prime Minister's Office					
Bangladesh Economic Zone Authority (BEZA)					
1	0305-1112 Acquisition of Land for Establishment of Indian Economic Zone at Mirsarai 01/01/2019-31/12/2020	84583	1	0	0 0
Internal Resources Division (IRD)					
Ministry's Own					
2	1101-1113 Construction of Khulna tax building 01/07/2019-30/06/2022	7176	90	0	0
Economic Relations Division (ERD)					
Ministry's Own					
3	1301-1114 World Bank-assisted Central Coordination Unit of the Private Investment and Digital Entrepreneurship 01/01/2021-31/12/2025	2508	70	0	0 0
4	1801-1115 Construction of Bangladesh Chancery Complex in Jeddah, Saudi Arabia 01/10/2019-30/09/2023	20879	76	0	0 0
Ministry of Primary and Mass Education					
Department of Primary Education					
5	2431-1118 Support to Quality Enhancement in Primary Education 01/07/2020-30/06/2022	996	485	0	48.69 0
6	2431-1119 Bangladesh Covid-19 School Sector Response (CSSR) 01/07/2020-30/06/2022	12841	1000	0	7.69 0
7	2561-1122 Integrated Feasibility Study for the Khulna Agricultural University Development Project 01/07/2019-30/06/2021	493	1	0	0 0
8	2561-1123 Support for Preparation of Dhaka University Master Plan and Feasibility	470.4	1	0	0 0

ADP : 2020-21
List of Projects whose Physical Progress is Zero

(Taka in Lakh)

Sl. No.	Name of Ministry/Division/Project with Implementation Period	Total Cost	Total Allocation	Total Expenditure	-Target Progress
1	2	3	4	5	6
	Study 01/07/2019-31/03/2021				
9	2561-5033	316	152	142	0
	Strengthening the Capacity of Teaching and Research Facilities at the Department of Population Sciences, University of Dhaka (First Revised) 01/07/2017-30/06/2021				0
Department of Education Engineering					
10	2571-5002	2478.18	1	0	0
	Infrastructure Development of Lalmai Degree College in Comilla District. 01/01/2016-30/06/2021				0
11	2605-1117	4770.16	1000	996.5	0
	Screening of Congenital Hypothyroidism in Newborn Babies 01/09/2018-30/06/2022				0
Health Services Division					
Department of Health Services					
12	2711-1120	25522	20	0	0
	Upgradation of existing Kidney Dialysis Centers to 50 beds in Medical College Hospitals and Establishment of Kidney Dialysis Centers to 10 beds in District Headquarters Hospitals. 01/01/2020-31/12/2022				0
13	2711-5007	92198.07	4143	153.91	4
	Development of Newborn, Infant and Maternal Health and Health System (Component 2: Modernization of Diagnostic and Imaging Systems of Medical Colleges and Hospitals Located in 8 Divisions of the country. 01/07/2016-30/06/2023				0
Directorate of Nursing					
14	2716-5000	2190	28	0	1
	Establishment of Universal Nursing Institute 01/07/2017-31/12/2020				0
Ministry of Social Welfare					

ADP : 2020-21
List of Projects whose Physical Progress is Zero

(Taka in Lakh)

Sl. No.	Name of Ministry/Division/Project with Implementation Period	Total Cost	Total Allocation	Total Expenditure	-Target Progress
1	2	3	4	5	6
Department of Social Services					
15	2931-1124 Establishment of Advanced Pediatric Surgery & Stem cell Therapy Unit at Dhaka Shishu (Children) Hospital 01/07/2018-30/06/2022	2449	100	0	15 0
16	2931-1125 Safe Motherhood Activities in 06 Upazillas of Comilla District (2nd Phase) 01/01/2018-30/06/2021	982.45	100	0	10 0
17	2931-1132 Construction of Mohangonj Samajkallyan Balika Etim Khana 01/07/2019-31/12/2021	633	50	0	0 0
18	2931-1139 Establishment of Gazipur-6 Diabetic Hospital 01/07/2020-30/06/2022	2206	179	0	0 0
19	2931-1141 Establishment of Kidney Hospital, Sylhet 01/07/2020-30/06/2023	2500	100	0	0 0
20	2931-1144 Establishment of Khan Bari Community Hospital, Pachkhola, Madaripur. 01/01/2021-31/12/2023	4141	40	0	0 0
21	2931-1146 Establishment of Samsuddin Golejan Training Complex and Health Center for the welfare of the disabled, widows and the destitute. 01/07/2020-30/06/2022	2777	300	0	0 0
22	2931-1149 Sustainable training in improving the living standards of the poor, widows, unemployed, disabled, marginalized and disadvantaged people 01/01/2021-31/12/2022	2278	200	0	0 0
23	2931-5032 Establishment of Wageda Kuddus Probin Nibash and Technical Training Centre for Disadvantaged Adolescents 01/07/2017-30/06/2020	5389.44	1	0	0 0

ADP : 2020-21
List of Projects whose Physical Progress is Zero

(Taka in Lakh)

Sl. No.	Name of Ministry/Division/Project with Implementation Period	Total Cost	Total Allocation	Total Expenditure	-Target Progress
1	2	3	4	5	6
Social Welfare Council					
24	2905-1111 Establishment of Social Welfare Building 01/07/2019-30/06/2021	6600	500	0	0
Ministry of Women and Children Affairs					
Department of Women Affairs					
25	3021-1113 Establishment of Community Nursing Degree collage in Dhaka for Woman 01/07/2017-30/06/2022	2212.26	615	0	0.68
26	3005-1111 Establishment of Joyeeta Tower 01/04/2018-31/12/2023	15425	172	327.58	0
Ministry of Housing and Public Works					
Public Works Department					
27	3251-1126 Construction of Multi storied Building for officers Club Complex in Dhaka 01/07/2019-30/06/2021	22806.79	200	0	8
28	3251-1130 Modernization of Special Security Force (SSF) Firing Range 01/01/2020-30/06/2021	5154	500	102.5	5
Chittagong Development Authority					
29	3205-0120 Development of Ananna Residential Area (2nd Phase). 01/01/2017-30/06/2021	283297.7	100000	114.47	10
30	3205-1119 Preparation of Chittagong Metropolitan Master Plan 01/02/2020-30/04/2022	3332.88	187	2.05	20
31	3205-5018 Construction of Link Road from Dhaka Trunk Road to Baizid Bostami Road including Loop Road at the outer pheriphery of Asian University for Women (AUW) at Chittagong. 01/10/2013-31/12/2021	32003.78	3001	0	5
Rajdhani Unnayon Kartripakhya					
32	3205-5020 Uttara Lake Development Project. 01/07/2014-30/06/2022	3732.97	10	0	2

ADP : 2020-21
List of Projects whose Physical Progress is Zero

(Taka in Lakh)

Sl. No.	Name of Ministry/Division/Project with Implementation Period	Total Cost	Total Allocation	Total Expenditure	-Target Progress
1	2	3	4	5	6
33	3205-8080 Development of Gulshan-Banani-Baridhara Lake. 01/04/2010-30/06/2024	41025.52	1	0	1 0
National Housing Authority					
34	3205-0066 Construction of Residential Flats on Government Land at Cox's Bazar 01/12/2012-30/06/2020	17738.32	16003	0	0 0
35	3205-0070 Development Residential Plot at sadar Upazila in the District of Jhenidah. 01/09/2012-31/12/2021	2514.27	1	0	5 0
36	3205-0091 Development of Sites and Services Residential Plot for low and middle income group people at Baoufal Upazila of Patuakhali District 01/01/2014-31/12/2018	1224.47	1	0	0 0
37	3205-0103 Development of Site and Services Residential and Commercial Plots for Low and Middle Income Group of People at Kismat Zafrabad Mouza, Mirsarai Upazilla, Chittagong District 01/04/2015-30/06/2022	4237.21	2	0	65 0
38	3205-0110 Development of Sites and Services Residential Plots in Kushtia Housing Estate (4th Phase). 01/10/2015-30/06/2022	3103.62	1	1	18 0
39	3205-0112 Development of Sites and Services Residential Plots for Low and Middle-income Group People at Sribodi Upazila of Sherpur District 01/02/2016-30/06/2022	1206.22	1	0	69 0
40	3205-0127 Development of sites and services Residential plots for low and middle income people at Maijdee (Adjacent to Railway Station), Noakhali District.	589.72	90	0	25 0

ADP : 2020-21
List of Projects whose Physical Progress is Zero

(Taka in Lakh)

Sl. No.	Name of Ministry/Division/Project with Implementation Period	Total Cost	Total Allocation	Total Expenditure	-Target Progress
1	2	3	4	5	6
01/07/2017-31/12/2022					
Ministry of Information					
Bangladesh Television					
41	3353-5002 Establishment of 6 (Six) full Fledged stations of Bangladesh Television. 01/01/2017-31/12/2021	139100	2	0	0 0
Ministry of Religious Affairs					
Islamic Foundation					
42	3505-0001 Construction of 6th, 7th and 8th floor upstairs of 5-storey Waqf building with 2 storeyed Hotel floors with 20-storied foundation of the Bangladesh Waqf Administration through Self Finance . 01/07/2017-31/12/2020	1629	1328	0	0 0
Hindu Religion Welfare Trust (HRWT)					
43	3505-1117 Skill Enhancement of Priests and Servants in Religious and Socio-economical Context - Phase II 01/07/2020-30/06/2023	5000	200	0	0 0
Ministry of Youth and Sports					
Ministry's Own					
44	3601-1111 Mainstreaming Sports in National Development Redesigning Bangladeshis Sports Policy Framework 01/10/2019-30/06/2020	48	10	0	0 0
Department of Youth Development					
45	3640-1111 Establishment of Leather Goods Production, Marketing and Training Centre for Underprivileged Marginal Youths 01/11/2018-30/06/2021	2804	0	0	0 0
Bangladesh Krira Shiksha Pratisthan					
46	3605-1127 Modernization of BKSP shooting zone 01/07/2020-30/06/2022	4970	50	0	0 0

ADP : 2020-21
List of Projects whose Physical Progress is Zero

(Taka in Lakh)

Sl. No.	Name of Ministry/Division/Project with Implementation Period	Total Cost	Total Allocation	Total Expenditure	-Target Progress
1	2	3	4	5	6
Local Government Division					
Local Government Engineering Department					
47	3731-1147 Feasibility study for proposed from airport tog court point via Amberkhana chohatta in shyhhet city 01/01/2019-30/06/2020	479	1	0	0 0
Public Health Engineering Directorate					
48	3741-1116 The Project for safe water supply at Different Union of BhandariaUpazila of pirojpur District 01/07/2018-30/06/2021	1764.27	104	104	0 0
49	3741-1117 The Project for community Based water supply at Low water table Areas of Rajshahi, Naogaon and Chapainawabgonj District 01/07/2018-30/06/2021	3219.14	1	0	0 0
50	3741-1139 Rural water supply, sanitation and hygiene projects for human resource development 01/01/2021-31/12/2025	188259.3	8	0	0 0
Dhaka City Corporation					
51	3705-1159 Construction and Development of Road Infrastructure and Drainage System in 16 wards of Dhaka North City Corporation (Phase-I) 01/07/2020-21/12/2023	402562	2000	0	0 0
52	3705-1160 Road Safety IDncluding Development of Traffic Infrastructure in Dhaka North City Corporation area. 01/01/2021-31/12/2023	31923	1	0	0 0
53	3705-1161 Expansion and modernization of Aminbazar landfill 01/01/2020-30/06/2023	78627	293	0	0 0
54	3705-5097 Construction of 3 Wholesale Kitchen Market in Dhaka	35000	1	0	0 0

ADP : 2020-21
List of Projects whose Physical Progress is Zero

(Taka in Lakh)

Sl. No.	Name of Ministry/Division/Project with Implementation Period	Total Cost	Total Allocation	Total Expenditure	-Target Progress
1	2	3	4	5	6
01/07/2016-31/12/2020					
Chittagong City Corporation					
55	3705-1141 Modernization of City Street light System at Different area under Chattogram City Corporation 01/01/2019-30/06/2020	26090	300	0	0 0
Rajshahi WASA (RWASA)					
56	3705-1120 Rajshahi WASA Surface Water Treatment Plant project 01/07/2018-30/06/2022	406222.8	11	0	0 0
Rangpur City Corporation					
57	3705-1151 Purchase of vehicles and equipment for Rangpur City Corporation 01/07/2019-30/06/2021	11369	4500	0	40 0
Rural Development and Co-operatives Division					
Rural Development Academy, Bogra					
58	3805-5062 Action Research Project on Construction of Co-operative based Multistoried 'Palli Janapad' Housing with Modern Urban Amenities for Livelihood Improvement of the Rural People. 01/07/2014-31/12/2020	42433.78	500	0	0.01 0
59	3805-5067 Establishment of Super Instant Powder Milk Plant at Bangabarighat, Sirajgonj 01/07/2015-31/12/2020	10593.23	2202	0	20.78 0
Ministry of Industry					
National Productivity Organisation					
60	3937-5001 Construction of Office Building for National Productivity Organization (NPO) and Department of Patents, Designs and Trademarks (DPDT) with Modern Facilities. 01/10/2015-30/06/2021	6592.92	1	0	0.08 0

ADP : 2020-21
List of Projects whose Physical Progress is Zero

(Taka in Lakh)

Sl. No.	Name of Ministry/Division/Project with Implementation Period	Total Cost	Total Allocation	Total Expenditure	-Target Progress
1	2	3	4	5	6
Bangladesh Small & Cottage Industries Corporation (BSCIC)					
61	3905-5015 BSCIC Industrial Estate, Bairab (1st Revised). 01/07/2012-30/06/2022	7291	400	0	5.48 0
Bangladesh Steel and Engineering Corporation (BSEC)					
62	3905-1116 Feasibility Study of Environment Friendly Ship Recycling Industry at Taltali Upazila in Barguna 01/10/2018-31/12/2020	498	1	0	0 0
63	3905-5033 LED Light (CKD) Assembling Plant in ETL (1st Revised) 01/01/2016-30/06/2021	4828.11	47	0	0 0
Ministry of Textiles & Jute					
Bangladesh Handloom Board					
64	4105-1120 Sheikh Hasina Nakshi Palli, Jamalpur (1st phase) 01/03/2019-31/12/2021	72200	20	0	0.28 0
Bangladesh Jute Mills Corporation (B.J.M.C)					
65	4105-1116 Sheikh Hasina Specialized Jute Textile Mill 01/07/2018-30/06/2021	51885.37	16	10.9	10 0
66	4105-1117 Balancing, Modernization, Rehabilitation and Expansion (BMRE) Of 03 (three) Mills Under Bangladesh Jute Mills Corporation 01/07/2018-31/12/2021	17389.02	1	0	0 0
67	4105-1118 Establishment of felt factory at Karim Jute Mills Ltd & Daulatpur Jute Mills Ltd. And Development & Modernization of Diversified unit of KFD Mills Ltd. 01/07/2018-31/12/2021	3360.94	1	0	0 0
Energy and Mineral Resources Division					
Bangladesh Oil, Gas and Mineral Corporation (Petrobagla)					
68	4205-0081 Rupkalpa-5 Drilling Project: Two	16329	1	0	0

ADP : 2020-21
List of Projects whose Physical Progress is Zero

(Taka in Lakh)

Sl. No.	Name of Ministry/Division/Project with Implementation Period	Total Cost	Total Allocation	Total Expenditure	-Target Progress
1	2	3	4	5	6
	Exploration Well (Srikail North-1, Mubarakpur South East-1), One Appraisal cum Development Well (Begumganj-4) and One Work over (Begumganj-3) 01/04/2017-30/06/2019				0
69	4205-0070 Construction of 19 storied Meghna building with 03 basement floor at Agrabad Commercial Area, Chittagong. 30/06/2022-30/06/2020	6177	1	1	0
					0
	Department of Agricultural Extension				
70	4331-1131 Survey Project on Groundwater Conservation and Efficiency and Productivity Enhancement of Irrigation Based Agriculture System of Bangladesh (BADC Part) 01/07/2020-31/12/2023	44	4	4	9.14
					0
	Cotton Development Board				
71	4339-1111 Enhancing Capacity in Cotton Varieties Development 01/07/2019-30/06/2022	855.08	44	37.55	0
					0
	Bangladesh Fisheries Development Corporation (BFDC)				
72	4405-1119 Establishment of Dry Processing Industry in Cox's Bazar District 01/01/2021-31/12/2023	19879	120	0	0.6
					0
	Ministry of Environment and Forest				
	Department of Forests				
73	4531-1121 Modernization of existing Charmuguria Eco-Park under Madaripur Disbrict 01/01/2020-31/12/2022	3174	352	265.93	11
					0
	Ministry of Land				
	Ministry's Own				
74	4601-1113 Digital Survey Management Capacity Building Project of the Department of	121255	2575	6	2.12
					0

ADP : 2020-21
List of Projects whose Physical Progress is Zero

(Taka in Lakh)

Sl. No.	Name of Ministry/Division/Project with Implementation Period	Total Cost	Total Allocation	Total Expenditure	-Target Progress
1	2	3	4	5	6
	Land Records and Survey for Digital Land Survey 01/07/2020-30/06/2025				
Ministry of Water Resources					
Bangladesh Water Development Board					
75	4705-1111 Rehabilitation of Charbagadi Pump House and Hajimara Regulator of Chandpur Irrigation Project 01/10/2018-30/06/2021	11746.01	69	0	1 0
76	4705-1133 Feasibility for Re-excavation of Small and Medium Khals- Beels in the Country 01/09/2018-30/06/2020	498	1	0	0 0
77	4705-1177 Protection at Durgapasha of Bakerganj upazila in Barisal district from Dhulia launch ghat of Bauful upazila under Patuakhali district 01/07/2020-30/06/2023	71221	1	0.75	0 0
78	4705-5090 Protection of Bhuapur-Tarakandi road through Protection of Left Bank of Jamuna River in Sharishabari Upazila of Jamalpur District 01/07/2017-30/06/2021	20076.74	800	798.52	0 0
79	4705-8260 Procurement of Dragger and Relevant Machine Tools for Dragging River of Bangladesh (2nd Revised). 01/07/2010-31/12/2020	129224.3	1077	0	1 0
Ministry of Disaster Management and Relief					
Directorate of Disaster Management					
80	4932-1116 Earthquake and other Disaster Search, Rescue Operations and Emergency Communication Equipment Procurement Project (Phase 3) 01/11/2020-30/10/2023	227599	42	23.48	0 0
Road Transport and Highways Division					

ADP : 2020-21
List of Projects whose Physical Progress is Zero

(Taka in Lakh)

Sl. No.	Name of Ministry/Division/Project with Implementation Period	Total Cost	Total Allocation	Total Expenditure	-Target Progress
1	2	3	4	5	6
Department of Roads and Highways					
81	5041-1128 Improvement of ch. 0+000 to ch. 10+000 and ch. 24+000 to ch 42+000 of Gouripur-kachua-Haziganj road to appropriate Standard 01/04/2018-31/12/2020	8968	1	0	0 0
82	5041-1251 Expansion and Development of Matlab-Meghna-Dhanagoda-Beribandh (Z-1069) Road 01/07/2020-30/06/2022	12193	1	1	0 0
83	5041-1252 Construction of narrow and risky old concrete bridge / Bailey bridge on the highway under Khulna road zone. 01/07/2020-30/06/2023	52642	2000	0	0 0
84	5041-1254 Upgradation of Tekerhat-Gopalganj (Haridaspur) -Mollahat (Ghonpara) Regional Highway to proper standard and width 01/07/2020-30/06/2022	61258	1000	0	0.81 0
85	5041-1255 Upgradation of Daudkandi-Goyalmari-Srirayarchar (Comilla) -Meaning North (Chhengarchar) District Highway to proper standard and width 01/07/2020-30/06/2023	52437	1	0.01	1 0
86	5041-1256 Upgradation of Digpait-Sarishabari-Tarakandi road in Jamalpur district to proper standard and width 01/01/2021-31/12/2023	37656	1	0	0.02 0
87	5041-1257 Upgradation of Sylhet-Tamabil highway to 4 lanes with separate SMVT lanes 01/09/2020-30/06/2025	358325	60	58	0.16 0
88	5041-1261 Development of Sasek Dhaka Sylhet Corridor Road 01/01/2021-31/12/2023	1691859	71	70	0 0

ADP : 2020-21
List of Projects whose Physical Progress is Zero

(Taka in Lakh)

Sl. No.	Name of Ministry/Division/Project with Implementation Period	Total Cost	Total Allocation	Total Expenditure	-Target Progress
1	2	3	4	5	6
89	5041-5365 Construction of link road from Hetemdi to Sagordi Bazar of Monohardi Upazilla of Narsingdi district. 01/03/2017-31/12/2020	11638	1	1	0
90	5041-5392 Construction of PC Girder (Goma Bridge) at 14th Km of Barisal (Dinererpool) Laxmipasha-Dumki Road 01/07/2017-30/06/2021	5762	1	0	1
Ministry of Railway					
Bangladesh Railway					
91	5131-1111 Conversion of Metre Gauge Line into Dual Gauge Line from Parbatipur to Kaunia Section of Bangladesh Railway 01/01/2018-31/12/2022	168221.2	15	2.94	0.75
92	5131-1116 Constructions of Double Line Track Between Khulna-Darsana Junction Section of Bangladesh Railway 01/01/2018-31/12/2022	350675.5	21	3.75	0.5
93	5131-1124 Conversion of Meter Gauge Rail Line into Dual Gauge in Akhaura-Sylhet Section of Bangladesh Railway 01/04/2019-30/06/2025	1610445	1	0	0
94	5131-1126 Renovation of 21 Nos. Meter Gauge Diesel Electric Locomotives for Bangladesh Railway 01/07/2019-31/12/2022	24214.08	400	3.32	0
95	5131-1127 Feasibility Study with Detail Design and Bid Document Preparation for Construction of a New Carriage Maintenance Workshop at Rajbari 01/01/2020-30/06/2022	3005.55	62	4.02	0
96	5131-1128 Rolling Stock Operations Improvement of Bangladesh Railway (Technical	4501.75	301	0	20

ADP : 2020-21
List of Projects whose Physical Progress is Zero

(Taka in Lakh)

Sl. No.	Name of Ministry/Division/Project with Implementation Period	Total Cost	Total Allocation	Total Expenditure	-Target Progress
1	2	3	4	5	6
	assistance) 01/07/2019-30/06/2022				
97	5131-1130 Facilities Preparation Technical Assistance Project for Development of Rail Communication System 01/07/2020-31/12/2023	23538	12	0	0 0
98	5131-5032 200 meter gauge passenger carriage collection for Bangladesh Railway. 01/07/2016-30/06/2022	92751.69	35	23.36	0 0
Ministry of Shipping Mongla Port Authority					
99	5205-0530 Streategic Master Plan for Mongla Port 01/09/2016-30/06/2022	530	780	208	0 0
100	5205-1134 Procurement of Service Vessels for Mongla Port 01/07/2019-30/06/2022	76725	75	74.95	0 0
101	5205-1138 Upgradation of Mongla Port 01/01/2020-30/06/2024	601461	910	0	0 0
102	5205-0534 Procurement of 2 high power Tug boat (5000 BHP/70 ton bollard pool) 01/09/2018-30/06/2022	17083.76	11927	1.1	69.81 0
Ministry of Civil Aviation and Tourism Bangladesh Parjatan Corporation					
103	5305-1113 Construction of Tourism Centre at Hatiya and Nijuhm Dwip, Noakhali 01/03/2018-30/06/2023	4961.07	1	1	0 0
104	5305-1115 Construction of Tourism Centre at Panchagarh 01/07/2018-30/06/2022	2246.72	1	1	0 0
Civil Aviation Authority of Bangladesh					
105	5305-0012 Expansion and Renovation of Passenger Terminal Building at Rajshahi Shah Makhdum Airport 01/07/2020-30/06/2023	7651	500	0	6.54 0

ADP : 2020-21
List of Projects whose Physical Progress is Zero

(Taka in Lakh)

Sl. No.	Name of Ministry/Division/Project with Implementation Period	Total Cost	Total Allocation	Total Expenditure	-Target Progress
1	2	3	4	5	6
106	5305-0013 Renovation of Passenger Terminal Building 1-2 at Hazrat Shahjalal International Airport 01/07/2020-31/12/2021	20469	20469	0	100 0
107	5305-0014 Consulting Services for Chittagong Shah Amanat International Airport Expansion (Design Face) 01/07/2020-31/12/2021	2061	2062	0	100 0
108	5305-0015 Cox's Bazar Airport Development (Phase II) (Design Face) Consulting Services 01/07/2020-31/12/2021	3472	3473	0	100 0
109	5305-1124 Asphalt Concrete Overlaying Project on Runway Surface of Jessore Airport, Syedpur Airport and Shah Makhdum Airport, Rajshahi 01/01/2021-30/06/2023	56676	1	0	0 0
Power Division					
Bangladesh Power Development Board					
110	5605-0033 1000000000-400 MW and +/- 10% Combined Cycle Power Plant Construction Project, Raozan, Chattogram. 01/01/2020-31/12/2022	208712	20000	0	6 0
111	5605-1124 Power Distribution and System Development, Chattogram Zone (2nd Phase) 31/12/2022-30/06/2022	255190.6	31500	19987.9	0 0
112	5605-5019 Re-powering Project of Ghorashal 4th Unit . 01/07/2016-30/06/2021	207198.6	1113	1112.77	0 0
113	5605-5115 Land Acquisition for Moheshkhali Power Hub 01/07/2017-30/06/2022	132466	58210	0	0.12 0

Dhaka Power Distribution Company (DPDC)

ADP : 2020-21
List of Projects whose Physical Progress is Zero

(Taka in Lakh)

Sl. No.	Name of Ministry/Division/Project with Implementation Period	Total Cost	Total Allocation	Total Expenditure	-Target Progress
1	2	3	4	5	6
114	5605-1129 Installation of Eight Lakh and Fifty Thousand Smart Pre-payment Meters under DPDC Area 01/07/2018-30/06/2021	65795.31	11477	8475	0 0
115	5605-9691 Pre-paid Metering Project of Six NOCS Division under DPDC. 01/07/2013-31/12/2020	17335.51	1620	0	61.63 0
Rural Power Company Ltd. (R.P.C.L)					
116	5605-5089 Land Acquisition and Land Development for Implementation of Patuakhali 1320 (2,660) MW: Coal Fired Thermal Power Plant. 01/07/2016-31/12/2020	86970.62	11250	8748	0 0
Bridge Division					
Bangladesh Bridge Authority					
117	7105-0022 Feasibility Study on Construction of Bridge on Paira River of Patuakhali-Amtali-Barguna-Kakchira road on Karkhana River of Bakerganj-Baufal Road and on Megna River of Vulta-Arihazar-Bancharampur road. 01/07/2016-30/06/2021	6329	6329	0	0 0