

বার্ষিক উন্নয়ন কর্মসূচি বাস্তবায়ন অগ্রগতি পর্যালোচনা  
(২০২১-২০২২)

## শূন্য বাস্তব অগ্রগতি সম্পন্ন প্রকল্পের তালিকা

সংযোজনী-'ছ'

ADP : 2021-22

## List of Projects whose Physical Progress is Zero

(Taka in Lakh)

Sl. No.	Name of Ministry/Division/Project with Implementation Period	Total Cost	Total Allocation	Total Expenditure	-Target Progress
1	2	3	4	5	6
<b>Cabinet Division</b>					
<b>Ministry's Own</b>					
1	0401-1117 Technical Support for CRVS System Improvement in Bangladesh (Phase-3) 01/01/2020-30/06/2021	87.23	1	0	0
2	0401-5002 Capacity Development of the Cabinet Division and Field Administration 01/01/2018-30/06/2021	3499.55	1	0	0
<b>Finance Division</b>					
<b>Ministry's Own</b>					
3	0901-5017 Strengthening Public Financial Management for Social Protection Under SGP. 01/12/2014-30/06/2021	12083.02	1	0	0
<b>Internal Resources Division (IRD)</b>					
<b>National Board of Revenue</b>					
4	1103-1111 Construction of LC Station at Hili, Burimari & Banglabandha 01/07/2021-30/06/2024	8061	500	0	10
<b>Bank and Financial Institution Division</b>					
<b>Investment Corporation of Bangladesh (ICB)</b>					
5	1205-0002 Construction of 40 Storied ICB Building with 4 Basement. 01/11/2016-31/10/2021	28334.36	72	63.2	0
<b>Ministry of Commerce</b>					
<b>Ministry's Own</b>					
6	1701-1114 Feasibility Study on Export Competitiveness of Agro-Products at Jute Goods (EACA) of Bangladesh 01/04/2020-31/07/2021	430	1	0	0
<b>Bangladesh Trade and Tariff Commission</b>					
7	1705-1112 Capacity Building project of Bangladesh Trend and Tariff Commission. 01/01/2022-30/12/2024	368.34	94	0	0
<b>Ministry of Foreign Affairs</b>					
<b>Ministry's Own</b>					
8	1801-1111 Construction of Bangladesh Chancery Complex and Ambassador's Residence in Thimpu 01/04/2018-30/06/2023	4946	1500	35.13	5



**ADP : 2021-22**  
**List of Projects whose Physical Progress is Zero**

(Taka in Lakh)

Sl. No.	Name of Ministry/Division/Project with Implementation Period	Total Cost	Total Allocation	Total Expenditure	-Target Progress
1	2	3	4	5	6
<b>High Commissions</b>					
9	1812-5010 Construction of Bangladesh Chancery Complex in Islamabad, Pakistan. 01/07/2007-30/06/2023	7987	4418	0	20 0
<b>Public Security Division</b>					
<b>Boarder Guard Bangladesh</b>					
10	2231-1112 Construction of 73 BOP's in Border Areas of Border Guard Bangladesh. 01/01/2021-30/06/2023	23352	11130	0	47.66 0
11	2231-1113 Construction of Different Infrastructure of New formed Battalion Narayanganj (62 BGB) of Border Guard Bangladesh 01/07/2021-31/12/2023	23721	5000	0	21.07 0
<b>Department of Ansars and Village Defence</b>					
12	2241-5000 Expansion of physical facilities of Barracks for Ansar and VDP at District and Battalion Head Quarters (1st Revised).  01/07/2016-31/12/2021	6221.13	1459	0	0 0
<b>Ministry of Education</b>					
<b>University Grants Commission</b>					
13	2561-5065 Special Development of Begum Rokeya University, Rangpur 01/01/2015-30/06/2021	9750	100	0	0 0
14	2561-9152 Development of Jagannath University (2nd revised) 01/01/2011-31/12/2021	10705	1	0	0 0
<b>Health Services Division</b>					
<b>Department of Health Services</b>					
15	2711-5005 Establishment of Patuakhali Medical College and Hospital. 01/07/2016-30/06/2021	58446.18	3514	0	6.01 0
<b>Directorate of Nursing</b>					
16	2716-5000 Establishment of Universal Nursing Institute (1st Revised) 01/07/2017-31/12/2023	2518.49	10	0	0.39 0
<b>Ministry of Information and Communication Technology</b>					
<b>Bangladesh Computer Council (BCC)</b>					
17	2805-1124 Strengthening digital government and economy 01/01/2022-31/12/2026	254165	133	132.98	0 0

## ADP : 2021-22

## List of Projects whose Physical Progress is Zero

(Taka in Lakh)

Sl. No.	Name of Ministry/Division/Project with Implementation Period	Total Cost	Total Allocation	Total Expenditure	-Target Progress
1	2	3	4	5	6
<b>Ministry of Social Welfare</b>					
<b>Department of Social Services</b>					
18	2931-1125 Safe Motherhood Activities in 06 Upazillas of Comilla District (2nd Phase) 01/01/2018-30/06/2021	982.45	1	0	17 0
19	2931-1128 Development of Hazi Nowab Ali Khan Atimkhana 01/01/2019-31/12/2021	1971.64	1	0	0 0
20	2931-1141 Establishment of Kidney Hospital, Sylhet  01/07/2020-30/06/2023	2500	20	0	13 0
21	2931-1159 Rehabilitation and socio-economic development of poor and helpless people of Islampur, Melandah Bakshiganj Upazila of Jamalpur District through various trade trainings. 01/10/2021-30/09/2023	2096	50	0	7 0
22	2931-1160 Poverty alleviation through development of trade based skills and capacity building through training among the destitute and poor people of Kotalipara, Tungipara and Moksudpur upazilas of Gopalganj district.  01/10/2021-30/09/2023	2296	50	0	7 0
23	2931-1161 Urban Management of Internal Migration Due to Climate Change (UMMCC) Phase-II  01/01/2018-31/12/2022	14985	1	0	1 0
<b>National Handicapped Development Foundation</b>					
24	2905-1112 Construction of sports complex for people with special needs 01/04/2021-31/12/2023	44754	152	0	5 0
<b>Ministry of Housing and Public Works</b>					
<b>Public Works Department</b>					
25	3251-5033 Construction of Multistoried Residential Buildings at Motijheel Government Colony (Hospital Zone, Store Compound), Dhaka  01/09/2017-30/06/2022	25722	1	0	1 0
26	3251-5034 Development of Two Parks with Modern Facilities and One Play Ground on PWD	1605	370	0	0 0

## ADP : 2021-22

## List of Projects whose Physical Progress is Zero

(Taka in Lakh)

Sl. No.	Name of Ministry/Division/Project with Implementation Period	Total Cost	Total Allocation	Total Expenditure	-Target - Progress
1	2	3	4	5	6
Land Under the District of Cox's Bazar					
01/10/2017-31/12/2021					
<b>Chittagong Development Authority</b>					
27	3205-0050 Construction of Dormitory and Commercial Building for Working Women Beside Patenga Saltgola Road 01/01/2009-30/06/2022	9201.86	1	0	0 0
28	3205-0120 Development of Ananna Residential Area (2nd Phase). 01/01/2017-30/12/2021	283297.7	20	20	0 0
<b>Rajdhani Unnayon Kartripakhya</b>					
29	3205-5020 Uttara Lake Development Project. 01/07/2014-30/06/2023	3732.97	1	0	13.39 0
<b>National Housing Authority</b>					
30	3205-0004 Construction of Residential-cum-Commercial 12-storied Buildings at Asad Avenue in Mohammadpur near Town Hall (1360 sqft 66 nos, Flats and 78732 sqft Commercial Space). 01/03/2008-31/12/2021	5234.59	209	0	0 0
31	3205-0066 Construction of Residential Flats on Government Land at Cox's Bazar 01/12/2012-30/06/2022	17738.32	1	0	0 0
32	3205-0091 Development of Sites and Services Residential Plot for low and middle income group people at Baoufal Upazila of Patuakhali District 01/01/2014-31/12/2021	1224.47	1	0	0 0
33	3205-0096 Construction of 132 Residential Flats for the Govt. Officers at Lalmatia of Mohammadpur in Dhaka 01/11/2014-30/06/2022	15268.47	1	1	1 0
34	3205-0110 Development of Sites and Services Residential Plots in Kushtia Housing Estate (4th Phase). 01/10/2015-30/06/2024	3103.62	1	1	1 0
35	3205-0112 Development of Sites and Services Residential Plots for Low and Middle-income Group People at Sribodi Upazila of	1206.22	1	0	1 0

**ADP : 2021-22**  
**List of Projects whose Physical Progress is Zero**

(Taka in Lakh)

Sl. No.	Name of Ministry/Division/Project with Implementation Period	Total Cost	Total Allocation	Total Expenditure	-Target Progress
1	2	3	4	5	6
	Sherpur District 01/02/2016-30/06/2022				
36	3205-0114 Site & Services Residential Plot Development at Terakhadia of Rajshahi District. 01/07/2016-31/12/2021	1964.65	1	0	0
37	3205-0122 Community Center cum Office Space Construction Project at Lalmatia, Dhaka, 01/04/2017-30/06/2022	2171.99	1	0	1
38	3205-0126 Residentail Plot development for low and middle income people under site and services at Sonapur, Noakhali District. 01/01/2017-21/12/2022	2264.69	1	0	0
39	3205-0140 Site and Services Residential Plot Development Project for Self and Low Income People in Rangunia Upazila of Chittagong District. 01/01/2020-30/06/2023	4184	3685	0	50
	<b>Ministry of Information</b> <b>Bangladesh Television</b>				
40	3353-5002 Establishment of 6 (Six) ful Fledged stations of Bangladesh Television. 01/01/2017-31/12/2023	139100	2	0	0
	<b>Ministry of Youth and Sports</b> <b>Department of Youth Development</b>				
41	3640-5001 Support to Development National Plan of Action for Implementation National Youth Policy & Youth Development Index 01/10/2017-31/12/2021	240	16	0	0
	<b>National Sports Council</b>				
42	3605-1117 Development of SreeNagar Upazilla Stadium at Munshigonj District and Parvartipur Upazilla Stadium at Dinajpur District 01/10/2018-30/06/2022	1193.29	1	0	0
	<b>Local Government Division</b> <b>Ministry's Own</b>				
43	3701-5006 Support to Urban Health and Nutrition to the Bangladesh. 01/01/2015-30/09/2021	21939.53	932	0	0

## ADP : 2021-22

## List of Projects whose Physical Progress is Zero

(Taka in Lakh)

Sl. No.	Name of Ministry/Division/Project with Implementation Period	Total Cost	Total Allocation	Total Expenditure	-Target Progress
1	2	3	4	5	6
44	3731-1170   Infrastructure development of Gazipur district. 01/07/2021-30/06/2025	68500	14	13.96	0 0
45	3731-1172 Important road development project of Keraniganj upazila of Dhaka district. 01/09/2021-31/08/2026	109000	70	65.76	0 0
46	3731-1180 Infrastructure Development of 2 Pauroshova at Meherpur District 01/07/2020-30/06/2023	4680	700	4	0 0
47	3731-1181 Construction of Residential Building for Pourashova Sweeper 21/09/2021-31/12/2024	114152	30	29.23	0 0
<b>Dhaka City Corporation</b>					
48	3705-1142 Development of road cleaning and waste management works through procurement of modern equipment 01/10/2019-31/12/2022	4914	2582	0	0 0
49	3705-5086 Expansion of Matuail Sanitary Landfill Including Land Development. 01/01/2017-30/06/2023	154416.7	4629	0	0 0
50	3705-1141 Modernization of City Street light System at Different area under Chattogram City Corporation 01/01/2019-30/06/2023	26090	5500	0	0 0
51	3705-5071 Excavation of Khal from Baddarhat Barolpara to Karnofuli River (1st Revised). 01/03/2016-30/06/2024	136268	1000	0	0 0
<b>Rajshahi City Corporation</b>					
52	3705-5005 Widening and Improvement of a Road from Rajshahi Kalpana Cinema Hall to Talaimary mour in Rajshahi City. 01/07/2015-31/12/2021	16419.29	1	0	0 0
<b>Dhaka WASA</b>					
53	3705-1111 Land Acquisition and Excavation/Re-excavation of Hazaribagh, Baishteki, Kurmitula, Manda & Begunbari Khal 01/04/2018-31/12/2022	64551.32	1	0	0 0
54	3705-1117 Drainage network expansion and canal Development of Dhaka city project 01/07/2018-30/06/2023	55055	1	0	0 0

## ADP : 2021-22

## List of Projects whose Physical Progress is Zero

(Taka in Lakh)

Sl. No.	Name of Ministry/Division/Project with Implementation Period	Total Cost	Total Allocation	Total Expenditure	-Target Progress
1	2	3	4	5	6
55	3705-1156 Dhaka Sanitation Improvement Project (DCP) 01/01/2020-31/12/2024	385560	629	660.42	0 0
<b>National Institute of Local Government</b>					
56	3705-1136 Institutionalization of Horizontal Learning Program (HLP) in Bangladesh 01/10/2018-30/09/2022	2656.1	627	0	0 0
<b>Rajshahi WASA (RWASA)</b>					
57	3705-1120 Rajshahi WASA Surface Water Treatment Plant project 01/07/2018-30/06/2022	406222.8	6	4.06	0 0
<b>Gazipur City Corporation (G.C.T)</b>					
58	3705-1133 Infrastructure Improvement in Gazipur city corporation (Roads and Drains) 01/07/2018-31/12/2022	70060.38	1	0	0 0
59	3705-1135 Establish an asphalt plant for road development of Gazipur city corporation 01/01/2019-30/06/2022	47950	1	0	0 0
60	3705-1170 Land Acquisition for Solid Waste Management and Construction of Bus-Truck Terminals in Different Areas of Gazipur City Corporation 01/07/2021-30/06/2022	78225	30367	0	10 0
<b>Ministry of Industry</b>					
<b>National Productivity Organisation</b>					
61	3937-5001 Construction of Office Building for National Productivity Organization (NPO) and Department of Patents, Designs and Trademarks (DPDT) with Modern Facilities. 01/10/2015-30/06/2023	6592.92	1	0	0 0
<b>Ministry of Textiles &amp; Jute</b>					
<b>Bangladesh Handloom Board</b>					
62	4105-1120 Sheikh Hasina Nakshi Palli, Jamalpur (1st phase) 01/03/2019-31/12/2024	72200	100	0	1.39 0
<b>Bangladesh Jute Mills Corporation (B.J.M.C)</b>					
63	4105-1116 Sheikh Hasina Specialized Jute Textile Mill 01/07/2018-30/06/2021	51885.37	1	0	0 0
64	4105-1117 Balancing, Modernization, Rehabilitation	17389.02	1	0	0



**ADP : 2021-22**  
**List of Projects whose Physical Progress is Zero**

(Taka in Lakh)

Sl. No.	Name of Ministry/Division/Project with Implementation Period	Total Cost	Total Allocation	Total Expenditure	-Target Progress
1	2	3	4	5	6
	and Expansion (BMRE) Of 03 (three) Mills Under Bangladesh Jute Mills Corporation				0
	01/07/2018-31/12/2021				
	<b>Energy and Mineral Resources Division</b>				
	<b>Bangladesh Petroleum Corporation (BPC)</b>				
65	4205-0069 Construction of 20 storied Jamuna Office Building (Jamuna Bhaban) at Kawran Bazar, Dhaka (Phase-2).	15418	100	0	0
	01/07/2016-30/06/2022				0
66	4205-0070 Construction of 19 storied Meghna building with 03 basement floor at Agrabad Commercial Area, Chittagong.	6177	1	0	0
	01/07/2016-30/06/2020				
	<b>Ministry of Agriculture</b>				
	<b>Bangladesh Jute Research Institute</b>				
67	4305-5039 Development and dissemination of Agricultural Technologies of Jute and allied fiber crops.	2291.76	382	0	0
	01/01/2015-30/06/2018				0
	<b>Soil Resources Development Institute</b>				
68	4305-1124 Urban Agricultural Production Support Project (Pilot)	924.12	37	0	0
	01/07/2018-30/06/2021				0
	<b>Ministry of Fisheries and Livestock</b>				
	<b>Bangladesh Fisheries Development Corporation (BFDC)</b>				
69	4405-1119 Establishment of Dry Fish Processing Industry in Cox's Bazar District	19879	737	416.9	2.52
	01/01/2021-31/12/2023				0
	<b>Ministry of Environment and Forest</b>				
	<b>Ministry's Own</b>				
70	4501-1111 National Adaptation Plan and Nationality Determined Contribution Support Program.	3006	3005	0	0
	01/01/2019-30/06/2022				0
71	4531-5013 Establishment of Sheik Russel Avlary and Eco-Park at Rangunia, Chattogram (2nd Phase)	12551.24	20	0	0
	01/01/2018-30/06/2022				0
	<b>Ministry of Water Resources</b>				
	<b>Bangladesh Water Development Board</b>				
72	4705-1211 Risk Management Investment Program for	180307	126	0	0.05

## ADP : 2021-22

## List of Projects whose Physical Progress is Zero

(Taka in Lakh)

Sl. No.	Name of Ministry/Division/Project with Implementation Period	Total Cost	Total Allocation	Total Expenditure	-Target Progress
1	2	3	4	5	6
	Flood and River Erosion (Project-II) 01/01/2022-31/12/2025				0
73	4705-1212 Disaster Risk Management Extension Project (Component-1, Bapaubo Section). 01/01/2022-31/12/2025	75781	265	55.84	1 0
74	4705-5033 Development of flood and drainage system for discharging waterlogging in Noakhali area. 01/07/2016-30/06/2023	32498.85	1	0	2 0
<b>Road Transport and Highways Division</b>					
<b>Department of Roads and Highways</b>					
75	5041-1169 Construction of kaliganj Bridge at 9th km of patia(Mansartek)-Anwara Kasturighat road (Z-1070) 01/01/2019-30/06/2021	3882	1	0	0 0
76	5041-1183 Mahalchhari-Sindukchhari-Jaliapara Road Development from Sindukchhari to Mahalchhari" Project 01/02/2019-31/12/2021	9766	1	0	0 0
77	5041-1262 Development of Bagerhat-Rampal-Mongla district highway at proper quality and width. 01/07/2021-30/06/2024	46776	600	600	1.28 0
78	5041-1265 Construction project of 03 underpasses and intersection of Paduar Bazar Ulup on Dhaka-Chittagong National Highway. 01/07/2021-30/06/2024	56893	1	1	0 0
79	5041-1269 Upgradation of Tangail-Delduar-Lauhati-Saturia-Kawalipara-Kalampur bus stand road to proper standard and width of regional highway. 01/01/2022-30/06/2024	143589	2	2	0 0
80	5041-1271 Bailey and Other Risky Bridge Replacement Project at existing Dilapidated, Widened and Important Points (Rangpur Zone) 01/07/2021-31/12/2023	86139	1	1	0 0
<b>Ministry of Railway</b>					
<b>Bangladesh Railway</b>					
81	5131-1111 Conversion of Metre Gauge Line into Dual	168321.2	298	3.25	0.18

## ADP : 2021-22

## List of Projects whose Physical Progress is Zero

(Taka in Lakh)

Sl. No.	Name of Ministry/Division/Project with Implementation Period	Total Cost	Total Allocation	Total Expenditure	-Target Progress
1	2	3	4	5	6
	Gauge Line from Parbatipur to Kaunia Section of Bangladesh Railway 01/01/2018-31/12/2023				0
82	5131-1116 Constructions of Double Line Track Between Khulna-Darsana Junction Section of Bangladesh Railway 01/01/2018-31/12/2023	350675.5	353	4.74	1 0
83	5131-1120 Construction of Broad Gauge Rail line between Chilahati and Chilahati Border for connectivity with India 01/01/2019-30/06/2023	8016.94	1489	0	7 0
84	5131-1124 Conversion of Meter Gauge Rail Line into Dual Gauge in Akhaura-Sylhet Section of Bangladesh Railway 01/04/2019-30/06/2025	1610445	1	0	0 0
85	5131-1125 Feasibility Study and Details Design for Construction of New Broad Gauge Railway line from Gobra to Pirojpur and Rail Connection to Bagerhat 01/07/2019-31/01/2021	1088.85	1	0	0 0
86	5131-1126 Renovation of 21 Nos. Meter Gauge Diesel Electric Locomotives for Bangladesh Railway  01/07/2019-31/12/2022	24214.08	6	0	0 0
87	5131-1128 Rolling Stock Operations Improvement of Bangladesh Railway (Technical assistance)  01/07/2019-30/06/2022	4501.75	2	0	0 0
88	5131-1132 Bangladesh Railway Rolling Stock Operation Technical Assistance to Increase Fuel Utilization 01/06/2019-31/12/2022	430.2	409	0	0 0
<b>Ministry of Civil Aviation and Tourism</b>					
<b>Civil Aviation Authority of Bangladesh</b>					
89	5305-0012 Expansion and Renovation of Passenger Terminal Building at Rajshahi Shah Makhdum Airport 01/07/2020-30/06/2023	7651	1	0	0 0
90	5305-0013 Renovation of Passenger Terminal Building 1-2 at Hazrat Shahjalal International Airport	20469	1	0	0 0

## ADP : 2021-22

## List of Projects whose Physical Progress is Zero

(Taka in Lakh)

Sl. No.	Name of Ministry/Division/Project with Implementation Period	Total Cost	Total Allocation	Total Expenditure	-Target Progress
1	2	3	4	5	6
01/07/2020-31/12/2021					
91	5305-0014 Consulting Services for Chittagong Shah Amanat International Airport Expansion (Design Face)	2061	2	0	0
01/07/2020-31/12/2021					
92	5305-0015 Cox's Bazar Airport Development (Phase II) (Design Face) Consulting Services	3472	2	0	0
01/07/2020-31/12/2021					
93	5305-1124 Asphalt Concrete Overlaying Project on Runway Surface of Jessore Airport, Syedpur Airport and Shah Makhdum Airport, Rajshahi	56676	10	0	0
01/01/2021-30/06/2023					
<b>Power Division</b>					
<b>Bangladesh Power Development Board</b>					
94	5605-0032 Construction of Shahjibazar 100 MW Gas Turbine Power Plant	91092.92	1	0	0
01/07/2017-30/06/2023					
95	5605-5115 Land Acquisition for Moheshkhali Power Hub	132466	1	0	0
01/07/2017-30/06/2022					
96	5605-1145 Integrated Capacity Development Project in the power Transmission System of Bangladesh	431.14	100	0	30
01/06/2019-30/06/2023					
<b>Ministry of Liberation War Affairs</b>					
<b>Ministry's Own</b>					
97	6301-1116 Feasibility study of the project titled Establishment of Bangabandhu Uddyan including Liberation War Memorial and Museum at Faridpur	363	263	0	0
01/01/2022-30/06/2022					
98	6301-1117 Establishment of Naval Museum on the Capsized and Sank Ship MV Akram during Liberation War at Narayanganj	394	293	0	0
01/01/2022-30/06/2022					
99	6301-1118 Making a full-length film on "Operation Jackpot": the Naval Commando Operation during the great Liberation War of Bangladesh	2350	24	0	0

**ADP : 2021-22****List of Projects whose Physical Progress is Zero**

(Taka in Lakh)

Sl. No.	Name of Ministry/Division/Project with Implementation Period	Total Cost	Total Allocation	Total Expenditure	-Target Progress
1	2	3	4	5	6
01/01/2022-30/06/2023					
<b>Technical and Madrasa Education Division</b>					
<b>Department of Madrasa Education</b>					
100	7281-1112 Training of Madrasa teachers to enhance their teaching skills	4567	282	51.39	100 0
01/01/2021-31/12/2023					
<b>Security Services Division</b>					
<b>Department of Prisons</b>					
101	7351-5040 Transfer of Khulna District Prison House.	25102.75	500	0	1.99 0
01/07/2011-30/06/2022					