



Impact Evaluation of Barind Command Area Development and Training Project (Revised)



Carried out by
Evaluation Sector
Implementation Monitoring and Evaluation Division (IMED)
Ministry of Planning, Government of People's Republic of Bangladesh

Conducted by
Research Evaluation Associates for Development Ltd. (READ)

May 2010

Impact Evaluation of Barind Command Area Development and Training Project (Revised)

READ Professionals

Dr. Syed Jahangeer Haider

Evaluation Specialist: Team Leader

Dr. Santosh Kumar Sarker

Agriculturist (Co-Team Leader)

Dr. Md. Abdul Ghani

Irrigation Specialist

Nadira Sultana

Project Coordinator

Dr. M. Sheik Giash Uddin

Statistician and Sampling Expert

Nashir Uddin

Computer Programmer cum System Analyst

IMED Officials

Syed Md. Haider Ali

Director General

Md. Abdul Quiyum

Director

Sufia Zakariah

Deputy Director

Carried out by
Evaluation Sector

**Implementation Monitoring and Evaluation Division (IMED)
Ministry of Planning, Government of People's Republic of Bangladesh**

Conducted by
Research Evaluation Associates for Development Ltd. (READ)

May 2010

Abbreviation

BMDA	Barind Multipurpose Development Authority
BBS	Bangladesh Bureau of Statistics
BCC	Behavior Change Communication
BDHS	Bangladesh Demographic and Health Survey
DTW	Deep Tube Well
DAE	Department of Agricultural Extension
DG	Director General
GOB	Government of Bangladesh
HYV	High Yielding Variety
HHs	Households
IEC	Information, Education and Communication
IMED	Implementation Monitoring and Evaluation Division
LWTA	Low Water Table Area
NGO	Non-Government Organization
PCR	Project Completion Report
PP	Project Proforma
PSU	Primary Sampling Unit
QCO	Quality Control Officer
READ	Research Evaluation Associates for Development Ltd.
STW	Shallow Tube Well
SPSS	Statistical Package for the Social Sciences
SOCMOB	Social Mobilization
ToR	Terms of Reference
WMC	Water Management Committee

Table of Content

	Page #
Executive Summary	i - x
Chapter I: Introduction	1-2
<ul style="list-style-type: none"> • Background of the Project • Project Summary • Objectives of the project • Evaluation Objectives 	
Chapter II: Methodology and Sampling	3-6
<ul style="list-style-type: none"> • Impact Assessment • Sampling and sample size for Quantitative Survey • Selection of Upazilas, Unions, Village and Households • Sample for Qualitative Investigations 	
Chapter III: Data Collection	7-8
<ul style="list-style-type: none"> • Study Implementation Strategies • Data Collection: Methods 	
Chapter IV: Data Analyses: Findings	9-47
<ul style="list-style-type: none"> • Section 1: Sample Characteristics • Section 2: Irrigation System: Operational Efficiencies • Section 3: Repair and Maintenance • Section 4: Management Committees • Section 5: Training Assessments: Coverage, Performance, Institutions • Section 6: Agriculture Productions and Performances • Section 7: Intensive Interviews with personnel of BMDA & Allied Organizations • Section 8: Assessment of Infrastructure: Findings of Observation of Irrigation Channel • Section 9: Findings of Local level Workshop • Section 10: Socio Economic Benefits Accrued 	
Chapter V: Strengths and Weaknesses of the Project	48-52
Chapter VI: Recommendations: Conclusion: Sustainability	53-55
References	56-57
<u>Appendix</u>	
Appendix 1: Detailed Tables of Household Level Findings	1-6
Appendix 2: Detailed Tables of Union Trainees	7-10
Appendix 3: Pictures of Local Level Workshop at Puthia & Observed Buried Pipe and Pucca Irrigation Channels	11
Appendix 4: Development of Command Area	12
Appendix 5: Set of Survey Tools (Questionnaire in Bangla)	13-61

Executive Summary

Background: Part of northern Bangladesh where climatic characteristics, topography and soil conditions are significantly different from other areas of the country is known as "Barind Tract". All the 25 Upazilas under Rajshahi, Chapai Nawabganj and Naogaon districts covering 0.775 million hectare of land is the territory of the project. Total population of Barind area (middle, small and landless farmers) is about 5.6, million of whom 85% lives in the rural areas. Previously in the Project area, 40% of the irrigation water flowing through kaccha channels was lost. The current project was designed and implemented to prevent wastage of irrigated water.

Project Summary: Administrative Ministry/Division: Agriculture

Executing Agency: Barind Multipurpose Development Authority (BMDA)

Implementation period: 1996 to 2006

Total costs: (In lakh Taka) GOB Total: 13,804.56 (Source: IMED Evaluation Report of June, 2006)

Project objectives (summary) were to:

- a. Elevate the socio-economic conditions of the people in the project area.
- b. Sustain self-sufficiency in food production for deficit area of the country.
- c. Minimize system loss of irrigation water and achieve irrigation efficiency.
- d. Increase the cropping intensity from 117% to 222% and year round recommended cropping pattern in the area.
- e. Build a group of efficient and technical man power through intensive training on deep tube well operation, maintenance, irrigation and water management, construction and maintenance of water control system, crop production and fertilizer use, crop diversification, afforestation, pisciculture.
- f. Create additional job opportunities for the small and marginal farmers.

Evaluation Objectives (as per ToR)

- To review the implementation status of the following components of the project: Construction works of the channel/water distribution system; Construction works of training shades/centres & training programs conducted; Repair and maintenance of channel/water distribution system; and Procurement of office and field equipment.
- To assess the impact of the following components of the project after implementation: Self-sufficiency of the beneficiaries in food production; Increase the cropping intensity; Additional job opportunity created for the farmers, day labourers and women; Skill and efficiency of trainees; Socio-economic development and standard of living of the beneficiaries; Impact on environment; and Sustainability of the project.

Study Methodology: The methodologies of the Impact Evaluation Study comprised both quantitative survey and qualitative in-depth investigations. To assess the impact of the project interventions, data were obtained from the beneficiaries and stakeholders on time scale: obtained estimates on the benefits gained (agricultural production, income generation and improved standard of living) both currently and retroactively (5 years prior to data collection). An attempt was also made to compare relatively high performing (having **more** than average levels of coverage of hectares of land by irrigated water) and low performing (having **less** than average levels of coverage of hectares of land by irrigated water) areas.

Sampling and sample size for Quantitative Survey: A two-stage stratified sampling procedure was applied to select the sample. At the first stage, Primary Sampling Unit (PSU: village) was selected. PSU was within 2 km of the implemented project area. Second stage, households were selected from each PSU. The samples were determined scientifically with a given degree of accuracy at a given level of statistical significance. A random sample of 12 Upazilas (4 in Rajshahi, 3 in Chapai Nawabganj and 5 in Naogaon Districts) were selected from 25 upazilas. From each selected Upazila, 2 Unions and from each selected Union, 2 villages and from each village, 100 households were selected randomly. Total sample spots were: Districts = 3; Upazilas= 12; Unions = 24; Villages = 48; Households = 4800; and Respondents = 6000 (male=4800; female=1200). All the households were selected using systematic random sampling. From each selected household (farmers), one adult male preferably head of household was interviewed. In addition, from every fourth household, a married woman (preferably wife of the male respondent) was also interviewed regarding their food production, consumption and other aspects of life. Random selection ensured distribution of households by poor and non poor proportions.

Sample for Qualitative Investigations:

- Physically check 48 Deep Tube Wells (one per village: PSU) connecting both buried piped and pucca (where available) channels;
- Physically check the training shades;
- Conduct Intensive interviews with trainees;
- Conduct Intensive interviews with personnel at Districts, Upazillas and at the BMDA HQ levels;
- Conduct Local level Stakeholders' Workshop; and
- Review of relevant documents: PP, PCR and relevant reports.

Data collection: Seven different types of data collection instruments were developed and pre-tested for the study: Pre-coded structured and standardized questionnaires for Household Survey for Adult males and females; Semi-structured open ended questionnaires for Intensive Interviews with Trainees; Semi-structured open ended questionnaires for Intensive Interviews with BMDA and allied department officials at Upazilla level; Semi-structured open ended questionnaires for Intensive Interviews with BMDA and allied department officials at District level; Checklist for Observations by Physical Verifications of Piped and Pucca irrigation channels connected with 48 DTWs, one per village; Checklist for Observations and Physical Verifications of Training Shades; and Checklist for Assessment of conducted training programs.

In total 46 eligible survey manpower, both males and females, were recruited by READ for data collection. All the recruited manpower for field investigation was trained for 5 days. Data collection activities at the field level commenced on 18th October, 2009 and ended by 16th November, 2009. Data collection was adequately supervised and monitored by expert consultants to ensure quality. All the targeted interviews were completed:


- **Quantitative survey at household level:**
 - Male Adult Respondents: Head of Household: 4800 (100%);
 - Female Adult Respondent: 1200 (100%)
- **Qualitative in-depth investigations:**
 - Intensive interviews with Trainees: 182 (94%);
 - Upazillas, Districts and BMDA HQ Intensive interviews of project personnel: 94 (94%);
 - Observations and Physical Verifications: Piped and Pucca Channels connected with 48 Deep Tube Wells: 30,176 meters (103%); Training Shade: 1 (100%).

Data Analyses: Findings:


The mean age of the male adult farmers is 42 years. The mean age of the adult females is 33 years.

Irrigation System: Operational Efficiencies

Majority of the respondents (80%) were aware about Barind project. Although 68% of the farmers mentioned that local committees were formed; but overwhelming majority of the respondents (91%) did not participate in the project. Of the 9% farmers who claimed to have participated in the project (contributed labor or in the committee) remarked that the participation of the women was almost nil or very meager (2.7%). There are currently, on average 4 Deep Tube Wells (DTWs) per village; the number of DTWs per village by the high and low performing areas vary by one, i.e., high performing areas have one DTW more than that in the low performing areas. All the established DTWs were found currently in operational conditions. However, in some villages, very few DTWs were found non functional and the reasons were: meter not functional; water layer too low and the absence of electricity. All the DTWs are connected by Piped (71%) and Pucca Channels (29%). The average lengths in meter of the piped channels are 614 and that of pucca is 606 meters. Hundred percent of the farmers (respondents) use the irrigated water (either from piped or from pucca) for farming. Irrigated water is used for production of high breed (9%), HYV (74%) and local varieties (17%). The varieties of crops produced using the irrigated water are shown in the bar graphs below:



About half of the plots (49%) either are adjacent or very near to the irrigated channels; 36% of the plots are too far away, while 15% fall at the middle section. Bar graphs illustrate the coverage of land per family by irrigated water from the Deep Tube Well by Districts both at pre and post project implementation periods:




The proportional improvements of the coverage of irrigated land during post project over the pre project in terms of additional coverage of land are: in Naogaon 56%; in Chapai

Nawabganj 49%; and in Rajshahi 40%. The farmers from both Rajshahi and Naogaon enjoy privileged status, as in these places, more than 80% said that irrigated water is distributed on rotation (on equity); only 13% said that they received it on demand (when necessary) and only about 5% said that it depended on the decisions of the distributors. But the scenario in Chapai Nawabganj is quite different, where only 52% said that irrigated water is distributed on rotation, 35% on demand and 13% on the decisions of the distributors.


By overall assessment for all three districts, 92% beneficiaries use DTW water for irrigation either sufficiently or partially. Comparatively, assessing the status of availability of water sufficiently or partially, the situation in Naogaon (97%) is the best, followed by Rajshahi (92%) and next Chapai Nawabganj (85%). Insufficiency of DTW water is experienced primarily due to lack of uninterrupted supply of electricity: Naogaon (58%), Rajshahi (65%), and Chapai Nawabganj (50%). The other reasons for shortfall of DTW vary by districts:

- Naogaon: Influential consumes excess water (14%); cover too many/large plots (13%); defaults by Management Committee (MC) (8%);
- Rajshahi: Low level of water (16%); cover too many/large plots (6%); use of Kaccha channels (6%); and
- Chapai Nawabganj: Negligence of MC (15%); cover too many/large plots (15%); Influential consumes excess water (15%).

About ninety percent of the respondents did not face any problem related to channels (piped/pucca): Chapai Nawabganj (94%), Naogaon (89%), and Rajshahi (84%) and the reasons or specific problems are as follows (see bar graph)




Over ninety percent of the respondents irrespective of districts and high and low performing unions, claimed that the level of wastage of water reduced substantially after establishment of the piped channel system. The bar graphs below illustrate proportion of wastage at pre and post piped channel systems comparatively.



The mean reduction of the wastage of irrigated water was by two thirds at post piped channel system compared to previous kaccha channel system. Majority of the respondents (58%) claimed that the cost per unit (bigha) of irrigating water

has been reduced during post project implementation period compared to pre implementation. The bar graphs below illustrate the comparative cost reduction.




In the overall, the reduction of the costs for irrigated water per bigha is Tk 328 (30%) comparatively at post project implementation period over the pre project.

Repair and Maintenance: Ninety one percent of the DTWs are found as satisfactory; similarly 82% of the buried pipe channels were found satisfactory; but only less than half of the pucca channels (43%) was found satisfactory. As regards pucca channels, the conditions are worse in Rajshahi (70% unsatisfactory); while in Naogaon and in Chapai Nawabganj, roughly 50% are either satisfactory or unsatisfactory. About a fifth of the Piped channels (22%) in Naogaon was found unsatisfactory. Both in Rajshahi and in Naogaon, the Care Takers performed most (85 to 92%) of the functions of repairs and maintenance of both DTWs and Piped/Pucca channels, but in Chapai Nawabganj, the Care Takers performed barely more than half (51%) of the functions, while the BMDA persons performed one third of the repair functions.

Most of the costs for repair and maintenance of the DTWs and the channels are borne by the beneficiaries: 60% in respect of DTWs and 62% in respect of the channels. But in Naogaon, the costs of repair and maintenance of the DTWs are shared almost equally: Beneficiaries—37%; Care Takers—45%; and BMDA—34%. A bare majority of the respondents claimed that the repair and maintenance works of the DTWs are done at an appropriate time, i.e. before on set of the cropping seasons/on the eve of using water (58%); but nearly half of them (42%) claimed that for the repair and maintenance, there is no fixed time, it is done year round.

Training Assessments: Of the trainees interviewed, 79% (144) are ideal farmers, followed by 29% (53) are tube well operators/drain men/coupon dealers, 10% (18) are fish cultivators, 4% (7) are mechanic or assistants, and 4% (8) are nursery workers. Current engagements of the trainees, as specified, exceed 100% as some of them perform more than one function. Training of ideal farmers covered 9 major topics and the most covered areas are: Crop diversification/production of more crops (73%); proper use of fertilizer and pesticides (58%); Collection of improved seeds and identify its quality (39%); and proper use of water on land (10%). According to the trainees', the level of knowledge, skills on imparting training of the trainers were very good (25%) and good (64%); level of quality of the training was very good (18%) and good (56%); 68% trainees opined that overall class room environment and sitting arrangements in the training session was good; 43% of the trainees mentioned that quality of food served to the trainees was good; 36% of the trainees mentioned that use of training materials in the training sessions were good; and only 5% trainees assessed the training as ineffective due to inadequacy of practical training.

Training Effectiveness: The assessments by the trainees on after training effectiveness show following outcome (as in Bar graphs):




Comparatively, low effectiveness of training was observed in the following areas: proper functioning of tube well and adequate supply of irrigated water: 32%; repair of deep tube well: 9%; and preventing wastage of water: 2%. The trainees, on average, received 5 days' training. The trainees recommended on average 2 weeks' (11 days) training. 10% trainees reported that they did not understand the subject of the training due to short training period, inadequacy of practical training and difficulties to understand language; 29% of the trainees viewed that the training curricula used was not comprehensive. They recommended inclusion of additional training components in the curricula, such as rearing of domestic animals; perishing of insecticides; production of fish fry, repair and maintenance of tube well and vegetable gardening.

Measures suggested to strengthen training programs include: Repeat and refreshers' training (40%); more practical training (39%); training on modernized cultivation (28%); increased duration of training (13%); train every farmer of the village (7%); provide training allowances (4%); equip the farmers with some tools (3%); and furnish the farmers with printed materials on improved farming (3%).


The project proposed to establish and operate 4 Nos of (1902 Sq.m) training shades (centers) with a covered area of 1902 sq. m. during the first phase; but the project established only one training shade/center covering the same covered area of 1902 sq. m. Training Center was established near Barind Head Office in Rajshahi during the 1998-99 session. Since 1999, training programs are being conducted in this building.

Agriculture Productions and Performances

Status of Food Production: Overall food production increased by 68% in all the three districts during post project period over the pre project. Bar graphs below illustrate average food production (in maunds per bigha) comparatively by pre and post project periods and by districts.




Status of Multiple Crops Production in Barind: The situations of the frequencies of crop productions improved most substantially in Rajshahi; followed by Naogaon and in Chapai Nawabganj (see bar graph).




Impact on cropping intensity: The cropping intensity increased from 131% in the pre project period to 253% in the year 2009, which is higher than the DAE crop intensity level (207 -234% under 3 districts) reported in 2009.

Impact on crop area: With the increased availability of the irrigated water, the agricultural scenario fundamentally changed (coverage by types of crops):



Impact on crop production: Overall crops production increased annually (bar graphs below): and the increased scenarios are in: Boro (223.85%), Vegetables (186.40%), Aus (105%).



Fertilizer Application: The results indicate decreasing trends in the application of manures (such as cow dung, compost) after intervention of project, i.e. about 50% manure usage declined. Farmers are to be motivated for increased use of manure or compost or green manure through training. Overwhelming majority (70-95%) of the respondents used only urea before implementation of the project; but now 54-80% respondents reported that different chemical fertilizers such as Urea, TSP, MP, Zinc, Boron and mixed fertilizers are used in crop fields after implementation of the project.

Majority of the respondents (61-85%) expressed that insect and disease infestation was less at pre project implementation period. Whereas, 75-92% farmers opined that insects and disease infestation were high after implementation of the project. Insects and disease infestation continuously are increasing after intervention of project. Majority (54-84%) of farmers under three districts used less amount of pesticides in their crop fields; whereas, 61-80% of the respondents used high amount of pesticides after intervention of projects. Farmers lacked knowledge on use of non-chemical methods.

Negative environmental impacts according to the respondents (87%) were caused by reduced fertility of land, because of use of chemical fertilizers (35%); increased insect and disease infestation (28%); increased disease borne by mosquitoes/fly (20%); and pisciculture blocking open water (4%) in that order.

Socio Economic Benefits Accrued

Poverty Reduction: The mean monthly family income per household was Tk. 6102, while after project implementation, i.e., in 2009 (Year of IMED Evaluation Survey), the mean monthly family income per household increased to Tk. 9715, an additional increment of 59%, which is with inflationary effect. However, the net increase in monthly family income excluding inflation is 28%; hence the rest 31% (59%- 28%) is the impact of inflation. According to BBS Household Income and Expenditure Survey 2005 the rural monthly family income for Bangladesh is as follows:

Table 1: Estimates of net monthly family income

Year	For Rural Bangladesh (BBS) in Taka		For Barind (READ) in Taka
	Amount in Tk.	% increase over preceding year	
2009 (Estimated)	7714		9715
2005 (BBS)	6095	26.56	
2000 (BBS)	4816		

The rural average monthly family income for Barind is 26% higher than that of the rural income for Bangladesh.

Similarly, the mean monthly family expenditures per household was Tk. 4992, while after project implementation, the mean monthly family expenditures per household increased to Tk. 7691, an additional increment of 54%. Although the family income increased substantially, but the sources of income remained static reflecting that the people are benefited by the Barind interventions greatly. Increased income gains were from agriculture and farming as a consequence of the interventions. Findings show that the heads of expenditures did not change. This means that although the expenditures in terms of amount of money spent increased, but the priorities for expenditures remained unchanged. Income growth failed to induce the farm families in Barind to prioritize health and education more than before. This probably means that income increase does not automatically change people's attitudes towards the standard of living or quality of life. Without additional inducements, i.e. motivations for improving health and literacy levels, people hardly change their lifestyle. BMDA may consider launching social mobilization campaigns on improving the quality of life of the farm families, for which participation of women in Barind project in increased proportion is an imperative.

Poverty Gap: Income has increased universally, i.e., both the poor and the non poor enjoyed increased income due to Barind interventions. Poverty gap (income gap) among the poor and non poor at the pre project period was 85%, while the gap increased to 106% at post project period.

Table 2: Intra period Income (Poverty) gap by poor and non poor by districts: in %

Districts	At Pre Project Period: poor versus non poor	At Post Project Period: poor versus non poor
Rajshahi	77	106
Chapai Nawabganj	55	68
Naogaon	114	131
All 3 districts	85	106

In all the districts the rich became richer rather disproportionately meaning that the income increase is much more among the non poor compared to that among the poor at post project period. Findings on supply of irrigated water and the accompanying problems underscored the mal distribution in the supply system often influenced by rich farmers (and mastans).

Employment Opportunities: Almost universally, the male respondents in Rajshahi (98%), in Chapai Nawabganj (98%) and in Naogaon (88%) claimed that the employment opportunities increased during the Post Project Period.

Employment opportunities for Women in the Allied Sector: On average, 78% of the women of Barind claimed that they have experienced increased employment opportunities at post project implementation period in the Agriculture and its allied Sector; however such claim has been made 95% of the women in Chapai Nawabganj followed by Naogaon (74%) and in Rajshahi (71%). The median employment increase during post project period is in the six areas (Chicken/duck rearing; Vegetable garden; Agriculture; Cattle rearing; Afforestation and Fish cultivation) is 37%; again in Chapai Nawabganj, it is 43%, while in Rajshahi, it is 30% and in Naogaon, it is 24%. However, the direct participation of women in the implementation of Barind Project is as low as 2.7% only.

Recommendations: Conclusion: Sustainability

➤ Study Recommendations:

- Increase employment and earning (wages) opportunities for women in future
- Involve Local Administration in project operations/management
- Extend coverage of cultivable land by underground pipes
- Prioritize maintenance and repair of deep tube wells, irrigation channels under a comprehensive plan
- Immediate interventions needed to prevent continuous falling of the water level in the Barind area
- As an alternative, initiate efforts on preservation of rain water
- Every year impart one week's training to the community farmers—males and females
- Curricula of training to include lessons emphasizing 'proper use of irrigated water and prevention of wastage'
- Training to focus on crop diversifications: vegetables, onion, potato

Issues of Sustainability

➤ Positive Issues for Sustainability

- 70% of the respondents affirmed that their plots of land are covered by irrigated water
- Wastage of irrigated water reduced by two thirds at post piped channel system
- Most of the costs for repair and maintenance of the DTWs and the channels are borne by the beneficiaries
- Operational status of 90% DTWs are satisfactory; similarly 82% of the buried pipe channels are satisfactory
- Food production increased by 68% in all the three districts during post project period

➤ Negative Issues for Sustainability

- Operational status of 57% of Pucca channels not satisfactory
- 42% respondents claimed that repair and maintenance not done at fixed time
- Women participation in Barind marginal and deprived of access to irrigated water

Conclusion: Barind Project is a sustainable and a successful story. Barind is also a priority program of the people. It has not only transformed their farmland from barren fields to lush green agricultural land with substantial increase in agricultural productions and in their income leading to improvements in their livelihood. But a few aspects like systematic repairs and maintenance of the irrigation structures; changing pucca or kaccha channels into buried pipes; coverage of more plots by buried pipes; reducing income gaps among the poor and non poor, and lastly encouraging more women to participate in Barind are to be ensured for more success of the project.

Chapter I

Introduction

Background of the project

Part of northern Bangladesh where climatic characteristics, topography and soil conditions are significantly different from other areas of the country is known as "Barind Tract". Total population of Barind area is about 5.6 million of whom 85% lives in the rural areas. Most of the farmers are middle class or land less. A few number of people are well to do. In actual Barind area no brick built building could be found. Earthen two storied buildings were usually found. Male to female ratio was 100: 102. The percentage of educated people varies from place to place and comparatively lower than other part of the country (Ref. 1).

All the 25 Upazilas under Rajshahi, Chapai Nawabgonj and Noagaon districts covering 0.775 million hectare of land is the territory of the project. Previously in the Project area, 40% of the irrigation water flowing through a kaccha channel were lost due to no lining and improper management of the channel. Appropriate water distribution system was needed to be designed and constructed. Since there was no provision for construction of channel covering all the Deep Tube Wells under the main project, a separate project was formulated for the remaining DTWs in the Barind.

Project Summary

Name of the Project: Barind Command Area Development and Training Project

Administrative Ministry/Division: Agriculture

Executing Agency: Barind Multipurpose Development Authority (BMDA)

Location of the Project: All the 25 Upazillas of Rajshahi, Naogaon and Chapai Nawabganj Districts

Implementation period: 1996 to 2006

Total cost:	(In lakh Taka)	
	GOB	Total
	13804.56	13804.56 (Source: IMED Evaluation Report of June, 2006)

Objectives of the project

- The key objective of the project is to elevate the socio-economic conditions and living standards of the people in the project area through improved irrigation and water management system and imparting training to the community involved.
- To sustain self-sufficiency in food production and to produce extra food for deficit area of the country through increasing command area of the installed deep tube wells with proper irrigation management.
- To minimize system loss of the irrigation water and thus to achieve highest irrigation efficiency.
- To increase the cropping intensity from 117% to 222% in DTW area following year round recommended cropping pattern through available irrigation facilities in the DTW schemes.

- e. To build up a group of efficient and technical man power through intensive training regarding the activities like deep tube well operation and maintenance, irrigation and water management, construction and maintained of water control system, crop production and fertilizer use, crop diversification, afforestation, pisciculture, mechanized cultivation, electrification of small scale rural industries and maintenance & rehabilitation of rural feeder roads.
- f. To create additional job opportunity for the small and marginal farmers and the day laborers.

Evaluation Objectives (as per ToR)

To review the implementation status of the following components of the project:

- a. Construction works of the channel/water distribution system;
- b. Construction works of training shades/centres & training programs conducted;
- c. Repair and maintenance of channel/water distribution system;
- d. Procurement of office and field equipment.

To assess the impact of the following components of the project after implementation:

- a. Self-sufficiency of the beneficiaries in food production;
- b. Increase the cropping intensity;
- c. Additional job opportunity created for the farmers, day labourers and women;
- d. Skill and efficiency of trainees;
- e. Socio-economic development and standard of living of the beneficiaries;
- f. Impact on environment; and
- g. Sustainability of the project

Chapter II

Methodology and Sampling

The methodologies of the Impact Evaluation study comprised both quantitative survey and qualitative in-depth investigations. Quantitative household survey was conducted to measure impact of water infrastructures on water use efficiency (reducing system loss), accelerating agricultural production, creating job opportunities, pursuing socio-economic development, improving standard of living of the beneficiaries (primarily middle and landless farmers), impact on environment, and sustainability of the project. Qualitative in-depth investigations covered physical verifications of water channels, intensive interviews with the key informants from among the trainees and also from the project personnel (officials and field workers).

Impact Assessment

To assess the impact of the project interventions following specific methods were applied.

- Obtained data on time scale that is asked the respondents to give estimates on their benefits gained (agricultural production, income generation and improved standard of living) both currently and retroactively. Currently refers to about a year around data collection, while the previous period refers to five years before data collection. Besides relying on recollection by the respondents, the study also compared and matched data sifted from records relevant to pre and post project status, particularly on data related to agricultural production; and
- Created statistical control groups (samples) using the data from the intervention areas, where unions with relatively better performing (having **more** than average levels of coverage of hectares of land by irrigated water) and those less performing (having **less** than average levels of coverage of hectares of land by irrigated water).

Sampling and sample size for Quantitative Survey

A two-stage stratified sampling procedure was applied to select the sample. At the first stage Primary Sampling Unit (PSU: village) was selected. PSU was within 2 km of the implemented project area. Second stage, households were selected from each PSU. The size of the sample was sufficient. Sample size was determined on the following criteria:

- The confidence and precision desired;
- The variability of the characteristics of the target population if unknown (one must assume greater variability); and
- The size of the target population

The sample size with a given degree of accuracy at a given level of statistical significance was estimated using the following formula,

$$n = [z^2 p (1-p)]/[d^2]$$

Where n= the desired sample size

Z= the standard normal deviate, usually set at 1.96 at 5% level which corresponds to 95% confidence level;

p= expected prevalence=50% (p=0.50)

The degree of accuracy or precision level is d which is considered at 10%

The higher value of d will yield lower sample size and smaller value of d will yield higher sample size.

Suppose 50% of the households improve their living standard after implementation of the project. z statistic is 1.96, which corresponds to the 95% confidence level. d is the level of accuracy that is considered 10%. Putting values in the above formula, we get sample size n = 97. We considered 100 households per PSU.

A total of 48 PSUs were selected from 25 upazillas. So, total sample households were 100x 48= 4800. From each Upazila 2 Unions and from each Union, 2 Villages were selected randomly. Of the 48 PSUs (Villages), 50% were with coverage of agricultural land above average (high performing), while 50% were below average (low performing) by the irrigated water (Water channels).

Selection of Upazilas, Unions, Village and Households

A random sample of 12 Upazilas (4 in Rajshai, 3 in Chapai Nawabganj and 5 in Naogaon District) were selected from 25 upazilas. From each selected Upazila, 2 Unions and from each selected Union, 2 villages and from each village, 100 households were selected randomly. Total sample spots were:

- Total districts = 3
- Total Upazilas= 12
- Total Unions = 24
- Total Villages = 48
- Total households = 4800
- Total respondents = 6000 (male=4800;female=1200)

Selection of respondents at household level: All the households were selected using systematic random sampling. From each selected household (middle and landless farmer)

one adult male preferably head of household was interviewed. In addition, from every fourth household, a married woman (preferably wife of the male respondent) was also interviewed regarding their food production, consumption and other aspects of life. Random selection ensured distribution of households by poor and non poor proportions.

Sample for Qualitative Investigations: For Water Channel/Water Distribution System and Training Centers Observation and in-depth Interviews of Key Informants

- Physically Check 48 Deep Tube Wells (one per village: PSU) connecting both piped channels and pucca channels (where available);
- Physically check the training centers ;
- Intensive interviews with trainees; and
- Intensive interviews with personnel at Upazillas, Districts and at the BMDA HQ levels.

In addition to above, a local level Stakeholders' Workshop was conducted in Puthia Upazilla, Rajshahi District to elicit opinions and reviews of project performance by the key informants and influential living within the project area. Table 1 shows distribution of sample spots in details.

Table 1. Distribution of sample Districts, Upazillas, Unions, Deep Tube Wells, Irrigation Channels and Coverage of Farm Land

Name of Districts	Name of Upazillas	Name of Unions	Number of Deep Tube Well per Union	Type of channels per Union	Number of Deep Tube Well per Upazilla	Type of channels per Upazilla	Area coverage (Bigha) Per Union	Total Area (Bigha) Per Upazila	Irrigation area coverage (Bigha) per Upazila
1. Rajshahi	1. Godagari	1. Gogram	108	Buried pipe: 103 Pucca: 5	312	Buried pipe: 290	17928	143800	114235
		2. Godagari Pourashova	9	Buried pipe: 9 Pucca: 0		Pucca: 22	1494		
	2. Mohanpur	3. Jahanabad	28	Buried pipe: 22 Pucca: 6	130	Buried pipe: 100	4984	142618	53953
		4. Ghasigram	12	Buried pipe: 8 Pucca: 4		Pucca: 30	2136		
	3. Puthia	5. Shilmaria	30	Buried pipe: 20 Pucca: 10	48	Buried pipe: 32	4410	80782	17756
		6. Geupara	4	Buried pipe: 1 Pucca: 3		Pucca: 14	588		
	4. Charchat	7. Nimpara	5	Buried pipe: 3 Pucca: 2	13	Buried pipe: 5	500	46376	1280
		8. Charchat	6	Buried pipe: 3 Pucca: 3		Pucca: 8	480		

Name of Districts	Name of Upazillas	Name of Unions	Number of Deep Tube Well per Union	Type of channels per Union	Number of Deep Tube Well per Upazilla	Type of channels per Upazilla	Area coverage (Bigha) Per Union	Total Area (Bigha) Per Upazila	Irrigation area coverage (Bigha) per Upazila
2. Chapai Nawabganj	5.Chapai Nawabganj	9. Jhilim	30	Buried pipe: 24 Pucca:6	62	Buried pipe: 41	5220	72732	33355
		10. Baliadanga	14	Buried pipe: 13 Pucca:1		Pucca: 21	2436		
	6.Gomostapur	11. Radhanagar	60	Buried pipe:54 Pucca:6	117	Buried pipe: 92	9660	150403	56687
		12. Rahanpur	7	Buried pipe: 2 Pucca:5		Pucca: 25	1127		
	7.Nachol	13. Fateypur	123	Buried pipe: 113 Pucca:10	160	Buried pipe: 146	21402	125685	82500
		14. Nijampur	4	Buried pipe: 3 Pucca:1		Pucca: 14	696		
3. Naogaon	8.Mohadevpur	15. Mohadevpur	13	Buried pipe: 5 Pucca:8	130	Buried pipe: 92	2743	317257	107011
		16. Vimpur	8	Buried pipe: 4 Pucca:4		Pucca: 38	1600		
	9.Badalgachi	17. Paharpur	48	Buried pipe: 46 Pucca:2	82	Buried pipe: 70	9408	217116	47440
		18. Bilashbari	4	Buried pipe: 3 Pucca: 1		Pucca: 12	784		
	10.Sapahar	19. Goala	76	Buried pipe: 71 Pucca:5	280	Buried pipe: 235	12692	155242	44834
		20. Sapahar	7	Buried pipe: 7 Pucca:0		Pucca: 45	1169		
	11.Porsha	21. Mushidpur	92	Buried pipe: 75 Pucca:17	210 (263 DTW)	Buried pipe: 172	20240	135283	33442
		22. Nitpur	41	Buried pipe: 35 Pucca:6		Pucca: 38	9020		
	12.Niamatpur	23. Paroil	100	Buried pipe: 95 Pucca:5	194	Buried pipe: 159	14100	152057	78249
		24. Hajinagar	4	Buried pipe: 2 Pucca:2		Pucca: 35	564		

Chapter III

Data Collection

Study Implementation Strategies

The study was implemented in 3 Districts, 12 Upazillas, 24 unions and 48 villages covering 6000 respondents in 4800 households applying both quantitative survey and qualitative in-depth investigations. The study was implemented in the following three broad phases: **Preparatory Phase; Field Data Collection Phase; and Data Consolidation and Report Phase.**

Data Collection: Methods

Development of Data Collection Tools: Seven different types of data collection instruments were developed for the study:

- A pre-coded structured and Standardized Questionnaires for Household Survey for Adult males and females;
- Semi-structured open ended questionnaires for Intensive Interviews with Trainees;
- Semi-structured open ended questionnaires for Intensive Interviews with BMDA and allied department officials at Upazilla level;
- Semi-structured open ended questionnaires for Intensive Interviews with BMDA and allied department officials at District level;
- Checklist for Observations by Physical Verifications of Piped and Pucca irrigation channels connected with 48 DTWs, one per village;
- Checklist for Observations and Physical Verifications of Training Centers; and
- Checklist for Assessment of conducted training programs.

Recruitment of Survey Manpower: In total 46 eligible survey manpower, both males and females were recruited by READ for data collection. The recruitment criteria included their educational background, ability to interact with people, willingness to stay in the field and previous experience in other surveys. The distribution of recruited manpower for field data collection for the survey was as follows:

- Interviewers — 39
- Sr. Investigators— 4
- Field Supervisors— 3 (one per team)

Training of Survey Manpower: All the recruited manpower for field investigation was trained for 5 days (including field practice combined with pre-testing of data collection instruments) that started on 11th October, 2009 and ended by 15th October, 2009. The training was conducted in a participatory method and all the trainees participated actively in different sessions. The training program was conducted by the resource persons of READ and was enriched by active participation of DG and the concerned IMED officials along with experts and concerned officials of BMDA. The Principal Investigator of the study constantly supervised all the sessions to ensure quality of the training.

Pre-testing and Finalization of Data Collection Tools: During the training of the Field Investigators, 1 field visit was performed for field practice combined with pre-testing of the questionnaires under intensive supervision. The field visit was conducted at Kulla Union of Dhamrai Upazilla of Dhaka district on 13th October 2009. During the field tests, all different types of questionnaires were completed several times by the Field Investigators. After the field practice, a whole day training session was held for review of field experiences. Based

on the observations in the field practice and suggestions made by the team and concerned personnel of IMED, data collection tools were further modified and finalized.

Collection of data from field: After completion of the training program all the field personnel involved with the study were briefed about their field assignment and overall management of data collection activities. Three teams were formed to cover the 3 districts for survey purposes. A well designed field movement plan for effective implementation of the survey was developed and all the team members were briefed about the advance field action plan properly. Prior to study in the field, necessary request letters from the concerned agency (IMED) were obtained to elicit cooperation from the field offices of the respective agencies. Data collection activities at the field level commenced on 18th October, 2009 and ended by 16th November, 2009.

Monitoring, Supervision and Quality Control: Each Field team was guided and managed by a Field Supervisor, who regularly maintained contacts with the Co-Team Leader in READ office to report on day to day basis on the progress of data collection. The field supervisor in each team was responsible for ensuring supervision and management of each team at the field level by assigning and taking stock of team's day's work by individual interviewers. They arranged accommodation, coordinated with local influential and maintained regular liaison with READ office at Dhaka. The Field Supervisors in addition to their functions of supervision and field management ensured quality control checks through random interviews. The distribution of targeted and completed interviews of both quantitative survey and qualitative investigations is shown in the table below:

Table 2: Distribution of targeted and completed survey data collection of both quantitative and qualitative investigations

Data collection methods & Category of Respondents	Sample Size		%
	Target	Completed	Completed
➤ Quantitative Survey/Investigations			
• Male Adult Respondents: Head of the Household (middle and landless farmers)	4800	4800	100
• Female Adult Respondent	1200	1200	100
Total interviews at household level	6000	6000	100
➤ Qualitative Investigations			
• Intensive interviews with Trainees	192	182	94
• Intensive interviews with project personnel at Upazillas, Districts and BMDA HQ. level	100	94	94
➤ Observations and Physical Verifications			
• 48 Deep Tube Wells connected with Piped and Pucca Channels	29,280 meters	30,176 meters	103
• Construction works of Training shades/centers: although the target was 4, but during project period only one shade/center was established spending the money for the 4 centers	1	1	100
• Conducted Training Programs: As project was completed in 2006; hence it was not possible to observe an on-going training program for that period; however, we observed one training program that was being conducted under the current extended project (phase 2)			

Chapter IV

Data Analyses: Findings

Data collection and data consolidation occurred simultaneously. Completed interview schedules were brought to READ office Dhaka phase by phases for thorough editing and for data processing. Data consolidation activities, such as editing, coding, translating, classifying and data entry into the computer software for analysis were carried out simultaneously. Frequency tables (one, two or multiple ways) were prepared for interpretations and analyses using SPSS and d-Base, EPI soft wares, Fox pro) for data analyses. Data analyses and the findings are presented comparing by districts, pre and post periods and high and low performing areas, where relevant. Findings from quantitative survey and qualitative investigations are integrated and are presented in the following broad sections commensurate to ToR objectives:

- Section 1: Sample Characteristics
- Section 2: Irrigation System: Operational Efficiencies
- Section 3: Repair and Maintenance
- Section 4: Management Committees
- Section 5: Training Assessments: Coverage, Performance, Institutions
- Section 6: Agriculture Productions and Performances
- Section 7: Intensive Interviews with personnel of BMDA & Allied Organizations
- Section 8: Assessment of Infrastructure: Findings of Observation of Irrigation Channel
(Buried pipe and Pucca)
- Section 9: Local level Workshop
- Section 10: Socio Economic Benefits Accrued

Section 1: Sample Characteristics

Socio-demographic and Economic Data

Male Adult Farmers: Respondents

The mean age of the male adult farmers is 42 years; the mean age by districts varies by only 1-2 years: Rajshahi: 41 years; Chapai Nawabganj: 44 years and Naogaon: 40 years. Mean level of education completed is 4th grade for Rajshahi, 3rd grade for Chapai Nawabganj and 5th for Naogaon. Almost all the respondents (99%) are currently married. And the mean family size is 6 and 27% of the families are joint families. Ninety six percent of the male respondents are engaged in farming both before and after project implementation.

Female Respondents: Including Female Adult Farmers

The mean age of the adult females is 33 years, which differ slightly by districts by 1-2 years. By educational qualifications, adult females are 4th grade qualified on average. Before the project overwhelming majority (95%) of the adult females were housewives, student (2%) and only 4% were engaged in income earning occupations: vegetable gardening (1%), duck and poultry rearing (2%) and teacher (1%). After the project primary occupations of the adult females are housewives (92%) and only 8% are engaged in some income earning occupations like vegetable gardening (2%), agriculture (2%), duck and poultry rearing (2%), tailor (1%) and teacher (1%).

Before project average monthly income of the adult females was Tk. 453, and after the project the current average monthly income of the adult females is Tk. 880, an additional increment of 94%.

Section 2: Irrigation System: Operational Efficiencies


Awareness, Participation, Charges and payments for irrigated water:

Majority of the respondents (80%) were aware about Barind project. Although 68% of the farmers mentioned that local committees were formed; but overwhelming majority of the respondents (91%) did not participate in the project. Of the 9% farmers who claimed to have participated in the project (contributed labor or in the committee) opined that the participation of the women was almost nil or very meager (2.7%). Reasons for low participation of women during project implementation are:

- Contractors hired non-locals as labourers for construction;
- Installation for irrigation work was sometimes carried out at night; and
- Lack of adequate social mobilization inducing participation of the locals, both men and women in project implementation activities.

Surprisingly, 98% of the farmers did not experience any problem related to the project or its effects. Again overwhelming (81%) majority certified that the construction of the channels were proper. The charges for irrigated water range between Tk. 60 to 100 per hour and most of the times the payments are made in cash (83%).


There are currently on average 4 Deep Tube Wells (DTWs) per village; the number of DTWs per village by the high and low performing areas vary by one, i.e., high performing areas have one DTW more than that in the low performing areas. All the (mean number) established DTWs found currently are also in operational conditions. However, in some villages, very few DTWs were found non functional and the reasons found were: meter not functional; water layer too low and absence of electricity. All the DTWs are connected by Piped (71%) and Pucca Channels (29%). The average lengths in meter of the piped channels are 614 and that of pucca is 606. Hundred percent of the farmers (respondents) use the irrigated water (either form piped or from pucca channels) for farming. Irrigated water is used for production of Highbrid (9%), HYV (74%) and local varieties (17%). The varieties of crops produced using the irrigated water are shown in the bar graphs below:



It is important to determine the location of the plots of land, because the plots, which are adjacent or very close to the channel irrigating water are likely to be irrigated well; those which are at some or further distance are likely to receive irrigated water possibly with interruptions (in terms of flow of water from the channel to the plots). The findings on location of the plots show that 49% either adjacent or very near to the irrigated channels; 36% of the plots are too far away (probably at the end of the plots served from an irrigating channel), while 15% fall at the middle section.

Coverage of irrigated land (in decimal)

More than two thirds (70%) of the respondents affirmed that their plots of land are irrigated by water from Deep Tube Wells (DTWs): Chapai Nawabganj (81%), Rajshahi (67%) and Naogaon (62%). Bar graphs illustrates the coverage of land per family by irrigated water from the DTWs by Districts both pre and post project implementation periods:




The proportional improvements in the coverage of irrigated land during post project over the pre project implementation are:

- In Naogaon, from pre project (88.93 decimals) to post project (200.1 decimals), which is an improvement by additional 56%;
- In Chapai Nawabganj, from pre project (81.2 decimals) to post project 160.27 decimals), which is an improvement by additional 49%; and
- In Rajshahi, from pre project (101.17 decimals) to post project 167.8 decimals), which is an improvement by additional 40%.

Availability of irrigated water in the farming plots is a vital status for the plot being productive. And availability is conditioned by three factors, all influenced by human practices. When water is distributed to all the lands on rotation, i.e., on equity basis, it is considered the most effective distribution system; the next alternative is when the water is not available automatically but on demand and the worst situation is when water is made available only at the sole decisions of the authority (Distributor) controlling the system. In this perspective, the farmers from both Rajshahi and Naogaon enjoy privileged status, as in these places, more than 80% said that irrigated water is distributed on rotation (on equity); only 13% said that they received it on demand (when necessary) and only about 5% said that it depended on the decisions of the distributors. But the scenario in Chapai Nawabganj is quite different, where only 52% said that irrigated water is distributed on rotation, 35% on demand and 13% on the decisions of the distributors (See bar graph below).


Perception on irrigated water distribution practices (system): in %



Status of use of Deep Tube Well Water

Pie charts below illustrate the status of availability of Deep Tube Well (DTWs) water for Irrigation with corresponding reasons for non availability and the status of meeting the needs of water for irrigation from alternative sources by districts. By overall assessment for all three districts 92% beneficiaries use DTWs water for irrigation sufficiently or partially. Comparatively assessing the status of availability of water sufficiently or partially, the situation in Naogaon (97%) is the best followed by Rajshahi (92%) and next Chapai Nawabganj (85%).

Pie charts on Status of DTW water for irrigation and reasons of insufficiency & alternate sources : in %




Insufficiency of DTW water is experienced primarily due to lack of uninterrupted supply of electricity: Naogaon (58%), Rajshahi (65%), and Chapai Nawabganj (50%). The other reasons for shortfall of DTW water vary by districts:

- Naogaon: Influential farmers consuming excess water (14%); cover too many/large plots (13%); defaults of MC (8%);
- Rajshahi: Low level of water (16%); cover too many/large plots (6%); use of Kaccha channel (6%); and
- Chapai Nawabganj: Negligence of MC (15%); cover too many/large plots (15%); Influential consuming excess water (15%).

Problems experienced of water channels: Piped/Pucca


About ninety percent of the respondents did not face any problem related to channels (piped/pucca): Chapai Nawabganj (94%), Naogaon (89%), and Rajshahi (84%) and the reasons or specific problems are as follows (see bar graph)



- In Rajshahi the major problem is the broken status of the channel (51%), followed by lack of sufficient supply of water in the channel (20%); and distance of the plot from the channel (14%);
- In Chapai Nawabganj the major problem related to channels is the distance of the plot from the channel (36%); followed by lack of sufficient supply of water in the channel (15%) and obstructed flow of water through channels (15%); and
- In Naogaon the major problem related to channels is the obstructed flow of water through channels (32%); followed by distance of the plot from the channel (24%); lack of sufficient supply of water in the channel (17%) and the broken status of the channel (16%).

Reduction of Wastage of Irrigated Water:


Over ninety percent of the respondents irrespective of districts and high and low performing unions claimed that, the level of wastage of water reduced substantially after establishment of the piped channel system. The bar graphs below illustrate proportion of wastage at pre and post piped channel systems comparatively.



The mean reduction of the wastage of irrigated water was reduced by two thirds at post piped channel system compared to previous kaccha channel system. The highest reduction has occurred at Rajshahi (34%); followed by Naogaon (22%) and Chapai Nawabganj it is only 13%. One of the important reasons for comparatively low proportion of reduction of wastage of water in Chapai Nawabganj is lack of awareness on the need for reducing

wastage (27%), while in Rajshahi and in Naogaon it is due to water being transferred to other lands 28% and 16% respectively, while other major reason is existence of the kaccha channel.

Majority of the respondents (58%) claimed that the cost per unit (bigha) of irrigating water has reduced during post project implementation period compared to pre project implementation. The bar graphs below illustrate the comparative cost reduction.




In the overall, the reduction of the costs for irrigated water per bigha is Tk 328 (30%) comparatively at post project implementation period over the pre project; however, the highest reduction of the costs have been experienced in Naogaon Tk. 373 (35%) followed by Rajshahi Tk. 322 (30%) and Chapai Nawabganj Tk. 224 (19%).

Supply and use of irrigated water

The level of supply and use of irrigated water has been discussed in the presentations below comparatively by districts, pre and post project periods, by seasons, and by types of crops:


➤ Rabi Season: Kartik - Falgun or from 16th October to 15th March

- In Rajshahi: The supply of irrigated water was adequate at pre and post project periods respectively at 36% and 41%; while the level of use was adequate at 29% and 42%;
- In Chapai Nawabganj: The supply of irrigated water was adequate at pre and post project periods respectively at 8% and 90%; while the level of use was adequate at 15% and 90%; and
- In Naogaon: The supply of irrigated water was adequate at pre and post project periods respectively at 4% and 73%; while the level of use was adequate at 5% and 69%.




➤ **Kharif-1 Season: Chaitra - Ashar or from 16th March to 15th July**

- In Rajshahi: The supply of irrigated water was adequate at pre and post project periods respectively at 14% and 73%; while the level of use was adequate at 16% and 74%; In Chapai Nawabganj: The supply of irrigated water was adequate at pre and post project periods respectively at 7% and 81%; while the level of use was adequate at 10% and 75%;
- In Naogaon: The supply of irrigated water was adequate at pre and post project periods respectively at 34% and 89%; while the level of use was adequate at 33% and 89%;



➤ **Kharif-2 Season: Srabon - Ashin or from 16th July to 15th October**

- In Rajshahi: The supply of irrigated water was adequate at pre and post project periods respectively at 26% and 54%; while the level of use was adequate at 23% and 46%; In Chapai Nawabganj: The supply of irrigated water was adequate at pre and post project periods respectively at 8% and 80%; while the level of use was adequate at 10% and 69%;
- In Naogaon: The supply of irrigated water was adequate at pre and post project periods respectively at 24% and 72%; while the level of use was adequate at 16% and 63%;



As regards both supply and use of the irrigated water during post project periods in all the three seasons/crops (Rabi, Kharif-1 and Kharif -2), the status of both Naogaon and Chapai Nawabganj remains better than the average level of the three districts combined, while that of Rajshahi falls below the average of the three districts.

Section 3: Repair and Maintenance

All the DTWs (48 one per village) investigated are connected by Piped (71%) and Pucca Channels (29%). The average length in meter of the piped channels is 614 and that of pucca is 606. In total, the current study has physically verified 29409 meters of channels (additional 896 meters verified), of which 20925 meters are piped channels and 8484 are pucca channels. Current status of the three structures, such as Deep Tube Wells (DTWs), Piped and Pucca channels are shown in Table 3.

Table 3: Respondent's opinion on the current status of the irrigation structures: in %

Status	Rajshahi n=1600	Chapai Nawabganj n=1200	Naogaon n=2000	All districts n=4800
Deep tube-well				
Satisfactory	91	89	91	91
Unsatisfactory	9	11	9	9
Buried Pipe Irrigation Channel				
Satisfactory	88	86	78	82
Unsatisfactory	12	14	22	18
Pucca Irrigation Channel				
Satisfactory	30	51	45	43
Unsatisfactory	70	49	55	57

Ninety one percent of the DTWs are found satisfactory; similarly 82% of the buried pipe channels were found satisfactory, but only less than half of the pucca channels (43%) was found satisfactory. As regards pucca channels, the conditions are worse in Rajshahi (70% unsatisfactory); while in Naogaon and in Chapai Nawabganj roughly 50% are satisfactory or unsatisfactory. About a fifth of the Piped channels (22%) in Naogaon was found unsatisfactory.

Survey findings show that the functions of repair and maintenance of the irrigation installations were discharged by the Care Takers, BMDA persons and by the beneficiary themselves.

Table 4: Respondent's opinion on the current responsibilities of repair and maintenance the irrigation structures: in %

Maintenance authority/person	Rajshahi n=1600	Chapai Nawabganj n=1200	Naogaon n=2000	All districts n=4800
Deep Tube-well				
Care taker	88	51	85	78
BMDA	14	36	21	22
Beneficiaries	5	14	1	6
Buried Pipe/ Pucca Irrigation Channel				
Care taker	89	51	92	81
BMDA	9	32	11	16
Beneficiaries	9	17	3	9

Both in Rajshahi and in Naogaon, the Care Takers performed most (85 to 92%) of the functions of repairs and maintenance of both DTWs and Piped/Pucca channels, but in Chapai Nawabganj, the Care Takers barely performed more than half (51%) of the functions, while BMDA persons performed one third of the functions.

Most of the costs for repair and maintenance of the DTWs and the channels are borne by the beneficiaries: 60% in respect of DTWs and 62% in respect of the channels. But in

Naogaon, the costs of repair and maintenance of the DTWs are shared almost equally: Beneficiaries—37%; Care Takers—45%; and BMDA—34%.

The Care Takers and BMDA share the costs of the repair and maintenance of DTWs around 28% and 23% respectively. Similarly as regards the costs of the repair and maintenance of the channels the Care Takers and BMDA share the costs to the extent of 29% and 16% respectively. In Naogaon the costs of the repair and maintenance of the channels are again shared comparably: Beneficiaries—39%; Care Takers—49%; and BMDA—25%.

Table 5: Respondent's opinion on bearing the costs of repair and maintenance of deep tube-well, buried pipe/ pucca irrigation channel: in %

Persons bearing Costs of repair and maintenance	Rajshahi n=1600	Chapai Nawabganj n=1200	Naogaon n=2000	All districts n-4800
Deep Tube-well				
Beneficiaries	66	89	37	60
Care taker	26	1	45	28
BMDA	18	10	34	23
Buried Pipe/ Pucca Irrigation Channel				
Beneficiaries	72	89	39	62
Care taker	26	1	49	29
BMDA	8	9	25	16

A bare majority of the respondents claimed that the repair and maintenance works of the DTWs are done at an appropriate time, i.e. before on set of the cropping seasons/ on the eve of using water (58%), but nearly half of them (42%) claimed that for the repair and maintenance, there is no fixed time, it is done year-round.

Table 6: Respondent's opinion on the timing of repair and maintenance of deep tube-well, buried pipe/pucca irrigation channels: in %

Maintenance period	Rajshahi n=1600	Chapai Nawabganj n=1200	Naogaon n=2000	All districts n-4800
Deep Tube-well				
At appropriate Time: Before on set of the cropping seasons/ On the eve of using water	55	70	53	58
No fixed time/ Round the year	45	30	47	42
Total	100	100	100	100
Buried Pipe/ Pucca Irrigation Channel				
At appropriate Time: Before on set of the cropping seasons/ On the eve of using water	69	72	54	64
No fixed time/ Round the year	31	28	46	36
Total	100	100	100	100

As regards the channels (piped and pucca), nearly two thirds (64%) of the respondents claimed that the repair and maintenance works are carried out at an appropriate time, but a third of them (36%) claimed that there is no fixed time for the same.

Section 4: Management Committees

At the local level, Water Management Committee (WMC: Scheme Committee) comprises beneficiary representatives, care takers/operators, drain man, and representative of BMDA (when available). About three fourths (72%) in Rajshahi, less than half in both Chapai Nawabganj (46%) and in Naogaon (43%) are aware of the WMCs.

Table 7: Responsibilities & functions of water supply, use and management committees: in %

Types of activities performed by WMCs	Rajshahi n=1600	Chapai Nawabganj n=1200	Naogaon n=2000	All districts n=4800
Supply and Distribution of Water (solving problems) in the village	29	36	81	50
Provide Advice and Assist: on proper use of water	64	21	24	41
Maintenance and repair of deep Tube-well and irrigation channels	27	68	19	33
Provide training	2	2	2	1
Do nothing	1	4	0	5

Table 8: Level of satisfaction on the performances of Water Management Committees: in %

Satisfaction level	Rajshahi n=1600	Chapai Nawabganj n=1200	Naogaon n=2000	All districts n=4800
Very satisfied or just satisfied	55	56	65	58
Partly satisfied	36	41	32	36
Not satisfied	9	3	3	6
Total	100	100	100	100


Combined analyses of job performances (Table 7) and the level of satisfactions, as these are somewhat related, are:

- In Rajshahi about two thirds of the respondents (64%) said that the WMCs provide advice or assist in solving problems and there 55% of the respondents are satisfied with performances of the WMCs;
- In Naogaon more than three fourths of the respondents (81%) said that the WMCs Supply and Distribution of Water solving problems and there 65% of the respondents are satisfied with performances of the WMCs; and
- In Chapai Nawabganj more than two thirds of the respondents (68%) said that the WMCs ensure maintenance and repair of deep Tube-well and irrigation channels and there 56% of the respondents are satisfied with performances of the WMCs.

Respondents recommended the following (bar graphs below) to further enhance the efficiencies of the Water Management Committees:

- The respondents in both Rajshahi (57%) and Naogaon (59%) emphasized on activating the WMCs through regularly holding meetings (once in a month) and also desiring that the WMCs would function with consensus and without influence; while the respondents in Chapai Nawabganj (59%) prioritized on raising awareness of the WMC members on their appropriate responsibilities and functions through training;
- Only one tenth of the respondents underscored the need for supervision and monitoring by WMC; and

- Only a meager percent of the respondents (4%) emphasized on the needs for undertaking repair and maintenance works by the WMC.



Section 5: Training Assessments: Coverage, Performance, Institutions

To build up a group of efficient and technical man power through intensive training regarding the activities like deep tube well operation and maintenance, irrigation and water management, construction and maintenance of water control systems, crop production, fertilizer use, crop diversification, afforestation, pisciculture, mechanized cultivation, electrification of small scale rural industries and maintenance & rehabilitation of rural feeder roads. Thirty thousand (30,000) people at the project area were trained (Ref-2). To evaluate this aspect of the Barind Command Area Development and Training Project, information were collected from trainees, trainers, project personnel, and also from the community (Household respondents).

Findings of Intensive Interviews with Trainees

Background: Characteristics of the Trainees: In total 182 trainees (all males) were interviewed using Intensive Investigation method (using a semi-structured open ended questionnaire). Some of the trainees received more than one types of training. Average age of the trainees is 40 with little different among 3 districts (2-3 years). Average educational level of the trainees is class 8. Before receiving training, 85% trainee's occupation was agriculture and after obtaining training it has increased from 85% to 92%. The other occupations of the trainees before and after training are service, business and enrolled as students. Of the trainees interviewed, 79% (144) are ideal farmers, followed by 29% (53) are tube well operators/drain man/coupon dealer, 10% (18) are fish cultivators, 4% (7) are mechanic or assistants, and 4% (8) are nursery workers. Current engagements of the trainees, as specified, exceed 100% as some of them perform more than one functions.

- Training of ideal farmers covered 9 major topics:
 - Crop diversification/ production of more crops (73%)
 - Proper use of fertilizer and pesticides (58%)
 - Collection of improved seeds and identify its quality (39%)
 - Proper use of water on land (10%)
 - Seedling plantation (4%)
 - Prevention of weeds on land (4%)
 - Application of insecticides on the land (2%)
 - Prevention of waste of irrigation (1%)
 - Rearing of domestic animal (7%): training on rearing of domestic animal were received only by the ideal farmers of Chapai Nawabganj.

- Training of Tube well Operators/ Drain men/ Coupon Dealers covered 7 major topics:
 - Installation of deep tube wells (76%)
 - Ensuring proper supply of water from DTWs (59%)
 - Prevention of wastage of water from shallow tube well (26%)
 - Mechanical Functioning of deep tube wells (20%)
 - Enlistment and Distribution of coupon (2%)
 - On alternative energy use (diesel) in absence of electricity (2%)
 - Cleaning the channels (2%)
- Assistant Mechanic received training on repairing of deep tube well (100%) and Agri-mechanic received training on mechanical cultivation.
- Nursery workers received training on 2 major topics that is:
 - Planting trees on adjacent land (100%) and
 - The impact of forests on environment (25%).
- Fishermen received training on 4 major topics and these are:
 - Fish cultivation (100%)
 - Giving feed to the fish (44%)
 - Prevention of fish disease (17%) and
 - Fish cultivation in the low land of deep tube well to mitigate the demand of food (11%)

As many as 9 different agencies and their personnel were involved in the training and of them maximum inputs were given by the experts/trainers from BMDA (97%), followed by those contributed by the resource persons from Agriculture Extension Department (55%), resource persons from Forest Department (4%), resource persons from Fisheries Department (10%), resource persons from Livestock Department (6). Rest of the persons (9%) were Upazila Nirbahi Officers, Officer in charge of Police Station and Palli Biddut Samity.

Table 9: Trainers of the training: in %

Trainers	Rajshahi (n=61)	Chapai Nawabganj (n=48)	Naogaon (n=73)	Total (n=182)
Trainers of Barind Multipurpose Development Authority	95	100	96	97
Officers of Agriculture Extension Department	71	69	33	55
Officers of Irrigation Department	20	6	22	17
Officers of Forest Department	5	6	1	4
Officers of Livestock Department	0	6	0	2
Local administration (UNO, OC,PBS)	8	16	3	9

Multiple responses

Different types of training materials were used in the training sessions. Among the materials used were: Black Board, Marker/Pen, Khata, Manual, Posters, Files, Chalk, Duster, Leaflet, Flip charts and demonstration equipment for repair of tube wells. Only 10% trainees received practical training on operation of deep tube well, preservation of improved seeds, plantation of paddy in the right way, preparing of seed bed, supervision and repairing of tube wells, and providing fertilizer according to the color of paddy leaf. According to the trainees', the level of knowledge, skills on imparting training of the trainers were very good (25%), good (64%),

moderate (12%) and bad (1%). On the other hand, level of quality of the training was very good (18%), good (56%), moderate (25%) and bad (1%).

Table 10: Level of knowledge, skill and capacity as trainers and quality of training: in %

Opinion	Rajshahi (n=61)	Chapainawab ganj (n=48)	Naogaon (n=73)	Total (n=182)
Level of trainers capacity				
Very good	28	19	22	23
Good	61	65	67	64
Moderate	10	16	11	12
Worst	1	0	0	1
Total	100	100	100	100
Level of quality of the training				
Very good	23	6	21	18
Good	53	42	67	56
Moderate	23	52	12	25
Bad	1	0	0	1
Total	100	100	100	100


Little more than two thirds (68%) of the trainees opined that overall class room environment and sitting arrangements in the training session was good; about two thirds (66%) of the trainees opined that there was no residential accommodation facilities for the trainees. Less than half (43%) of the trainees mentioned that quality of food served to the trainees was good and 41% opined that it was moderate in quality. More than one third of the trainees (38%) mentioned that there was no transport facility to attend the training sessions, while 36% mentioned that transport facility was good and 14% opined that it was moderate. More than one third (36%) of the trainees mentioned that use of training materials in the training sessions were good; 37% mentioned those as moderate and 12% opined those as bad. Only 5% trainees assessed the training as ineffective as the training sessions were conducted partly unsuccessfully due to time constraints and also due to inadequacy of practical training.

Training Effectiveness:

The major focuses of training in order of priority were on:

1. The activities like deep tube well operation and maintenance, irrigation and water management, construction and maintained of water control system;
2. Crop production and fertilizer use, crop diversification;
3. Afforestation, pisciculture, mechanized cultivation, electrification of small scale rural industries and maintenance & rehabilitation of rural feeder roads.

But the assessments by the trainees on after training effectiveness show following outcome (as in Bar graphs below):



After training achievements as per assessments by the trainees in order of the degree of effectiveness are as follows:

1. Improved Practices on Land use and farming/improved Agriculture: 67%
2. Crop diversification: Increased knowledge, skills and practices: 61%;
3. Improved use of irrigated water: 43%;
4. Other positive and multi-sectoral practices: 15%

The training program focused on agriculture which is reflected by after training effectiveness by number 1 and 2 categories above; while the priority 1 of the Project, i.e., improved use of irrigated water became next to agricultural focus at after training effectiveness assessments. The performance on other multisectoral functions remained at a comparable of training and project objectives. The findings by districts are not different from the total aggregated performance.

Analyses of the specific areas of training effectiveness as in the Table 11 show comparatively low effectiveness on the following areas:

- Learnt and properly functioned tube well; and received adequate supply of irrigated water: 32%
- Repaired deep tube well, when damaged: 9%
- Learnt and prevented wastage of water: 2
- Advised others after training: 3%

Table 11: Respondent's opinion on training effectiveness at post training activities (both knowledge and skills): in %

Areas of Training Effectiveness	Rajshahi (n=61)	Chapai Nawabganj (n=48)	Naogaon (n=73)	Total (n=182)
➤ Crop diversification: Increased knowledge, skills and practices	67	57	59	61
➤ Improved Practices on Land use and farming	53	64	83	67
Learnt and used proper quantity of fertilizer and pesticide in the land	27	46	32	34
Learnt, collected and used improved seeds; and helped in plantation of seeds & prepared seed bed	24	14	47	30
Removed weeds from cultivable land	2	4	4	3
➤ Improved use of irrigated water	47	31	47	43
Learnt and properly functioned tube well; and received adequate supply of irrigated water	32	22	37	32
Repaired deep tube well, when damaged	13	9	6	9
Learnt and prevented wastage of water	2	0	4	2
➤ Other positive practices	15	6	19	15
Learnt and started fish cultivation	5	0	10	6
Planting trees in the courtyard and earned additional income	5	2	8	6
Also advised others after training	5	4	1	3

Multiple responses

The trainees, on average, received 5 days training with maximum period of training reported is 30 days and the minimum being 1 day. When inquired whether the duration of training was adequate or not, half of the trainees (53%) reported that the duration of the training program was adequate, while 47% trainees reported that the duration of training was inadequate. The trainees recommended on average 2 weeks' (11 days) training.

Majority of the trainees (90%) opined that the subjects of training was easy to understand, while 10% trainees reported that they did not understand the subject of the training due to

short training period, inadequacy of practical training and difficulties to understand language. About three fourth (71%) of the trainees opined that the training curricula used was comprehensive. While about one third (29%) of the trainees viewed that the training curricula used was not comprehensive. They recommended inclusion of additional training components in the curricula. About one fourth (23%) of the trainees recommended that the issues of rearing of domestic animals should be included in more details in the training curricula. In addition, some other topics such as perishing of insecticides, production of fish fry, repair and maintenance of tube well and vegetable gardening were also recommended to be included in the curricula.


Measures for strengthening training program:

Ten different measures were suggested by the trainees for strengthening the future training programs:

- Repeat and refreshers' training (40%)
- More practical training (39%)
- Training on modernized cultivation (28%)
- Increased duration of training (13%)
- Train every farmer of the village (7%)
- Provide training allowances (4%)
- Equip the farmers with some tools (3%)
- Furnish the farmers with printed materials on improved farming (3%)

Extended areas of Training needs:

Overwhelming majority of the trainees (92%) recommended for their further training covering multiple areas:



Overwhelming majority (84%) despite their exposures on training areas covered under 'Improved agriculture and farming', recommended the following areas

- Modern cultivation methods (61%)
- Improved seeds (9%)
- Use of fertilizer and pesticides (5%)
- Vegetable cultivation (3%)
- Prevention of plant diseases (2%)
- Wheat cultivation (2%)
- Improving intensity of cultivation on small plots of land (2%)

About half of the trainees prioritized their training in future on repair and maintenance of deep tube well (50%). Only 9% could use their training on the repair and maintenance in the past.

Only 15% mentioned that they could use their training on 'Other allied Agriculture/ Multisectoral Aspects', but about double the proportion (29%) recommended the same as future areas of emphasis:

- Fish cultivation (16%)
- Rearing of domestic animals (8%)
- Afforestation including fruit bearing trees (3%)
- Cow fattening (2%)

Participation to Project Activities

About three fourths (61%) of the trainees were involved in BMDA's activities, while 39% trainees were not involved. The trainees are involved with BMDA's activities, such as tube well operator (54%), drain man (3%), manager (2%), member (1%) and night guard (1%).' In this regard, responsibilities of trainees are: maintenance and operation of tube well (77%), ensure water supply and distribution (76%), writing log book (10%), distribution of coupon among the farmers (3%), repair of tube well (3%), control wastage of water (2%), cleaning of drain (2%) and inform concerned officers regarding the problem of tube well (1%)

Necessary equipment supplied to the trainees during the training period included: plus (82%), screw driver (73%), range (36%), slai range (18%) and cut out, hammer and meter (9% each). All the respondents assessed that training was an important and effective intervention.

Repair and Maintenance of Deep Tube Well and Piped and Pucca channels

About half of the trainees (52%) informed that the BMDA performed the functions of repair and maintenance of deep tube wells, while 38% trainees reported that such functions was discharged by the care takers, followed by beneficiaries 6% and scheme committee 4%. On the other hand, 42% trainees informed that the care takers are responsible for repair and maintenance of Buried Pipe/Pucca Irrigation Channels, while 37% trainees informed that such responsibility was discharged by the BMDA, followed by beneficiaries (12%) and scheme committee (9%).

BMDA and beneficiaries share the costs of the repair and maintenance of deep tube wells around 48% and 42% respectively, followed by care takers 8% and scheme committee 2%. In Naogaon, most of the costs for repair and maintenance of the DTWs are borne by the BMDA (77%); and only 6% of the costs for repair and maintenance of the DTWs are borne by the beneficiaries.

Similarly as regards the costs of the repair and maintenance of the channels the beneficiaries and BMDA share the costs to the extent of 46% and 41% respectively, followed by the care takers (11%) and scheme committee (2%). In Naogaon, most of the costs for repair and maintenance of the channels are borne by the BMDA (74%) and only 6% of the costs for repair and maintenance of the channels are borne by the beneficiaries. Repair and maintenance works of deep tube wells and channels were undertaken as and when necessary.

Most of the trainees (76%) mentioned that they received following assistance from BMDA:

- Received mechanical support through technicians (36%),
- Repair equipment support, if damaged (29%),
- Received support in case of major problems (14%),
- Minimum financial support (13%) and
- Other assistance, if necessary (9%).

While about one fourth (24%) of the trainees mentioned that they did not receive any assistance from BMDA.

Majority of trainees (81%) mentioned that Barind Multipurpose Development Authority (BMDA) performed the follow-up checks on deep tube well/irrigation channels, while 19% trainees mentioned that BMDA did not perform this job.

Overwhelming majority (95%) of the trainees mentioned that deep tube wells were functioning properly, while only 5% trainees mentioned that it was not functioning properly. Majority (88%) of the trainees mentioned that the buried pipe irrigation channels were functioning properly and only 12% trainees mentioned that it was not functioning properly. More than one thirds (38%) of the trainees mentioned that pucca irrigation channels were functioning properly, while about two thirds (62%) trainees mentioned that it was not functioning properly.

Community estimates on coverage of Training

Responses from the households evidence that over hundred thousand community people (127,938: 4.75% of the rural population of age 18 or above) age 18 or above were trained on an average for 8 days. The major areas of training are: Ideal farmer (84%); fish farming (13%); Tube well Operator/Drain men/Coupon dealer (10%). The current survey data were collected during mid 2009, i.e., 3 years after the completion of the first phase of the project (2006). Already the second phase of the project started in 2006 and is continuing, for which the estimated numbers trained by the household respondents exceeded beyond the target of the first of the project (30,000). This is an evidence that the coverage of training during the first phase was satisfactory. However, the proportional coverage of training in Rajshahi was little higher (72,403:7%) of the rural population of age 18 or above); followed by Chapai Nawabganj (23,081: 4%) of the rural population of age 18 or above); and Naogaon (32,454: 3%) of the rural population of age 18 or above). Here it may be mentioned that during the first phase there was only one training center compared to about 3 centers operated during the second phase.

Observations of Training Shade

The project proposed target was to establish and operate 4 Nos of (1902 Sq.m) training shades (center) with a covered area of 1902 sq. m. during the first phase; but the project established only one training shade/center covering the same covered area of 1902 sq. m. The same training shade was observed by (physically verified) using a pre designed guidelines.

The data on assessments of the Training Center were collected through interviewing the key informants (trainers and management staff). The observed findings are summarized below:


- Training Center was established near Barind Head Office in Rajshahi during the 1998-99 session; Since 1999, training programs are being conducted in this building.
- Quality of Physical Structure: Total covered area of the training center is 1902 sq meter; One two storied building with total four rooms was constructed, but only one room is used for conducting training;
- Per batch of trainees varied between 40, 120, and 170 participants and as reported by the key informants a total of 30,000 participants were trained during the first phase;
- Class Rooms are well decorated with fans (15), chairs (180) and tables (20); Present condition of the room is very good; Training room has air condition facility; it has two attached sanitary toilets.
- Sitting arrangement of the training room can accommodate 180 persons.
- Training room has sufficient ventilation and lighting circulation.
- Sufficient IEC materials are used at the time of the training but it has no recreational facilities.
- Training center is neat and clean. It is occasionally used as conference room.

Section 6: Agriculture Productions and Performances

Irrigation is the lifeline of agriculture, because without irrigation facility multiple crops or HYV cultivation would be impossible. Traditional agricultural practices were dependent upon the rainfall and thus the tract became a mono crop area. Irrigation plays the vital role to improve agricultural production. Introduction of irrigation facilities assured production of crops in the dry season. As well as food production through supplemental irrigation for the rain fed crops, ensured greater productivity and created employment opportunities in the crop production sector. Bangladesh is deficit in food grains, fish, meat and milk. Increased productivity in agriculture (production of food grains, fish, meat, milk) is a major target of the development plan of the country to achieve higher living standard of the small, marginal and landless farmers. With a view to increasing self-sufficiency of the beneficiaries in food production through irrigation facilities and training, Barind Command Area Development and Training project was implemented. This chapter provides information on scenario on beneficiaries' performances on land use, crop intensity, production status, poultry and fish production, and environmental impact pre and post project of 12 Upazilas under Rajshahi, Nawabganj and Naogaon districts.

Status of Food Production: A Comparison of pre and post project periods


Hundred percent of the household respondents opined that food production has significantly increased due to implementation of Barind project and such performance was uniform across districts. Bar graphs below illustrate average food production (in maunds per bigha) comparatively by pre and post project periods by districts.



Overall food production increased by 68% in all the three districts during post project period over the pre project. Highest production level was achieved in Rajshahi, where the food production per bigha of land during the post project period over the pre project increased additionally by 80%, followed by Naogaon (66%) and Chapai Nawabganj (61%).

Status of Multiple Crops Production in Barind Project area


Almost unanimously the respondents (98-99%) claimed that their performances on the frequencies of crop productions turned from mostly single crop production during pre project period (Single: 60%; Double 40% and Triple: 0%) to mostly multiple crop productions during post project period (Single: 1%; Double: 48%; and Triple: 51%).



The situations of the frequencies of crop productions improved most substantially in Rajshahi, where the triple crop production increased from 0 to 66%; followed by Naogaon, where triple crop productions increased from 0 to 45% and in Chapai Nawabganj, it improved from 0 to 38%.


Impact on cropping intensity

One of the main objectives of the project was to increase cropping intensity from 117 to 222% by bringing more land under cultivation through introduction of irrigation water and suitable crops. In this evaluation for determining the cropping intensity, interviews in 4800 households were conducted. District wise cropping intensities before and after project is shown in bar graphs below. The study results shows that the cropping intensity has increased by additionally by 122% (from 131% to 253%) in high performing area and 118% (from 133% to 251%) in low performing area. The increase in cropping intensity was the highest in case of Rajshahi district (from 148-153% to 260-281%). The cropping intensity gradually (day by day) increased from 131% in the pre project period to 253% in the year 2009, which is higher than the DAE crop intensity level (207 -234% under 3 districts) reported in 2009. Another study on Impact evaluation of BIADP cropping intensity were reporting 200% in the year 2000 (Kranti Associates Ltd, July 2000). Findings clearly indicated that tremendous positive impact were achieved on cropping intensity after implementation of the project. The single crop area has significantly decreased with increase of double and triple crop areas. Therefore, it can be concluded that the increase in utilization of fallow land increased through cropping intensity, and this was induced by increase in the production of vegetables, cereal and fruit crops in three seasons of the year.




Impact on crop area

From the sample household survey data, the extent of changes in crops area and production level before and after project scenarios are shown in bar graphs below. A wide variety of crops are grown in three survey districts throughout the year. The major cultivated crops were: Boro, Aus, Aman, Wheat, Maize, Sugarcane, Mustard, Pulses, Vegetables, Jute and Fruits etc. after intervention of the project. With the increased availability of the irrigated water, the agricultural scenario fundamentally changed. Survey findings show that the major changes occurred in Boro crop (156%), Vegetables (97.44%), Pulses (88.64%) and sugarcane (64.38%) during post project in three districts. Bar graph below shows that 52.17% Jute cultivated area decreased after intervention of the project. It may be impact of low market price of Jute. Aus (53%), Wheat (51.45%), Maize (38.46%), Mustard (29.41), Aman (20.53%) and Fruits crops (20%) also considerably increased at post project period.



Impact on crop production

Analyses of survey data results depict that after the project period overall crops production increased annually (bar graphs next page) and the increased scenarios are in: Boro (223.85%), Vegetables (186.40%), Aus (105%), Sugarcane (101.51%), Pulses (95.92%), Mustard (82.52%) and Wheat (81%) at post project period. It may be due to availability of irrigated water and high yielding varieties of crops replaced by low yielding local varieties. People are tremendously encouraged and motivated to grow HYV crops that fetched them very good return against investments. It is a real contribution of the project to the beneficiaries for self-sufficiency in food production.



Fertilizer Application

Soil is the principal supplier of plant nutrients. Plants derive 13 essential nutrients out of 16 from the soils. But soils vary considerably in their inherent capacities to supply nutrients which gradually decline over time due to intensive cropping with high yielding varieties, very little or no use of organic materials and improper soil and crop management practices. As a result, crops suffer from inadequate supply of nutrients which is reflected in poor yield and quality. Therefore, there is a need to add nutrients to the soil through fertilizers in order to get desired yields. The most logical way to raise the total production at the national level from our limited land resources is to raise the yields and increase cropping intensity. This approach will induce rapid depletion of nutrients from the soil, causing a deficiency of the same. The situation is likely to aggravate further if fertilizer nutrients are applied in an unbalanced way again and again. High yielding crop varieties under intensive cropping will fail to express their full potential unless plant nutrients are supplied adequately and appropriate proportions. Balanced use of fertilizer nutrients in crops and cropping pattern will act as an insurance against possible nutrient deficiencies that may be created by the repeated use of a single fertilizer nutrient. Besides, balanced fertilizer can play a vital role in sustaining yield of crops and cropping patterns as well as in maintaining fertility status of soils on a long term basis. The farmers' use status of different kinds of fertilizers before and after Barind project is shown in Table 12. The results of the Table clearly indicate decreasing the trends in the application of manures (such as cow dung, compost) after intervention of project. About 55-80% respondents applied high amount of manures before project; whereas, only 23-40% respondents used high amount of manures i.e. manure usage declined about 50%. Study result shows that 45-95% respondents did not apply TSP, MP, Zinc, Boron and mixed fertilizers before intervention of project; whereas, 70-95% of the respondents used only urea before implementation of the project, which was detrimental to soil health and production. Further, 54-80% sample respondents reported that different chemical fertilizers such as Urea, TSP, MP, Zinc, Boron and mixed fertilizers were used in crop fields after implementation of the project i.e. farmers are using balanced chemical

fertilizers. These findings reflect the positive impact of training. Nowadays, cow dung are used as fuel instead of manure. Farmers are to be motivated for increased use of manure or compost or green manure through training.

Table 12: Status of fertilizer application pre and post project periods: in %

Status of fertilizer application	Total					
	Pre Project			Post Project		
	No use	Less	High	No use	Less	High
Rajshahi						
Urea	13	11	76	0	15	85
TSP	74	25	1	1	26	73
MP	59	39	2	8	49	43
Mixed fertilizer	67	26	7	40	30	30
Manures	2	18	80	7	60	33
Other (Zinc, Boron)	96	4	0	0	41	59
Nawabganj						
Urea	6	24	70	5	34	61
TSP	61	31	8	6	34	60
MP	65	24	11	9	36	55
Mixed fertilizer	45	31	24	27	16	57
Manures	14	31	55	23	56	21
Other (Zinc, Boron)	3	61	36	4	55	41
Naogaon						
Urea	3	2	95	1	8	91
TSP	87	12	1	1	19	80
MP	82	17	1	4	19	77
Mixed fertilizer	70	29	1	39	41	20
Manures	6	33	61	5	61	34
Other (Zinc, Boron)	95	2	3	0	38	62
All sample districts						
Urea	7	78	16	1	19	80
TSP	15	76	9	3	26	71
MP	23	71	6	7	35	58
Mixed fertilizer	59	32	9	35	29	36
Manures	7	28	65	12	59	29
Other (Zinc, Boron)	2	87	11	1	45	54

Multiple responses

The insects and diseases are chronic problems in crop production sector. The extent of pest damage depends on types of pest species, population, crop varieties and season. The highest pest infestation and damage occurred in Aus and Aman crops. Green leafhoppers stem borers and white leafhoppers were the most prevalent insect pests in Rajshahi region (BRRI Report 2006). The incidences of sheath blight and bacterial disease were higher in rice crops. In wheat, about 20% crop damages are caused by rats every year. The extent of pre harvest crop damage on an average was 10-15%. The opinion of the farmers on insects and disease infestation compared to before and after the implementation of Barind Project is shown in Table 13. Majority of the sample respondents (61-85%) expressed that insect and disease infestation was less before implementation of the Barind project. Whereas, 75-92% farmers opined that insects and disease infestation were high after implementation of the project. It may be due to change of cropping pattern from mono crop to cultivation of multiple crops. Further, introduction of Hybrid and HYV crops as well as availability of crops throughout the year has created favorable condition for increasing pest population. The findings of study clearly indicated that insects and disease infestation continuously increasing after intervention of project. Different crops were infested by different pests, because same pests were not infested all types of crops. For better pest management farmers need to know the pests. There is a need for increasing farmer's knowledge on pest management technology through training, otherwise crops losses by pests will be increased.

Table 13: Status of insects and disease infestation pre and post project periods: in %

Status of insects and disease infestation	Rajshahi n=1600		Nawabganj n=1200		Naogaon n=2000		All districts n=4800	
	Pre	Post	Pre	Post	Pre	Post	Pre	Post
No infestation	5	3	3	4	11	2	6	3
Less	85	17	61	21	80	8	74	15
High	10	80	36	75	14	92	20	82

Amount of pesticides used for controlling the insects and diseases before and after the implementation of Barind project is shown in Table 14. Study findings show that 54-84% of farmers under three districts used less amount of pesticides in their crop fields; whereas, 61-80% of the sample respondents used high amount of pesticides after intervention of projects. This increased the trend of use of pesticides in farming areas for different crops of HYV, as the cultivators were instructed to use more pesticides. The HYV crop growers generally used pesticides as preventive as well as curative measures. More use of pesticides developed pest resistance problems. It has created an imbalance between pest and defenders ratio. It has also created environmental pollution, which affected health status of the farmers and other animal. The findings clearly indicated that farmers lacked knowledge on use of non-chemical methods. According to information collected from households, pesticides are non-judiciously used. In this context, the program need to change farmer's attitude towards increased use of pesticides and at the same time increase farmers' knowledge on harmful effects of pesticides as well as the benefits of non – chemical pest control methods.

Table 14: Status of pesticides used for controlling insects and diseases pre and post project periods: in %

Status of pesticides use	Rajshahi n=1600		Nawabganj n=1200		Naogaon n=2000		All districts n=4800	
	Pre	Post	Pre	Post	Pre	Post	Pre	Post
Not used	16	7	11	3	5	16	10	9
Less used	60	13	54	24	84	23	66	20
High used	24	80	35	73	21	61	24	71

Pesticides mean insecticides (for insect control), fungicides (for disease control), weedicides (for weed control), rodenticides (for rodent control), acaricides (for mites control) and all others poisons. Pesticides used in crops by farmers before and after the implementation of Barind project are shown in Table 15. The highest amount of pesticides applied was egg plant (218%), tomato (135%), paddy (128%), vegetables (125%), banana (116%) and beans/cabbage (100%) after the intervention of the project. In other crops, the increased range use of pesticides was 32-65%. Farmers generally used pesticides as preventive measures and without considering the waiting period of pesticides. This finding clearly indicates that farmers need more training on pest management technology and judicious use of pesticides.

Table 15: Pesticides used in crops pre and post project periods: in %

Crops	Rajshahi n=1600		Nawabganj N=1200		Naogaon n=2000		All districts n=4800		% increased
	Pre	Post	Pre	Post	Pre	Post	Pre	Post	
Egg plant	20	59	32	63	30	56	27	59	218
Tomato	28	41	27	36	21	37	28	38	135
Paddy	45	89	38	91	35	88	39	92	128
Vegetables	20	51	27	54	24	58	24	54	125
Banana	30	36	33	38	31	35	31	40	116
Beans/Cabbage	31	53	20	55	27	49	26	52	100
Mustard	23	35	15	32	21	34	20	33	65
Mango	30	65	38	71	35	33	34	56	65
Patol	20	26	18	23	14	31	17	26	52
Onion	17	25	19	28	15	23	17	25	47
Wheat	12	19	15	21	13	18	13	19	46
Potato	17	24	25	35	23	38	22	32	45
Jute	8	12	12	14	11	16	10	14	40
Sugarcane	24	34	32	40	29	37	28	37	32

During the last two decades, BMDA initiated many programs to improve the coverage of forest land. Plants grown in homestead can support alternate livelihood activities during moderate to severe drought conditions. Growing of fruit trees is essential to provide nutrition as well as for earning cash income for the farmers of landless and poor families. Steps were taken by BMDA to encourage the target families to plant more fruit trees in the homestead and also in the fallow land. Training was conducted to teach improved management techniques for growing and management of fruit trees and other plants. Overall 100% respondents both from high and low performing areas under the project opined that tree plantation increased significantly.

Table 16: Status of increased tree plantation in both high and low performing areas under project: in %

Response	Rajshahi n=1600			Chapai Nawabganj n=1200			Naogaon n=2000			All districts n=4800		
	H	L	T	H	L	T	H	L	T	H	L	T
Yes	100	99	100	99	99	99	100	100	100	100	100	100
No	0	1	0	1	1	1	0	0	0	0	0	0
Total	100	100	100	100	100	100	100	100	100	100	100	100
Types of trees plantation increased												
Fruity trees	94	92	93	97	91	94	99	96	97	97	93	95
Wood trees	89	86	87	24	24	24	73	65	69	62	58	60
Medicinal plants	3	1	2	0	0	0	1	1	1	1	1	1

H=High; L=Low; T=Total

Participation to fish production as perceived by the respondents during post project periods comparatively between high and low performing areas are shown in the Table 17. With very minor differences between high and low performing areas and also across districts the participation to fish production was above 90%.

Table 17: Status of fish production between high & low performing areas at post project: in %

Districts	High performing area	Low performing area
	Yes	Yes
Rajshahi	91	83
Nawabganj	94	91
Naogaon	98	97
All sample districts	94	90

Participation to poultry production as perceived by the respondents during post project periods comparatively between high and low performing areas are shown in the Table 18. With very minor differences between high and low performing areas and also across districts the participation to poultry production was above 90%.

Table 18: Status of poultry production between high & low performing areas at post project: in %

Districts	High performing area	Low performing area
	Yes	Yes
Rajshahi	93	89
Nawabganj	99	97
Naogaon	99	97
All sample districts	97	93

Participation to livestock rearing as perceived by the respondents during post project periods comparatively between high and low performing areas are shown in the Table 19. With very minor differences between high and low performing areas and also across districts the participation to livestock rearing was above 80%.

Table 19: Status of livestock rearing between high & low performing areas at post project: in %

Districts	High performing area	Low performing area
	Yes	Yes
Rajshahi	94	88
Nawabganj	89	90
Naogaon	79	86
All sample districts	87	88

Only 13% of the respondents perceived positive impact of environment in BMDA areas at post project period (marginal differences between districts) Table 20.

Table 20: Status of environmental impact at post project periods: in %

Positive impact	Rajshahi n=1600	Chapai Nawabganj n=1200	Naogaon n=2000	All districts n=4800
Overall Environment improved due to tree plantation	11	15	16	13
Negative impact of Environment				
Fertility of the land reduced because use of chemical fertilizers	37	65	34	35
Increased insect and disease infestation	21	13	40	28
Disease borne by mosquitoes/flyes increased	27	0	4	20
Pisciculture blocked in the open water	4	7	6	4
Total	100	100	100	100

Negative environmental impacts according to the respondents were caused by fertility of the land reduced because use of chemical fertilizers (35%); increased insect and disease infestation (28%); disease borne by mosquitoes/flyes increased (20%); and pisciculture blocked in the open water (4%) in that order.

Section 7: Intensive Interviews with personnel of BMDA & Allied Organizations

Intensive interviews were conducted with District and Upazilla personnel of BMDA and with personnel from the allied organizations (Fisheries, Livestock, Agriculture, Palli Bydut, Ansar-VDP and Youth Development):

- BMDA personnel:
 - ✓ District level officials—7 (Executive Engineers, Higher Deputy Assistant Engineer);
 - ✓ Upazilla level Personnel—55 (Deputy Assistant Engineer, Assistant Engineer Senior Deputy Assistant Engineer, Mechanic, Assistant Mechanic, Storekeeper, Supervisor, Assistant Accountant and Foreman)
- Allied Multisectoral Departments' Personnel: 32 (Deputy Assistant Agriculture Officer, Assistant Agriculture Extension Officer, Upazilla Agriculture Officer, Additional Agriculture Officer, Agriculture Extension Officer, Upazilla Ansar and VDP Officer, Assistant Palli Unnayan Officer, Upazilla Youth Development Officer, Upazilla Fisheries Officer, Upazilla Livestock Officer).

Findings of the Intensive interviews with program personnel are summarized below:

Socio Demographic characteristics: The respondents were all male and their average age was 44 years, average level of education was Graduate; and the highest degree achieved was Masters while the lowest was 8th grade. Average length of service of the officials in the current post was 3 years with a maximum of 26 years and a minimum of 1 year.

Participation to Project: Regarding the involvement of the respondents in the project activities, it was learned that majority from BMDA (89%) and half (50%) of the other allied organizations' officials were involved directly with it. Large number of the respondents from BMDA (67%) were Involved in the training program as a trainer of the project, followed by involvement in the supervision of construction of buried irrigation system/structure (33%), management and maintenance of deep tube well (22%) and provide lay out for the construction of irrigation area (14%). The majority of the respondents from allied organizations were involved as a trainer, followed by management and maintenance of deep tube well, monitor whether the farmers are getting irrigation water properly, supplying irrigation water 100 hours free of cost as a tag officer and take care of Boro scheme (7% each).

Opinions on Irrigation Program efficiencies: An overwhelming majority of the BMDA officials (96%) and more than half (54%) from allied organizations opined that, the project work was completed properly as per target. Only 4% officials from BMDA and about half (46%) of the officials from allied organizations either not aware or were not involved with the project. Over two third (71%) of the officials and staff from BMDA and about one fifth (21%) officials and staff from allied organizations mentioned that, the project work was completed properly and within the allocated funds, though about one fourth (25%) officials from BMDA and three fourth (75%) officials from the allied organizations were not aware of the project. Overwhelming majority of the respondents (61%) from the BMDA and from the allied organization jointly mentioned that there was no problem in purchasing and using the materials, although about one third (35%) of them were not aware of the project. Only 4% respondents reported that there was some problem due to theft and burnt of transformer. Most of the officials from BMDA (98%) and about half (46%) officials from allied organizations mentioned that the concerned project personnel supervised the implementation work. In total, most of the respondents (81%) mentioned that the concerned project personnel supervised the implementation work, while only 3% of them mentioned

that the concerned project personnel did not supervise the project implementation work. About one sixth (16%) officials from allied organizations were not aware of supervision/local inspection of the project activities.

In the opinion of about three fourth (76%) of the respondents from BMDA and more than one third (39%) respondents from allied organizations there was no problem during the project implementation, while 4 % respondents from BMDA and 57% respondents from other allied organizations either did not know or were not involved with the project. Only 20% respondents of BMDA reported that, there were some problems during the project implementation work. Initially the farmers were not encouraged (7%), few farmers protested (7%), farmers were more interested to install tube well in their own land, which created problem (4%) and problem created with the direction of pipe line under influence of local leaders (2%). Only 4% respondents of allied organizations mentioned that, there were problems with project implementation as initially the farmers were not encouraged. The problems were solved through discussion and motivation of farmers and cooperation with local influential and Upazilla Administration.

More than half (58%) of the respondents (BMDA 75%, allied organizations 25%) opined that supervision committee was formed by the local representatives during project implementation period, while 10% of them opined that, no such committee had been formed (BMDA 13%, allied organizations 4%). About one third (32%) of the respondents (BMDA 12%, allied organizations 71%) either did not know or were not involved with the project. Of those who mentioned that no supervision committee was formed, majority of the respondents, both from BMDA and from allied organizations affirmed there was no such instruction from the authority; BMDA supervised it and the formation of committee was not necessary.

About two third (63%) of the respondents (BMDA 78%, other organizations 32%) mentioned that local representatives' opinions were taken during the implementation of the project, whereas only 12% mentioned (BMDA 15%, other organizations 7%) that the opinion of local representatives' were not taken during the implementation of the project. And one fourth (25%) respondents from among them opined they (BMDA 7%, other organizations 61%) did not know or were not involved with the project.

Effectiveness of Water Management Committees: Overwhelming majority of the BMDA officials (91%) and more than three fourth (78%) of the officials of allied organizations opined that Water Management Committee was formed for implementing the Barind Irrigation project, while only 9% of the BMDA officials and only 4% of the other organizations officials opined that, no such committee had been formed. About 18% of the allied organizations either did not know or were not involved with the project. Water Management Committee performed various activities such as: look after the equal distribution of water (90%), collect charge of irrigated water (11%), maintain communication with BMDA (7%), monitor and maintain deep tube well (5%) and raise awareness on the project (2%).

Regarding the responsibility of irrigated water supply and distribution, almost half (44%) respondents opined that scheme committee did the job while nearing respondents (43%) said that the job was done by tube well operators. But a small group (13%) told that it was done by drain men.

Efficiencies of Repair & Maintenance of Deep Tube Well, Piped & Pucca Channels: Deep tube-well and buried pipe/pucca irrigation channels maintenance were done by several authorities. About 74% of the deep tube-well and 64% of buried pipe/pucca irrigation channel maintenance was done by BMDA. Remaining portion of maintenance of deep tube well was done by care taker (15%), beneficiaries (7%), scheme committee (4%), and that of buried pipe/ pucca irrigation channel was done by care taker (16%), beneficiaries (12%), scheme committee (8%). Majority of the BMDA and other organization respondents (100-64%

respectively) reported that implemented project maintenance was done properly. Most of the repair and maintenance works were done according to the necessity (34%) with fund from BMDA.

Most of BMDA and other organization respondents (63%) reported that fund allocated for repair and maintenance of the implemented project were done properly. But, about one third (30%), however, did not know the issue. Half of the respondents knew about the availability of enough fund for maintenance.

Supply and use of irrigated water: Almost all (94%) of BMDA and majority (68%) of other organizations' respondent's reported that irrigation water was sufficient round the year in the project area. More than one third (36%) of both BMDA and other organizations personnel agreed about scarcity of irrigation water in the month of Chaitra (Kharip-1). During dry season the water level abnormally goes down. BMDA respondents reported that lack of sufficient number of irrigation channel and shortage of electricity was the cause of scarcity or shortage of water. Both BMDA and other organizations' almost all respondents' (96%) said that irrigation water was fully utilized.

Reduction of Wastage of Irrigated Water: Almost all (98%) of the respondents (BMDA—100% and other agency—96%) claimed that irrigated water wastage was reduced at present stage in comparison to prior the constructions of buried pipe/pucca irrigation channel. The wastage of irrigated water was reduced by 35% at post piped channels system compared to previous kaccha channels system ((BMDA—37% and other organizations —28%)). Overwhelming majority (88%) of the respondents (BMDA—100% and other organizations—75%) claimed that the cost per bigha of irrigating water reduced during post project implementation period compared to pre project implementation. In the overall, the reduction of the costs for irrigated water per bigha is Tk 455 (44%) comparatively at post project implementation period over the pre project; however, the highest reduction of the costs have been experienced in Naogaon Tk. 575 (52%) followed by Chapai Nawabganj Tk. 440 (37%) and Rajshahi Tk. 259 (33%).

Coverage of irrigated land: The analysis of findings showed that about 90% of overall irrigated land of CAD areas were increased under three districts. The highest irrigated land was increased under the district of Rajshahi. The charges for irrigated water ranged between Tk. 60 to 100 per hour and most of the times the payments were made in cash (48%).

Problems experienced in water supply: More than half (52%) of the respondents did not face any problem during water supply, while less than half (48%) of the respondents faced problems in it. The specific problems were Insufficiency of drinking water experienced primarily due to lack of uninterrupted supply of electricity (22%), broken and damage status of the channel (13%) and going down of water level (13%), and District officials found problem with the falling of the water layer causing obstacle for getting water.

Agriculture Productions and Performances: Hundred percent of the respondents opined that crop production has significantly increased due to implementation of Barind project. Increase of paddy production as a result of Barind project implementation was almost double (92%). Before project it was 12.23 maund on average per bigha and after the project implementation it reached to 24.08 maund per bigha. Overall food production increased by 97% during the post project period. There was increase in production of wheat (58%), potato and vegetable (27% each), followed by mustard (18%), corn (17%), sugarcane (6%), onion (4%), mugh and mashur (pulse), banana, watermelon (9% each) as a result of the implementation of the project. The production area has also increased to a great extent (74%) as a result of buried pipe/pucca irrigation channel established under the project. Most of the respondents (96%) claimed that the frequency of crop productions has improved. The study results showed that the cropping intensity has increased by 105% (from 117% to 222%).

Section 8: Assessment of Infrastructure: Findings of Observation of Irrigation Channel (Buried pipe and Pucca)

The samples for observations and physical verifications comprised 51 Buried pipe and Pucca Irrigation channels connected with 48 DTWs in 48 selected villages in 12 Upazilas of 3 districts were observed (using detailed observation checklists). Trained senior field investigators under supervision of experts verified overall status of the irrigation channels: extent of completion of the infrastructures, their quality, operation and maintenance status and use effectiveness. Apart from physical verifications, the information were also substantiated through review records and consultations with the key informants of the area.

Physical Target and Achievement: Number of channels observed were 35 Buried pipe and 16 Pucca channels. The total length of channels verified were 30176 meters length of channels, of which 21045 meters are piped channels and 9131 meters are Pucca channels. Maximum length of each Buried pipe irrigation channel is 792 meters and minimum length is 427 meters. Maximum length of each Pucca irrigation channel is 915 meters and minimum length is only 91 meter. Buried pipe (channel) construction work was done during 1996 to 2006 and Pucca irrigation channel was constructed during 1996 to 2002. As per design target, mean length of Buried pipe irrigation channel was 578 meters and the pipe was 10 inches in diameter and verifications almost matched the same properties of the pipe. In case of Pucca irrigation channels, mean length was 542 meters, width and height were, 0.45700 meter and 0.457 meter respectively.

Present Condition of Pipe and Pucca Irrigation Channels: Out of 35 Buried pipe irrigation channel, 17 (48%) units are in very good condition, 9 (26%) units are in satisfactory condition and the rest 9 (26%) units are in bad: with holes/cracks/splits etc) condition. It was found that, in some cases water could not flow properly due to the holes; water supply is being disrupted since the layer is going beneath the level; valve has been damaged; electric board has been damaged; and connecting area of the pipe is damaged. The evaluation team observed of the 16 Pucca irrigation channels, 6% are very good, 63% are bad and 31% are in worst conditions: with holes/cracks/splits etc) condition. It was found that water was leaking due to damage of the Pucca irrigation channels and due to moss at the bottom of the irrigation channels.

Quality of Construction: In both Buried pipe and Pucca irrigation channels, there are some construction faults: in 14% of the channels there is faults both in Buried pipe and Pucca channels as those are not constructed according to the design. Water leakage through socket and Outlet are common problems.

Availability of Irrigated Water: From 75% channels, beneficiaries obtain sufficient water from both types of water channels and in 25% cases beneficiaries do not obtain sufficient irrigated water because water supply is being disrupted since the layer is going beneath the level, due to disruption of electricity, lack of sufficient irrigation channels and irrigation channel are broken and cracked. In the majority of the cases, scarcity/shortage of electricity (67%), which is acute during the months of March -April.

Status of Fulfillment of Demands for Irrigated Water: People from the catchments of 31 (61%) channels mentioned that, demand of irrigated water in the command area due to implementation of Buried Pipe and Pucca irrigation channels is fulfilled. But people from the catchments of 20 (39%) channels mentioned their demands were not fulfilled due to lack of sufficient irrigation channels or the quantity of water (65%) not sufficient to meet demands and the problem is further intensified due to electricity interruptions.

Advantage of the Locality due to Implementation of Barind project: For implementation of Barind project local people are getting advantage of crop diversification (82%). Farmers are benefited economically as income increased (24%), increase of job opportunities (16%). Water is available (16%), reduced wastage of water (14%). Quality of life improved (12%). Other important facilities are, increased tree plantation (6%), increased domestic animal rearing (4%), increased fish production (2%), reduced wastage of land (8%), reduced maintenance costs (4%), increased command area (6%), increased rate of literacy (2%) and supply of adequate drinking water (2%).

Current Status of Deep Tube Well (DTW): About 41% of the deep tube wells were installed before project period, 55% during project period and 4% after project period. In 47% cases tower is constructed with the deep tube well. Of these, 87% of the DTW towers are currently in good condition; but in case of the rest 13% DTWs, the upper portions of the towers are damaged. Out of 48 observed deep tube well, 13 (27%) discharges 1 cusec and 35 (73%) discharge 2 cusec water per minute/sec. Out of 48 observed deep tube well, 38 (79%) deep tube wells supply sufficient water and the rest 10 (21%) deep tube wells do not supply sufficient water. Due to faults in the equipment, water supply is being disrupted since ground water layer is falling below normal pumping level, and above all, low voltages are the reasons of not lifting sufficient water from the deep tube well. Out of 48 deep tube wells, 43 (90%) are functioning well and the rest 5 (10%) are not functioning well. All deep tube wells in Naogaon district are functioning well but in Rajshahi district 75% of the DTWs are poor.

Status of maintenance: Information collected on the status and sources of maintenance indicate that all deep tube wells (48) and irrigation channels (51) are maintained, but such maintenance is not under a regular routine system but on ad-hoc basis, i.e., as and when need basis (96%). The Water Users Caretaker and Scheme Committee play vital role in the repair and maintenance of tube wells and the irrigated water channels. The costs for such maintenance and repairs of the deep tube wells and water channels are mostly borne by the Scheme Committee and the beneficiaries. Out of 51 irrigation channels, people from the catchments of 49 (96%) irrigation channels mentioned that BMDA supervise deep tube well/irrigation channels properly. But the Drain men and tube well operators often succumb to the following problems, such as disruptions of electricity (22%), insufficient water supply (6%), pressures exerted by the farmers to supply water in their chosen fields (6%), damaged irrigation channels (12%), and number of drains fewer than actual need (6%).

Recommendation: People from the catchments of irrigation channels (Buried pipe/pucca) gave specific suggestions for improvements of supply of irrigated water:

- Increased coverage of irrigation channels (41%);
- Uninterrupted supply of electricity (29%);
- Cover the remaining areas of Barind under irrigation (18%);
- Buried Piped channels to be constructed with 10" diameter pipe and valve (8%)
- Improved communication system in the Barind command area (4%)

Section 9: Findings of Local level Workshop

Background of the Workshop, Place and Date: As a requirement of the study, a local level workshop to assimilate the stakeholders' direct opinions on "Barind Command Area Development and Training Project" was organized and conducted by Research Evaluation Associates For Development Ltd.(READ), with the technical guidance of Implementation Monitoring and Evaluation Division (IMED), Ministry of Planning at the project area, BMDA Hall Room, Puthia Upazila, Rajshahi District, on 27/12/09. Secretary, IMED, Mr. Md. Abdul Malek was the chief guest while Chairman, Barind Multipurpose Development Authority (BMDA), Mr. Nurul Islam Thandu, was the special guest of the workshop. Director, IMED, Mr. Md. Abdul Quiyum presided over the workshop. A total of 53 persons participated in the workshop and they are:

- Beneficiary Farmers 25: Males (20) and Females (5) from Puthia, Charghat, Godagari, Mohonpur;
- IMED Officials 7: Secretary, Director, Dy. Directors, Asstt. Director, Evaluation Officer from IMED
- BMDA Officials 7: Chairman, Executive Director, Superintending Engineer and Project Director, Executive Engineer, Assistant Engineer
- Upazilla Level Other Officials 5: UNO, Project Director, BWDA, Agriculture Officer, Livestock Officer, Deputy General Manager, Rural Electricity Office from Puthia
- Local Journalist 1
- READ Officials 8: Managing Director, Consultant, Addl. Director Deputy Director, Assistant Director

Inaugural Session: Managing Director, READ, Dr. Syed Jahangeer Haider, delivered welcome address and outlined objectives of the evaluation study, its scope and methodology. He pointed out that his organization, READ, has completed the household's survey, intensive interviews, Physical Verifications of BMDA's irrigation infrastructures and other relevant tasks of data collection from the field. Data collected from this workshop will be compared with already collected data from the field and report will be finalized accordingly. Dr. Haider urged the participants to be candid and give their opinions openly on the project performances, and help READ to undertake effective analyses for the evaluation study with valid and comprehensive data.

Upazilla Nirbahi Officer, Quazi Anwar Hussain, opined that follow up and maintenance work of the programs and installations need to be intensified and project implementation should have more liaison with local administration. He also opined that the evaluation study undertaken would always require a baseline data to measure success comparing the pre and post project implementation; but he was not certain whether such data existed.

Executive Director, BMDA, Mr. S. M. Abdul Mannan asked the Upazilla Administration to participate in the workshop and facilitate free frank discussions in the workshop so that findings from the workshop reflect objective achievements of the BMDA project.

Chairman, BMDA, Mr. Nurul Islam Thandu, observed that before implementation of "Barind Project", this area was almost a desert and now it has turned into a green area and producing more than two crops. He claimed that 50% crops of the country is now produced in Barind area. Chairman, BMDA, however, urged upon the specialists to remain alert about the falling water level in the project area for taking necessary precautionary actions to combat further deterioration of the situation.

Mr. Md. Abdul Malek, Secretary, IMED emphasized raising the literacy level of the Barind area population. He highly appreciated the Barind project activities, but at the same time

asked the participants in the workshop to furnish honest opinions about the performances of the project providing valid and accurate data. Because the purpose of the local Workshop was to elicit concerned opinions of the local stakeholders and thereby contribute to a evaluation study. Then he declared the workshop open.

Director, IMED, Mr. Md. Abdul Quiyum, in his address as President in the Inaugural Session of the workshop urged upon all to perform their respectively assigned roles and make the workshop participatory and effective. He thanked the Secretary, IMED, and others present for attending the workshop.

Working Session: The Working Session was moderated by Mohammad Abdul Ghani and Santosh Kumar Sarker, Consultants, READ and they used pre structured guideline specifying major issues concerning implementation of the Project: Barind Command Area Development and Training Project. The discussions during the sessions elicited very live participation of the beneficiary farmers—males, females and large, small and marginal farmers. Threadbare discussions took place in the workshop pointing out the benefits and damages/difficulties created by the concerned project operation which is summarized below:

Positive Impact

- Previously the command area was almost a desert, drought prone; now it is green with trees, plants.
- Due to construction of irrigation channels—buried pipe and pucca, wastage of irrigated water has been reduced from previous 40% to 20%-25% now.
- Previously 2 hours time was required for irrigating water to reach 2000 feet distance, now it reaches there in no time (quickly) due to the implementation of the current project structures.
- Only one Deep Tube Well connected with 10 outlets irrigate 200 bighas of land;
- Before implementation of the project 60/70 bighas of land was possible to be cultivated with irrigated water. Previously, out of 200 bighas, 60/70 bighas used to be covered by kaccha channels, but now entire 200 bighas are covered by buried pipe and pucca irrigation channel.
- Agricultural production has been staggered under a system, which now helps to grow rice in low land, onions in high land and potato, wheat, maize in plain land.
- In the Command area of Barind project, now 3 crops are harvested. Moreover, extended areas are eventually being brought under cropping. As for example, some 600 bighas of land is now brought under production in place of previous 100 bighas in one tract of land. In addition, crops like rice, potato, wheat, maize, are grown there.
- Food deficiency in the area has decreased.
- Due to irrigation, now 38 maunds of rice is produced per bigha in place of 15 maunds previously.
- High breed rice is now produced in Barind project area in place of local varieties.
- Some people with marginal land ownership used to work in others houses, now they cultivate their land with irrigation water and sell on an average 20 maunds of rice per bigha after meting their need.
- Production cost of irrigating water is now reduced. 300 bighas are now cultivated with the costs incurred earlier for cultivating 200 bighas of land. Earlier, water used to flow from mud made drains and such flow of water is to cause overflow (inundation) of the targeted land, thereby damaging it and making it unfit for crop production. Now there is no damage like this due to deep tube well and pucca and buried pipe irrigation channels.
- Selected conscientious farmers (2-5 per village) were trained on the operations, management and maintenance of the irrigation installations including appropriate use of irrigated water. These trainee farmers in their turn trained other groups of farmers in the communities under the Command Area. As a result, production of crops increased to a substantial extent in the project area.

- Besides, due to availability of water from irrigation, enough fish is produced in the area through fish culture. Livestock production has also increased as enough fodder is available; crop straw used as fodders for livestock.
- Tree plantation increased a lot through social forestry development programs.
- Employment opportunities have been created in the project area.
- With the increase of income, enrolment for education has increased.
- Wages of labor increased more than before.
- The socio-economic standards the of population in the Barind project area improved.
- Different types of demands for a improved life increased in the project area.

Negative Impact

- The women participants in the workshop complained that they were and are now deprived of the irrigation facilities and a few who obtained it had to struggle for it. They also complained they are provided with earning opportunities due to implementation of the project.
- Maintenance and repairs of irrigation channel, drain, connecting pipe, it's joints, etc. are not properly done in due time although in some cases it is done within a week or so by BMDA and committee.
- Local Upazilla administration is not directly involved in the program.
- The water level has gone 20 feet down due to year round pumping of water through deep tube wells. It is suspected that ground water table may even fall by another 10 to 12 feet.
- Irrigation water is not available in some places during dry season.

Ending of the Workshop

The program came to an end with thanks given by the Managing Director, READ, Dr. Syed Jahangeer Haider to all participants and guests.

Recommendations: Following points emerged out of the local workshop:

- The women participants demanded equal employment and earning (wages) opportunities in future in the Barind Project.
- Local Administration is to be involved in project operations/ management.
- Coverage of underground pipes to be extended further.
- In future, BMDA need to prioritize maintenance and repair of deep tube wells, irrigation channels under a comprehensive plans, so that repairs are not undertaken as and when needed basis instead on the basis advance planning integrated with proper supervision and monitoring activities
- Immediate large scale interventions are needed to prevent continuous falling of the water level in the Barind area.
- Every year, 3 day training program will benefit the people, if it is planned and implemented covering all the areas under a systematic schedule.
- Training on production (technological support and know how) of vegetables including onion, potato, brinjal need to be conducted.
- More women to be included in the training programs.

Section 10: Socio Economic Benefits Accrued


Poverty Reduction

Barind interventions on adequate supply of irrigated water preventing wastage accelerated agricultural productions, which in turn impacted directly on income escalation. The estimates on monthly family income were obtained from the Male Adult Farmers (household respondents). Accordingly, the mean monthly family income of the household, 5 years prior to data collection or during (within the first year) initial periods of project implementation (considered comparable as before project implementation) was Tk. 6102, while after project implementation, i.e., in 2009 (Year of IMED Evaluation Survey), the mean monthly family income of the household increased to Tk. 9715, an additional increment of 59%. Similarly, the mean monthly family expenditures of the household, 5 years prior to data collection was Tk. 4992, while after project implementation, the mean monthly family expenditures of the household increased to Tk. 7691, an additional increment of 54% (see table 21 and Bar graphs).

Table 21: Distribution of monthly family income & expenditure (in Tk.) by districts and by pre and post project periods

Income and Expenditure	All 3 districts: n-4800	
	Pre project	Post project
For 3 districts Income	6102	9715
Rajshahi	5655	9336
Chapai Nawabganj	6225	9105
Naogaon	6386	10384
For 3 districts expenditures	4992	7691
Rajshahi	4397	7154
Chapai Nawabganj	5449	7525
Naogaon	5195	8221

Highest income growth has been achieved in Rajshahi (65%), followed by Naogaon (63%) and in Chapai Nawabganj (46%) in that order. Similarly, the most increase in expenditures has again been performed by Rajshahi (63%), followed by Naogaon (58%) and in Chapai Nawabganj (38%) in that order.



Proportion of Income by Heads and by Pre and Post Project


The mean income per family per month from:

- Agriculture was Tk. 3879 in pre project period in all the districts in Barind area, while during post project it increased to Tk. 6158;
- Farming: Livestock, fish and vegetable was Tk. 927 in pre project period in all the districts in Barind area, while during post project it increased to Tk. 1398;
- Mortgage property/ earning from interest /loan was Tk. 73 in pre project period in all the districts in Barind area, while during post project it increased to Tk. 134;
- Remittance was Tk. 23 in pre project period in all the districts in Barind area, while during post project it increased to Tk. 75;
- Other sources: business, service, labour was Tk. 1199 in pre project period in all the districts in Barind area, while during post project it increased to Tk. 1951;

Table 22: Monthly family income pre and post project periods

Mean monthly family income by heads (in Taka)	Pre	Post
From Agriculture: Crop Production	3879	6158
From Farming: Livestock, fish and vegetable	927	1398
From Mortgage property/ earning from interest /loan	73	134
Remittance	23	75
From Other sources (business, service, labour)	1199	1951
Total Monthly income (in Taka)	6102	9715

Pie charts below the proportional distribution of the heads income comparatively by pre and post project periods.



The pie charts show that the sources of income proportionally are comparable at pre and post project periods. This means that although the family income increased substantially by amount of taka earned, but the sources of income remained static reflecting that the people are benefited by the Barind interventions greatly. Their substantially increased income gains from agriculture and farming as a consequence of the intervention did not inspire them to seek other means of income; instead they were encouraged to invest more on agriculture and farming, even diversifying the technology and crop production. People when do not find enough income from their traditional sources look for innovative and new initiatives, but in Barind even income from remittances, mortgages and business remained unchanged over about a decade.

Estimates of net Monthly Family Income: The mean monthly family income per household was Tk. 6102, while after project implementation, i.e., in 2009 (Year of IMED Evaluation Survey), the mean monthly family income per household increased to Tk. 9715, an additional increment of 59%, which is with inflationary effect. However, the net increase in monthly family income excluding inflation is 28%; hence the rest 31% (59%- 28%) is the

impact of inflation: estimates of net income calculated through comparative application of the price of Paddy comparatively for the years 2005 and 2009. According to BBS Household Income and Expenditure Survey 2005 the rural monthly family income for Bangladesh is as follows:

Table 23: Estimates of net monthly family income

Year	For Rural Bangladesh (BBS) in Taka		For Barind (READ) in Taka
	Amount in Tk.	% increase over preceding year	
2009 (Estimated)	7714		9715
2005 (BBS)	6095	26.56	
2000 (BBS)	4816		

The rural average monthly family income for Barind is 26% higher than that of the rural income for Bangladesh.

Proportion of Expenditures by Heads and by Pre and Post Project


The mean expenditures per family per month on:

- Agriculture was Tk. 1411 in pre project period in all the districts in Barind area, while during post project it increased to Tk. 2431;
- Food was Tk. 2801 in pre project period in all the districts in Barind area, while during post project it increased to Tk. 3844;
- Health, clothing, education and others was Tk. 779 in pre project period in all the districts in Barind area, while during post project it increased to Tk. 1415;

Table 24: Monthly family expenditure pre and post project periods

Mean monthly family expenditure (in Taka)	Pre	Post
Agriculture	1411	2431
Food	2801	3844
Health, clothing, education and others	779	1415
Total expenditure	4992	7691

The pie charts show that the heads of expenditures proportionally are comparable at pre and post project periods and without changing.



That the heads of expenditures did not change is little bit alarming; because this means that although the expenditures in terms of amount of money spent increased but the priorities for expenditures remained unchanged. Income growth has not induced the families in Barind to prioritize more on health and education. This probably means that income increase does not automatically change people's attitudes towards the standard of living or quality of life without additional inducements, i.e. motivations for improving health and literacy levels.

Poverty Gap

The distribution of monthly family income by poor and non poor and also by pre and post project periods is shown in the table 24. Income has increased universally, i.e., both the poor and the non poor gained due to Barind interventions on preventing wastage of irrigated water and simultaneously accelerate agriculture productions for improved livelihood (income) per family.

Among the poor, Naogaon demonstrates highest income increase at post project period over the pre project: 53%, followed by Rajshahi (49%) and then Chapai Nawabganj (38%).

But among the non poor, Rajshahi demonstrates highest income increase at post project period over the pre project: 73%, followed by Naogaon (65%) and then Chapai Nawabganj (50%)

Table 25: Distribution of monthly family income (in Tk.) by poor non poor, districts and by pre and post project periods

Districts	All 3 districts: n-4800					
	Poor			Non Poor		
	Pre	Post	Additional % of growth during post over the pre project period	Pre	Post	Additional % of growth during post over the pre project period
Rajshahi	4024	6002	49	7127	12346	73
Chapai Nawabganj	4663	6417	38	7213	10805	50
Naogaon	3741	5729	53	8001	13225	65
Total	4066	5995	47	7534	12332	64

Poverty gap (income gap) at the pre project period was 85% while the gap increased to 106% at post project period.

Table 26: Intra period income gap by poor and non poor by districts: in %

Districts	At Pre Project Period: poor versus non poor	At Post Project Period: poor versus non poor
Rajshahi	77	106
Chapai Nawabganj	55	68
Naogaon	114	131
All 3 districts	85	106

Such increase in poverty gap (income gap) is the highest in Naogaon (From 114% at pre to 131% at post); followed by Rajshahi (From 77% at pre to 106% at post); and then in Chapai Nawabganj (From 55% at pre to 68% at post). In all the districts the rich became richer rather disproportionately meaning that the income increase is much more among the non poor compared to that among the poor at post project period. Findings on supply of irrigated water and the accompanying problems underscored the mal distribution in the supply system often influenced by rich farmers (and mastans).

Income by high and low performing areas

The table below shows the comparative income and expenditures by the high and low performing areas:

Table 27: Comparative income and expenditures by high and low performing areas and by pre and post project periods


Income & Expenditure	All 3 districts: n-4800					
	Pre project			Post project		
	High	Low	Total	High	Low	Total
Mean Monthly Family income in Tk.	6200	6004	6102	9818	9613	9715
Mean Monthly Family expenditures in Tk.	5084	4900	4992	7742	7639	7691

Comparatively the mean monthly household income (family) in the high performing areas rose additionally by 58% at end of project implementation over the before or initial period of project implementation; but the same increased in case of the low performing areas additionally by 60%. Again comparatively, the mean monthly household expenditures (family) in the high performing areas rose additionally by 52% at end of project implementation over the before or initial period of project implementation; while the same increased in case of the low performing areas additionally by 56%.

It is evident that both income and expenditures in the project areas irrespective of high or low performing rose substantially (over 50%) comparatively at after over the before project implementation signifying positive impact of the project interventions, as most of the additional income was contributed through farming (see details in the presentation on Section on Agriculture).

Employment Opportunities

Almost universally, the male respondents in Rajshahi (98%), in Chapai Nawabganj (98%) and in Naogaon (88%) claimed that the employment opportunities increased during the Post Project Period.



Sectors contributing to opportunities for employment as shown in bar graphs above are:

- Allied Agriculture Sector: fish Cultivation, domestic animals and poultry raising and rearing, Tree plantation: 59%
- Agriculture Farming: Crop Productions (rice and wheat) and Vegetable Gardening: 34%

- Other Sectors: Construction (roads), Cottage Industries, Business, Service, Labor: 7%

Specifically, the employment opportunities for men increased in agriculture (100%), fish cultivation (70%), Afforestation (68%), cattle rearing (62%), chicken/duck rearing(52%), followed by soil digging(48%), vegetable gardening (47%), construction of roads/ bridges (24%), service (10%), small business (7%), and cottage industry, work in mills/ factories, others (4% each).

Employment opportunities for Women in the Allied Sector

On average, 78% of the women of Barind claimed that they have experienced increased employment opportunities at post project implementation period in the Agriculture and its allied Sector; however such claim has been made 95% of the women in Chapai Nawabganj followed by Naogaon (74%) and in Rajshahi (71%).

Table 28: Status of increase of employment opportunities for women in the allied Sector: in %

Status	Rajshahi n=400	Chapai Nawabganj n=300	Naogaon n=500	All sample districts n=1200
Yes	71	95	74	78
Employment opportunities by areas of involvement				
Chicken/duck rearing	76	68	89	79
Vegetable garden	53	36	35	41
Agriculture	22	72	21	37
Cattle rearing	35	50	26	36
Afforestation	24	21	12	18
Fish cultivation	12	16	5	10
Median increase	30	43	24	37

The median employment increase during post project period is in the six areas specified above is 37%; again in Chapai Nawabganj, it is 43%, while in Rajshahi, it is 30% and in Naogaon, it is 24%.

Chapter V

Strengths and Weaknesses of the Project

Major strengths of the project are that: 80% of the people of Barind were aware of the project; and they also prioritized the need for adequate proportions of irrigated water for their farm land without much system loss. Barind intervention through establishing distribution channels by buried piped water ensured minimum loss of irrigated water for the middle, small and marginal farmers. Barind tract was previously barren and was prone to drought and the living standards of the people were poor. Project interventions transformed the lives of the farmers and their support for the project was vital for its success.

Matrix on Strengths and Weaknesses on of Project

Strengths of the Project	Weaknesses of the Project
On Barind Infrastructures	
<ul style="list-style-type: none"> ➤ 80% respondents were aware about Barind project. All the DTWs are connected by Piped (71%) and Pucca Channels (29%). Hundred percent of the farmers (respondents) use the irrigated water for farming. Irrigated water is used for production of High breed (9%), HYV (74%) and local varieties (17%). ➤ The proportional improvements in the coverage of irrigated land during post project over the pre project were 40% in Rajshahi; 56% in Naogaon and 49% in Chapai Nawabganj. ➤ In the perspective of definition as above, the farmers from both Rajshahi and Naogaon enjoy privileged status, as in these places, more than 80% said that irrigated water is distributed on rotation (on equity); But the scenario in Chapai Nawabganj is quite different, where only 52% said that irrigated water is distributed on rotation. ➤ Status of use of Deep Tube Well Water: Comparatively assessing the status of availability of water sufficiently or partially, the situation in Naogaon (97%) is the best followed by Rajshahi (92%) and next Chapai Nawabganj (85%). About 90% of the respondents did not face any problems related to channels (piped/pucca): Chapai Nawabganj (94%), Naogaon (89%), and Rajshahi (84%) ➤ Over ninety percent of the respondents irrespective of districts and high and low performing unions claimed that the level of wastage of water reduced substantially after establishment of the piped channel system. The mean reduction of the wastage of irrigated water was reduced by two thirds at post piped channel system compared to previous kaccha channel system. The highest reduction occurred at Rajshahi (34%); followed by Naogaon (22%) and Chapai Nawabganj it is only 13%. 	<ul style="list-style-type: none"> ➤ But 91% did not participate in the project implementation. Participation of the women was at 2.7% level. Only 49% of the plots are adjacent to the channels with highest level of access to irrigated water; 15% fall at the middle; while 36% of the plots are too far away; probably with comparatively less access to irrigated water. ➤ The farmers from both Rajshahi and Naogaon, 13% said that irrigated water is distributed on demand, not as a routine system; and 5% said that it depended on the decisions of the distributors. In Chapai Nawabganj irrigated water was distributed on demand (35%) and 13% on decisions by the distributors. ➤ Insufficiency of DT water is experienced primarily due to lack uninterrupted supply of electricity: Naogaon (58%), Rajshahi (65%), and Chapai Nawabganj (50%). The other reasons for shortfall of DTW vary by districts: <ul style="list-style-type: none"> ✓ Naogaon: Influential consuming excess water (14%); cover too many/large plots (13%); defaults of MC (8%); ✓ Rajshahi: Low level of water (16%); cover too many/large plots (6%); use of Kaccha channel (6%); and ✓ Chapai Nawabganj: Negligence of MC (15%); cover too many/large plots (15%); Influential consuming excess water (15%). ➤ Specific problems related to channels are as follows <ul style="list-style-type: none"> ✓ In Rajshahi the major problem is the broken status of the channel (51%), followed by lack of sufficient supply of water in the channel (20%); and distance of the plot from the channel (14%); ✓ In Chapai Nawabganj the major problem related to channels is the distance of the plot from the channel (36%); followed by lack of sufficient supply of water in the channel (15%) and obstructed flow of water through channels (15%); and ✓ In Naogaon the major problem related to channels is the obstructed flow of water through channels (32%); followed by distance of the plot from the channel (24%); lack of sufficient supply of water in the channel (17%) and the broken status of the channel (16%).

Strengths of the Project	Weaknesses of the Project
On Barind Infrastructures	
<ul style="list-style-type: none"> ➤ Majority of the respondents (58%) claimed that the cost per unit (bigha) of irrigating water has reduced during post project implementation period compared to pre implementation. In the overall, the reduction of the costs for irrigated water per bigha is Tk 328 (30%) comparatively at post project implementation period over the pre project; however, the highest reduction of the costs have been experienced in Naogaon Tk. 373 (35%) followed by Rajshahi Tk. 322 (30%) and Chapai Nawabganj Tk. 224 (19%). ➤ In total, the current study has physically verified 29409 meters of channels (additional 896 meters verified), of which 20925 meters are piped channels and 8484 meters are pucca channels. Ninety one percent of the DTWs are found satisfactory; similarly 82% of the buried pipe channels were found satisfactory. ➤ In Naogaon, the costs of repair and maintenance of the DTWs are shared almost equally: Beneficiaries—37%; Care Takers—45%; and BMDA—34%. ➤ Majority of the respondents claimed that the repair and maintenance works of the DTWs are done at an appropriate time, i.e. before on set of the cropping seasons/on the eve of using water (58%) ➤ As regards the channels (piped and pucca), nearly two thirds (64%) of the respondents claimed that the repair and maintenance works are carried out at an appropriate time ➤ In Rajshahi 64% said that the WMCs provide advice or assist in solving problems and 55% of the respondents are satisfied with performances of the WMCs. In Naogaon 81% said that the WMCs Supply and Distribution of Water solving problems and 65% of the respondents are satisfied with performances of the WMCs. In Chapai Nawabganj 68% said that the WMCs ensure maintenance and repair of deep Tube-well and irrigation channels and there 56% of the respondents are satisfied with performances of the WMCs. ➤ At the local level, Water Management Committee (WMC: Scheme Committee) comprises beneficiary representatives, care Takers/Operators, Drain man, and representative of BMDA (when available). About three fourths (72%) in Rajshahi, less than half in both Chapai Nawabganj (46%) and in Naogaon 43% are aware of the WMCs. 	<ul style="list-style-type: none"> ➤ One of the important reasons for comparatively low proportion of reduction of wastage of water in Chapai Nawabganj is lack of awareness on the need for reducing wastage (27%), while in Rajshahi (28%) and in Naogaon (16%), it is due to water being transferred to others land, while other major reason is the existence of the kaccha channel. ➤ Most the pucca channels (57%) was found unsatisfactory. As regards pucca channels, the conditions are worse in Rajshahi (70% unsatisfactory; while in Naogaon and in Chapai Nawabganj, 50%, in each, are either satisfactory or unsatisfactory. About a fifth of the Piped channels (22%) in Naogaon was unsatisfactory. ➤ Most of the costs for repair and maintenance of the DTWs and the channels are borne by the beneficiaries: 60% in respect of DTWs and 62% in respect of the channels. ➤ Nearly half of them (42%) claimed that for the repair and maintenance, there is no fixed time, it is done year round. But a third of them (36%) claimed that there is no fixed time for the same. ➤ 45% in Rajshahi, 35% in Naogaon, and 44% in Chapai Nawabganj are not satisfied with the performances of WMC. Respondents in both Rajshahi (57%) and Naogaon (59%) emphasized on activating the WMCs through regularly holding meetings (once in a month) and also desiring that the WMCs would function with consensus and without influence; while the respondents in Chapai Nawabganj (59%) prioritized raising awareness of the WMC members on their appropriate responsibilities and functions through training. ➤ Only one tenth of the respondents underscored the need for supervision and monitoring by WMC; and only a meager percent of the respondents (4%) emphasized on the needs for undertaking repair and maintenance works by the WMC. ➤ 28% in Rajshahi, 54% in Chapai Nawabganj and 57% in Naogaon are not aware of the WMCs.

Strengths of the Project	Weaknesses of the Project
Training Effectiveness	
<ul style="list-style-type: none"> ➤ 30,000 people at the project area were trained. ➤ Training of ideal farmers covered 9 major topics: Collection of improved seeds and identify its quality (39%); Crop diversification/ production of more crops (73%); Proper use of fertilizer and pesticides (58%); Proper use of water on land (10%); Seedling plantation (4%); Prevention of weeds on land (4%); Prevention of insecticides on the land (2%); Prevention waste of irrigation (1%); and Rearing of domestic animal (7%). ➤ Training of Tube well Operators/ Drain men/ Coupon Dealers covered 7 major topics: Installation of deep tube wells (76%); Ensuring proper supply of water from DTWs (59%); Prevention of wastage of water from shallow tube well (26%); Mechanical Functioning of deep tube wells (20%); Enlistment and Distribution of coupon (2%); On alternative energy use (diesel) in absence of electricity (2%) and Cleaning the channels (2%) ➤ Different types of training materials were used in the training sessions. Among the materials used were: Black Board, Marker/Pen, Khata, Manual, Posters, Files, Chalk, Duster, Leaflet, Flip charts and demonstration equipment for repair of tube wells. ➤ According to the trainees', the level of knowledge, skills on imparting training of the trainers were very good (25%), and good (64%). On the other hand, level of quality of the training was very good (18%), good (56%). ➤ 68% of the trainees opined that class room environment and sitting arrangements in the training session was good; 43% of the trainees mentioned that quality of food served to the trainees was good; 36% mentioned that transport facility was good; and 36% of the trainees mentioned that use of training materials in the training sessions were good. ➤ About two thirds of the trainees assessed 'Improved Practices on Land use and farming/improved Agriculture: 67%' and 'Crop diversification: Increased knowledge, skills and practices: 61%' as effective during post training periods. ➤ 53% trainees assessed the current duration of training as adequate. ➤ 71% trainees opined that the training curricula used was comprehensive. 	<ul style="list-style-type: none"> ➤ Only 10% trainees received practical training on operation of deep tube well, preservation of improved seeds, plantation of paddy in the right way, preparing of seed bed, supervision and repairing of tube wells, and providing fertilizer according to the color of paddy leaf. ➤ According to the trainees', the level of knowledge, skills on imparting training of the trainers were moderate (12%) and bad (1%). On the other hand, level of quality of the training was moderate (25%) and bad (1%). ➤ 32% of the trainees opined that overall class room environment and sitting arrangements in the training session was not good; 66% of the trainees opined that there were no residential accommodation facilities for the trainees. 57% trainees mentioned that quality of food served to the trainees was not good; More than one third of the trainees (38%) mentioned that there was no transport facility to attend the training sessions; and 64% of the trainees mentioned that use of training materials in the training sessions were not good. ➤ Interestingly, the primary objective of the Project was to prevent wastage of irrigated water, but less than half of the trainees (43%) assessed that their training on 'Improved use of irrigated water' as effective; may be in future this area needs further emphasis during training. ➤ 47% trainees reported that the duration of training was inadequate: trainees recommended on average 2 weeks' (11 days) training. ➤ 29% trainees viewed that the training curricula used was not comprehensive. ➤ 15% trainees could use their training on 'Other allied Agriculture/ Multisectoral Aspects', while about double the proportion (29%) recommended the same as future areas of emphasis: Fish cultivation (16%); Rearing of domestic animals (8%); Afforestation including fruit bearing trees (3%); and Cow fattening (2%).

Strengths of the Project	Weaknesses of the Project
Agriculture and Food:	
<ul style="list-style-type: none"> ➤ Production: Overall food production increased by 68% in all the three districts during post project period over the pre project. Highest production level was achieved in Rajshahi, where the food production per bigha of land during the post project period over the pre project increased additionally by 80%, followed by Naogaon (66%) and Chapai Nawabganj (61%). ➤ 98-99% claimed that their performances on the frequencies of crop productions turned from mostly single crop production during pre project period (Single: 60%; Double 40% and Triple: 0%) to mostly multiple crop productions during post project period (Single: 1%; Double: 48%; and Triple: 51%). Frequencies of crop productions improved most substantially in Rajshahi, where the triple crop production increased from 0 to 66%; followed by Naogaon, where triple crop productions increased from 0 to 45% and in Chapai Nawabganj, it improved from 0 to 38%. ➤ Cropping intensity has increased by 122% (from 131% to 253%) in high performing area and 118% (from 133% to 251%) in low performing area. The increase in cropping intensity was the highest in case of Rajshahi district (from 148-153% to 260-281%). The cropping intensity gradually (day by day) increased from 131% in the pre project period to 253% in the year 2009, which is higher than the DAE crop intensity level (207 -234% under 3 districts) reported in 2009. ➤ Overall crops production increased annually and the increased scenarios are in: Boro (223.85%), Vegetables (186.40%), Aus (105%), Sugarcane (101.51%), Pulses (95.92%), Mustard (82.52%) and Wheat (81%) at post project period. 	<ul style="list-style-type: none"> ➤ Findings indicate decreasing the trends in the application of manures (such as cow dung, compost) after intervention of project. About 55-80% respondents before project applied high amount of manures; whereas, only 23-40% respondents used high amount of manures i.e. about 50% manure usage declined. ➤ Majority of the respondents (61-85%) expressed that insect and disease infestation was less before implementation of the Barind project. Whereas, 75-92% farmers opined that insects and disease infestation were high after implementation of the project. It may be due to change of cropping pattern from mono crop to cultivation of multiple crops. Further, introduction of Hybrid and HYV crops as well as availability of crops throughout the year has created favorable condition for increasing pest population. The findings of study clearly indicated that insects and disease infestation continuously increasing after intervention of project.

Strengths of the Project	Weaknesses of the Project
Allied Agriculture Sector Effectiveness	
<ul style="list-style-type: none"> ➤ Participation to fish production during post project periods was above 90% ➤ Participation to poultry production was above 90% ➤ Participation to livestock rearing was above 80% 	<ul style="list-style-type: none"> ➤ Negative environmental impacts according to the respondents were caused by reduced fertility of the land, because of use of chemical fertilizers (35%); increased insect and disease infestation (28%); disease borne by mosquitoes/flies increased (20%); and pisciculture blocking flow of open water (4%). ➤ The water level has gone down by 20 feet due to year round pumping of water through deep tube wells. It is suspected that ground water table may even fall by another 10 to12 feet.

Strengths of the Project	Weaknesses of the Project
Socio Economic Benefits	
<ul style="list-style-type: none"> ➤ The mean monthly family income of the household at pre project was Tk. 6102, compared to Tk. 9715 at post project, an additional increment of 59%. Similarly, expenditures per family per month was Tk. 4992 and at post project period it was TK. 7691, an additional increment of 54%. ➤ Income increased universally, i.e., both among the poor and the non poor gained due to Barind interventions on preventing wastage of irrigated water and simultaneously acceleration of agriculture productions leading to improved livelihood (income) per family. ➤ Almost universally, the male respondents from households affirmed that employment opportunities increased by 98%, each in Rajshahi and in Chapai Nawabganj, while in Naogaon, it increased by 88% at the Post Project Period. ➤ Specifically, the employment opportunities for men increased in agriculture (100%), fish cultivation (70%), Afforestation (68%), cattle rearing (62%), chicken/duck rearing (52%), followed by soil digging (48%), vegetable gardening (47%), construction of roads/ bridges (24%), service (10%), small business (7%), and cottage industry, work in mills/ factories, others (4% each). 	<ul style="list-style-type: none"> ➤ Poverty gap (income gap among the poor and the non poor) at the pre project period was 85% while the gap increased to 106% at post project period. Such increase in poverty gap (income gap) is the highest in Naogaon (from 114% at pre to 131% at post); followed by Rajshahi (from 77% at pre to 106% at post); and then in Chapai Nawabganj (from 55% at pre to 68% at post). In all the districts the rich became richer rather disproportionately meaning that the income increase is much more among the non poor compared to that among the poor at post project period. Findings on supply of irrigated water and the accompanying problems underscored the mal distribution in the supply system often influenced by rich farmers (and mastans). ➤ The women participants in the workshop complained that they were and are now deprived of the irrigation facilities and a few, who obtained it, had to struggle for it. They also complained that they are provided with least earning opportunities due to implementation of the project.

Chapter VI

Recommendations: Conclusion: Sustainability

Recommendations of Trained Farmers

- Repeat and refreshers' training (40%)
- More practical training (39%)
- Training on modernized cultivation (28%)
- Increased duration of training (13%)
- Train every farmer of the village (7%)
- Provide training allowances (4%)
- Equip the farmers with some tools (3%)
- Furnish the farmers with printed materials on improved farming (3%)
- Extension and improvement of training curricula covering
 - ✓ Modern cultivation and methods (61%)
 - ✓ Repair and maintenance of deep tube well (50%)
 - ✓ Improved seeds (9%)
 - ✓ Use of fertilizer and pesticides (5%)
 - ✓ Vegetable cultivation (3%)
 - ✓ Prevention of plant diseases (2%)
 - ✓ Wheat cultivation (2%)
 - ✓ Improving intensity of cultivation on small plots of land (2%)

Recommendations of Local Stakeholders

- The women participants demanded equal employment and earning (wages) opportunities in future in the Barind Project. More women to be included in the training programs.
- Local Administration is to be involved in project operations/management.
- Coverage more plots of land by underground pipes to be ensured further.
- In future, BMDA need to prioritize maintenance and repair of deep tube wells, irrigation channels under a comprehensive plan, so that repairs are not undertaken as and when need basis, instead on the basis of advance planning supported by proper supervision and monitoring programs.
- Urgent and large scale interventions are needed to prevent continuous falling of the water level in the Barind area.
- Every year, at least a week's training program will benefit the people, if it is planned and implemented covering all the areas under a systematic schedule.
- Training on production (technological support and know how) of vegetables including onion, potato, brinjal need to be further strengthened.

The most priority concern expressed by the people of Barind is the current status of severe decline in the ground level water, and the urgent need is to address this problem so that water level does not decline further. As an alternative, the suggestion is to initiate interventions in Barind area for mass level participation for preservation of rain water.

Study Recommendations:

- Increase employment and earning (wages) opportunities for women in future
- Involve Local Administration in project operations/management
- Extend coverage of cultivable land by underground pipes
- Prioritize maintenance and repair of deep tube wells, irrigation channels under a comprehensive plan
- Immediate interventions needed to prevent continuous falling of the water level in the Barind area
- As an alternative, initiate efforts on preservation of rain water
- Every year impart one week's training to the community farmers—males and females
- Curricula of training to include lessons emphasizing 'proper use of irrigated water and prevention of wastage'
- Training to focus on crop diversifications: vegetables, onion, potato

Sustainability

Objectives of the project envisaged improvements of the structures supplying irrigated water to farm lands in the Barind tract: Rajshahi, Chapai Nawabganj and Naogaon. As a consequence, the expected outcome was that agriculture productions would accelerate (both coverage and intensity of productions), and in turn, people would earn more and their living standards would improve. Following findings suggest that much of these expectations of the people have been met successfully. Following specific outcomes of the project reflect the efficiencies and effectiveness of Barind Project:

- 70% of the respondents affirmed that their plots of land are covered by irrigated water: Chapai Nawabganj (81%), Rajshahi (67%) and Naogaon (62%).
- Wastage of irrigated water reduced by two thirds at post piped channel system compared to previous kaccha channel system: the highest reduction was in Rajshahi (34%); followed by Naogaon (22%) and Chapai Nawabganj, it is only 13%.
- Comparatively low proportion of reduction of wastage of water in Chapai Nawabganj was the lack of awareness on the need for reducing wastage (27%), while in Rajshahi (28%) and in Naogaon (16%), it was due to water being transferred to others lands, and the other major reason is the existence of the kaccha channels.
- Operational status of 90% DTWs are satisfactory; similarly 82% of the buried pipe channels are satisfactory, but only 43% of Pucca channels are satisfactory; conditions are worse in Rajshahi (70% unsatisfactory); in Naogaon and in Chapai Nawabganj, roughly 50% are either satisfactory or unsatisfactory. About a fifth of the Piped channels (22%) in Naogaon are unsatisfactory.
- 58% respondents claimed that the repair and maintenance works of the DTWs are done at an appropriate time; 42% claimed that for the repair and maintenance, there is no fixed time and schedule. Most of the costs for repair and maintenance of the DTWs and the channels are borne by the beneficiaries: 60% in respect of DTWs and 62% in respect of the channels. But in Naogaon, the costs of repair and maintenance of the DTWs are shared almost equally: Beneficiaries—37%; Care Takers—45%; and BMDA—34%.
- Food production increased by 68% in all the three districts during post project period over the pre project. Highest production per bigha of land increased in Rajshahi by 80%, followed by Naogaon (66%) and Chapai Nawabganj (61%) during the post project period.
- 98-99% household respondents claimed that frequencies of crop productions turned from mostly single crop during pre project period (Single: 60%; Double 40% and Triple: 0%) to mostly multiple crop productions during post project period (Single: 1%; Double: 48%; and Triple: 51%).

- Crop productions improved most substantially in Rajshahi, where the triple crop production increased from 0 to 66%; followed by Naogaon, where triple crop productions increased from 0 to 45% and in Chapai Nawabganj, it improved from 0 to 38%.
- Cropping intensity gradually (day by day) increased from 131% in the pre project period to 253% in the year 2009, which is higher than the DAE crop intensity level (207 -234% under 3 districts) reported in 2009.
- Income has increased universally among both poor and non poor. Among the poor, Naogaon demonstrates highest income increase at post project period (53%) over the pre project, followed by Rajshahi (49%) and then Chapai Nawabganj (38%).
- Among the non poor, Rajshahi demonstrates highest income increase at post project period (73%) over the pre project, followed by Naogaon (65%) and then Chapai Nawabganj (50%).
- Pre project poverty gap (income gap among the poor and the non poor) of 85% increased to 106% at post project period. Such increase in poverty gap (income gap) is the highest in Naogaon (From 114% at pre to 131% at post); followed by Rajshahi (From 77% at pre to 106% at post); and then in Chapai Nawabganj (From 55% at pre to 68% at post).
- In all the districts the rich became richer rather disproportionately meaning that the income increase is much more among the non poor compared to that among the poor at post project period. Findings on supply of irrigated water and the accompanying problems underscored the mal distribution in the supply system often influenced by rich farmers (and mastans).
- The heads of expenditures proportionally are comparable both at pre and post project periods and without changing. That the heads of expenditures did not change is little bit alarming; because this means that although the expenditures in terms of amount of money spent has increased, but the priorities for expenditures remained unchanged. Income growth has not induced the families in Barind to prioritize health and education more, and it remained at 18% both during pre and post project periods. This probably means that income increase does not automatically change people's attitudes towards the standard or quality of life without additional inducements, i.e. motivations for improving health and literacy levels.
- Almost universally, the male respondents in Rajshahi (98%), in Chapai Nawabganj (98%) and in Naogaon (88%) claimed that the employment opportunities increased during the Post Project Period.
- Women participation in Barind Project remained marginal; they are largely deprived of access to irrigated water and also on employment opportunities.

Conclusion: Barind Project is a sustainable and a successful story. Barind is also a priority program of the people. It has not only transformed their farmland from barren fields to lush green agricultural land with substantial increase in their income leading to improvements in their livelihood. But a few areas like systematic repairs and maintenance of the irrigation structures; changing pucca or kaccha channels into buried pipes; coverage of more plots by buried pipes; reducing income gaps among the poor and non poor, and lastly encouraging more women to participate in Barind are future imperatives for ensuring more success for the project.

References

1. Government of the People's Republic of Bangladesh, Ministry of Agriculture, Project Proforma for "Barind Command Area Development and Training Project" Revised, Barind Multipurpose Development Authority Rajshahi, January, 2003.
2. Project Completion Report (PCR), IMED-04/2001 (Revised), Barind Command Area Development and Training Project (Revised), Government of the People's Republic of Bangladesh, Ministry of Planning, Implementation Monitoring and Evaluation Division.
3. Standard Request For Proposal (RFP) for the Selection of Consultant Services For "Barind Command Area Development and Training Project" (For lump-sum Consultancy) Invitation for Proposals No: 1/5, Issued on: 17/03/2009, Proposal Package No: 04.
4. Project Evaluation Report, "Barind Command Area Development and Training Project", Government of the People's Republic of Bangladesh, Ministry of Agriculture, Barind Multipurpose Development Authority (BMDA), June 2006.
5. Bangladesh Demographic and Health Survey 2007, Preliminary Report, National Institute of Population Research and Training (NIPORT), Dhaka; Mitra and Associates, Dhaka-Bangladesh; MEASURE DHS, Macro International, Calverton, Maryland, USA, December 2007.
6. Sabir A. A, Mitra S.N, Islam S, Bhadra S.K, Cross A, Kumar S, Bangladesh Demographic and Health Survey 2004, National Institute of Population Research and Training (NIPORT), Dhaka; Mitra and Associates, Dhaka-Bangladesh; ORC Macro, Calverton, Maryland, USA., May 2005.
7. Population Census 2001, National Report (Provisional), Bangladesh Bureau of Statistics, Planning Division, Ministry of Planning, July 2003.
8. Rossi P.H, Freeman H.E, Evaluation A Systematic Approach, Third Edition, SAGE Publications, Beverly Hills, London, New Delhi, 1985.
9. Monitoring & Evaluation: Some Tools, Methods & Approaches, World Bank Operations Evaluation Department, Evaluation Capacity Development, OED, ECD, The World Bank, Washington DC.
10. National AIDS Councils, Monitoring and Evaluation Operations Manual, The World Bank, UNAIDS, UNICEF, UNDP, UNFPA, August 2002.
11. Campbell D. T., Stanley J.C. Experiment And Quasi-Experimental Designs For Research, Houghton Mifflin Company, Boston. Dallas. Geneva, Ill. Hopewell, N.J. Palo Alto. London, 1963.
12. Cook T.D., Campbell D.T. Quasi-Experimentation Design & Analysis Issues for Field Settings, Houghton Mifflin Company, Boston. Dallas. Geneva, Ill. Hopewell, N.J. Palo Alto. London.
13. Marie-Therese Feuerstein Partners in Evaluation, Evaluating Development and Community Programmes with Participants, Macmillan Publishers, 1986.
14. Health Futures in Bangladesh: Some Key Issues and Options, The World Bank.

15. Morse J.M, Qualitative Health Research, SAGE Publications, International Educational and Professional Publisher, Newbury Park, London, New Delhi, 1992.
16. Mikkelsen B, Methods for Development Work and Research, A Guide for Practitioners, SAGE Publications, International Educational and Professional Publisher, Newbury Park, London, New Delhi, 1995.
17. Maintaining Momentum to 2015? An Impact Evaluation of Interventions to Improve Maternal and Child Health and Nutrition Outcomes in Bangladesh, January 13, 2004, Operation Evaluation Department, Document of the World Bank.
18. World Development Reports 1992, Development and the Environment, World Development Indicators, Publishade for the World Bank, Oxford University Press, March 31, 1992.
19. Mikkelsen B, Methods for Development Work and Research, A Guide for Practitioners, Sage Publications, New Delhi/Thousand Oaks/London, 1995.
20. Theis J and Grady H M, Participatory Rapid Appraisal, For Community Development, A Training Based on Experiences in the Middle East and North Africa, IIED, Save the Children, 1991.
21. Unlocking the Potential, National Strategy for Accelerated Poverty Reduction, general Economics Division, Planning Commission, Govt. of the People's Republic of Bangladesh, December, 2004.

Appendix—1

Detailed Tables of Household Level Findings

Table 1: Socio-demographic and Economic Information of respondents (Adult Male Farmers)

Variables	Rajshahi n=1600	Chapai Nawabganj n=1200	Naogaon n=2000	All sample districts n=4800
Mean age(yrs)	41	44	40	42
Minimum:	20	20	20	20
Maximum:	82	74	85	65
Mean education (class passed)	4	3	5	4
Marital status (in %)				
Currently married	100	99	99	99
Others (widow/widower/Divorced)	0	1	1	1
Mean no. of family member	6	7	6	6
Type of family (in %)				
Single	74	78	70	73
Joint	26	22	30	27

Table 2: Primary occupations of Adult Male Farmers pre and post project periods: in %

Primary occupations	Rajshahi n=1600		Chapai Nawabganj n=1200		Naogaon n=2000		All sample districts n=4800	
	Pre	Post	Pre	Post	Pre	Post	Pre	Post
Engaged in agriculture	98	99	92	98	95	94	96	96
Business	1	1	6	1	3	5	3	3
Service	1	0	2	1	2	1	1	1
Total	100	100	100	100	100	100	100	100

Table 3: Comparative income by high and low performing areas and by pre and post project periods

Mean monthly family income by heads (in Taka)	Rajshahi n=1600						Nawabganj n=1200						Naogaon n=2000					
	Before			After			Before			After			Before			After		
	H	L	T	H	L	T	H	L	T	H	L	T	H	L	T	H	L	T
From Agriculture: Crop Production	401 8	383 5	392 7	651 5	619 3	635 4	341 1	318 2	329 7	512 4	487 0	499 7	419 6	418 4	419 0	668 2	671 2	669 7
From Farming: Livestock, fish and vegetable	632	676	654	105 0	115 9	110 5	143 8	129 9	136 8	184 0	178 4	181 2	815	948	881	127 1	149 5	138 3
From Mortgage property/ earning from interest /loan	38	67	52	68	119	93	107	90	98	218	169	193	86	66	76	127	137	132
Remittance	0	20	10	24	44	34	49	74	61	163	172	167	15	7	11	77	27	52
From Other sources (business, service, labour)	107 2	953	101 3	192 5	157 6	175 1	141 4	138 5	139 9	192 1	195 0	193 5	131 0	114 6	122 8	218 1	206 1	212 1
Total Monthly income (Tk.)	576 0	555 0	565 5	958 2	909 1	936 3	641 8	603 1	622 5	926 4	894 6	910 5	642 2	635 1	638 6	103 38	104 30	103 84

H=High; L= Low; T=Total

Table 4: Comparative expenditures by high and low performing areas and by pre and post project periods

Mean monthly family expenditure by heads (in Taka)	Rajshahi n=1600						Nawabganj n=1200						Naogaon n=2000					
	Before			After			Before			After			Before			After		
	H	L	T	H	L	T	H	L	T	H	L	T	H	L	T	H	L	T
Investments for Crop cultivation	147 7	144 8	146 3	269 5	256 5	263 0	138 1	122 9	130 5	203 7	183 3	193 5	146 8	140 0	143 4	250 1	263 9	257 0
Food purpose	225 3	224 3	224 8	328 3	325 8	327 0	335 5	316 7	326 1	425 6	407 8	416 7	300 7	292 8	296 7	410 5	411 5	411 0
Costs of treatment, clothing, education schools, transportation, electricity/ gas/ kerosin, mobile ph bills, festivals etc.)	674	698	687	123 0	127 7	125 3	917	849	882	143 2	141 3	142 2	812	773	794	157 4	150 7	154 0
Total Monthly Expense(Tk.)	440 4	438 9	439 7	720 9	709 9	715 4	565 3	524 5	544 9	772 5	732 5	752 5	528 7	510 2	519 5	818 1	826 1	822 1

H=High; L= Low; T=Total

Table 5: Respondent's perception on starting the implementation of Barind Command Area Development and Training Project: in %

Status	Rajshahi n=1600			Nawabganj n=1200			Naogaon n=2000			All sample districts n=4800		
	H	L	T	H	L	T	H	L	T	H	L	T
Yes	89	87	88	85	84	84	74	69	72	82	79	80
No	11	13	12	15	16	16	26	31	28	18	21	20
Total	100	100	100	100	100	100	100	100	100	100	100	100

H=High; L= Low; T=Total

Table 6: Respondent's opinion on formation local committee during construction of irrigation channels: in %

Status	Rajshahi n=1600			Nawabganj n=1200			Naogaon n=2000			All sample districts n=4800		
	H	L	T	H	L	T	H	L	T	H	L	T
Yes	91	88	89	54	58	56	59	58	58	68	68	68
No/not aware	9	12	11	46	42	44	41	42	42	32	32	32
Total	100	100	100	100	100	100	100	100	100	100	100	100

Table 7: Respondent's opinion on properly construction of pipe/pucca irrigation channels of Barind Project: in %

Status	Rajshahi n=1600			Nawabganj n=1200			Naogaon n=2000			All sample districts n=4800		
	H	L	T	H	L	T	H	L	T	H	L	T
Yes	89	85	87	74	80	77	79	77	78	81	81	81
No /not aware	11	15	13	26	20	23	21	23	22	19	19	19
Total	100	100	100	100	100	100	100	100	100	100	100	100

Table 8: Respondents' perception on length (meters) of the irrigation channel in their village

Mean Length (meters)	Rajshahi n=1600			Nawabganj n=1200			Naogaon n=2000			All sample districts n=4800		
	H	L	T	H	L	T	H	L	T	H	L	T
Mean length of Burried Pipe Irrigation Channel	644	608	622	610	599	603	609	610	610	621	606	614
Mean length of Pucca Irrigation Channel	616	608	613	588	610	596	610	604	608	605	607	606

Table 9: Perception on increasing irrigation land to implement the Barrind Project: in %

Status	Rajshahi n=1600			Chapai Nawabganj n=1200			Naogaon n=2000			All districts n=4800		
	H	L	T	H	L	T	H	L	T	H	L	T
Yes	69	66	67	82	80	81	62	62	62	71	69	70
No	31	34	33	18	20	19	38	38	38	29	31	30
Total	100	100	100	100	100	100	100	100	100	100	100	100
Coverage of irrigated land (in decimal)	n=550	n=526	n=1076	n=121	n=107	n=228	n=379	n=381	n=760	n=1050	n=1014	n=2064
Before	102.37	97.87	100.17	77.07	85.88	81.20	94.50	83.39	88.93	96.62	91.16	93.94
After	171.20	164.55	167.80	160.07	160.50	160.27	209.24	191.01	200.10	180.17	172.01	176.09

Table 10: Perception on irrigation water distribution practices (system): in %

Responses	Rajshahi N=1600			Nawabganj n=1200			Naogaon n=2000			All sample districts n=4800		
	H	L	T	H	L	T	H	L	T	H	L	T
By rotation: on the basis of equity	93	86	90	48	56	52	95	92	94	82	81	82
According to necessity: available when demanded	6	11	8	38	31	35	3	3	2	13	12	13
According to decisions of the distributor: presence of irrigated water unpredictable	1	3	2	14	13	13	2	5	4	5	7	5
Total	100	100	100	100	100	100	100	100	100	100	100	100

Table 11: Status of obtaining water from Deep Tube Well for irrigation including reasons for insufficiency and the alternate sources: in %

Status of DTW water	Rajshahi N=1600	Nawabganj n=1200	Naogaon n=2000	All districts n=4800
Sufficient	70	56	75	68
Partly sufficient	22	29	22	24
Not sufficient	8	15	3	8
Reasons of insufficient water				
Due to electricity failure	65	50	58	63
Due to low water level	16	5	5	11
Too many and or too large plots	6	15	13	9
Influential consume excess water	3	15	14	7
Management committee negligence	4	15	8	6
Use of kutchra channel	6	0	2	4
Alternate sources of water				
Demands never met	25	17	21	21
Meet from pond	11	51	22	32
Meet from rain water	2	28	13	16
Use low lift pump/Shallow TW	62	4	44	31

Table 12: Status of taking water problem from Buried Pipe/Pucca irrigation Channels: in %

Status	Rajshahi n=1600	Nawabganj n=1200	Naogaon n=2000	All sample districts n=4800
Yes	16	6	11	11
No	84	94	89	89
Total	100	100	100	100
Type of problems	n=260	n=76	n=217	n=553
Broken irrigation channel	51	8	16	32
Distance of land from irrigation channel	14	36	24	22
Obstructed flow of water through channels	9	15	32	19
Lack of sufficient water	20	15	17	17
Wastage of irrigation water	1	5	6	4
Absence of intra plots channel	3	12	3	4
Elevated Land	1	9	1	2
Influent control flow of water	1	0	1	0
Total	100	100	100	100

Table 13: Status of reduction wastage of irrigation water by high and low performing areas: in %

Status	Rajshahi n=1600			Nawabganj n=1200			Naogaon n=2000			All sample districts n=4800		
	H	L	T	H	L	T	H	L	T	H	L	T
Yes	95	88	91	96	92	94	92	87	89	94	89	92
No	5	12	9	4	8	6	8	13	11	6	11	8
Total	100	100	100	100	100	100	100	100	100	100	100	100
Mean percentage of reduction of wastage water	n=761	n=702	n=1463	n=554	n=579	n=1133	n=868	n=919	n=1787	n=2183	n=2200	n=4383
Pre project	45	45	45	24	23	24	37	37	37	36	36	36
Post project	10	12	11	9	12	11	14	15	15	11	13	12

H=High ; L=Low ; T= Total

Table 14: Status of reduction of cost per bigha of irrigated water by high and low performing areas: in %

Status	Rajshahi n=1600			Nawabganj n=1200			Naogaon n=2000			All sample districts n=4800		
	H	L	T	H	L	T	H	L	T	H	L	T
Yes	60	53	57	55	52	54	64	62	63	60	56	58
No	40	47	43	45	48	46	36	38	37	40	44	42
Total	100	100	100	100	100	100	100	100	100	100	100	100
Mean reduction of cost per bigha of irrigated water	n=479	n=374	n=853	n=135	n=107	n=242	n=364	n=303	n=667	n=978	n=784	n=1762
Pre project	1116.96	1057.36	1090.84	1110.26	1211.21	1154.90	1098.96	999.70	1053.87	1109.34	1055.08	1085.64
Post project	816.65	705.64	767.98	888.07	984.58	930.74	726.81	624.95	680.54	793.07	712.53	757.23

H=High ; L=Low ; T= Total

Table 15: Status of season wise supply and use of irrigated water

Season wise supply of irrigated water	Rajshahi n=1600		Nawabganj n=1200		Naogaon n=2000		All sample districts n=4800	
	Before	After	Before	After	Before	After	Before	After
Ravi (Kartik - Falgun or from 16 th October to 15 th March)								
Adequate	36	41	8	90	4	73	16	66
inadequate/not available	64	59	92	10	96	27	84	34
Total	100	100	100	100	100	100	100	100
Kharip-1 (Chaitra - Ashar or from 16 th March to 15 th July)								
Adequate	14	73	7	81	34	89	20	82
inadequate/not available	86	27	93	19	66	11	80	18
Total	100	100	100	100	100	100	100	100
Kharip-2 (Srabon - Ashin or from 16 th July to 15 th October)								
Adequate	26	54	8	80	24	72	21	68
inadequate/not available	74	46	92	20	76	28	79	32
Total	100	100	100	100	100	100	100	100
Season wise use of irrigated water								
Ravi (Kartik - Falgun or from 16 th October to 15 th March)								
Adequate	29	42	15	90	5	69	16	66
inadequate/not available	71	58	85	10	95	31	84	34
Total	100	100	100	100	100	100	100	100
Kharip-1 (Chaitra - Ashar or from 16 th March to 15 th July)								
Adequate	16	74	10	75	32	89	21	80
inadequate/not available	84	26	90	25	68	11	79	20
Total	100	100	100	100	100	100	100	100
Kharip-2 (Srabon - Ashin or from 16 th July to 15 th October)								
Adequate	23	46	10	69	16	63	16	59
inadequate/not available	77	54	90	31	84	37	84	41
Total	100	100	100	100	100	100	100	100

Table 16: Respondents opinion on further enhance the efficiencies of the Water Management Committees: in %

Measures	Rajshahi n=1155			Nawabganj n=556			Naogaon n=864			All sample districts n=2575		
	H	L	T	H	L	T	H	L	T	H	L	T
Activate WMCs to work with consensus & without influence/regular holding meeting (once in a month)	53	61	57	35	32	33	65	53	59	54	51	52
Raise awareness of WMC members through training	39	32	36	58	58	59	33	32	32	41	38	40
WMCs to undertake Supervision and monitoring	13	9	11	9	10	10	7	15	11	10	11	11
Motivate WMCs to prioritize Repair and maintenance	2	2	2	10	6	8	3	5	4	4	4	4

Multiple responses

Table 17: District wise status on increased food production by high and low performing areas and by pre and post project periods

District / Crop production per bigha (in maund)	High performing areas (n=2400)		Low performing areas (n=2400)		Total n-4800		% Difference in pre & post project
	Pre	Post	Pre	Post	Pre	Post	
Rajshahi							
Mean	11.0	19.7	10.6	19.1	10.8	19.4	8.6
Minimum	5	11	6	10	5	11	6
Maximum	20	30	22	29	22	30	8
Chapai Nawabganj							
Mean	11.0	17.8	11.1	17.6	11.0	17.7	6.7
Minimum	3	12	4	10	3	10	7
Maximum	18	25	20	25	20	25	5
Naogaon							
Mean	13.5	22.8	13.4	21.9	13.5	22.4	8.9
Minimum	6	10	5	10	5	10	5
Maximum	28	44	25	42	28	44	16
All 3 districts							
Mean	12.0	20.5	11.9	19.9	11.9	20.1	8.2
Minimum	3	10	4	10	3	10	7
Maximum	28	44	25	42	28	44	16

Table 18: Cropping intensities by districts and by pre and post project periods: in %

Name of districts	High performing areas (n=2400)			Low performing areas (n=2400)			Total n-4800			Cropping intensity (DAE 2009 report)
	Pre	Post	% changes	Pre	Post	% changes	Pre	Post	% changes	
Rajshahi	153	281	128	148	260	112	150	270	120	234
Nawabganj	123	244	121	117	233	116	120	239	119	221
Naogaon	128	248	120	122	243	121	125	246	121	207
All 3 districts	131	253	122	133	251	118	132	252	120	221

Table 19: Extent of changes in crops area & production between pre and post project periods

Name of crop	Area (ha)			Production (M.ton)		
	Pre	Post	% Change	Pre	Post	% Change
Boro	1080	2765	156	4775	15464	223.85
Aus	623	952	53	1661	3405	105
Aman	2264	2729	20.53	7875	11454	45.45
Wheat	138	209	51.45	349	632	81
Maize	13	18	38.46	23	38	65.21
Sugarcane	73	120	64.38	3905	7869	101.51
Mustard	102	132	29.41	103	188	82.52
Pulses	44	83	88.64	98	192	95.92
Vegetables	156	308	97.44	1684	4823	186.40
Fruits	63	83	20.00	1352	2359	74.48
Jute	23	11	-52.17	42	48	14.28

Appendix—2

Detailed Tables of Union Trainees

Table 1: Trainee's Characteristics

Variables	Rajshahi n=1600		Chapai Nawabganj n=1200		Naogaon n=2000		All sample districts n=4800	
Mean age(yrs)	40		37		42		40	
Minimum:	25		20		22		20	
Maximum:	67		60		70		70	
Mean education (class passed)	8		7		7		7	
Occupation (in %)	Pre	Post	Pre	Post	Pre	Post	Pre	Post
Agriculture	69	92	88	88	95	96	85	92
Service	3	8	0	8	3	4	2	7
Student	25	0	8	2	1	0	11	0
Business	3	0	4	2	0	1	2	1
Total	100	100	100	100	100	100	100	100

Table 2: Distribution of trainees by types of receiving training under Barind Command Area Development and Training Project: in %

Types of training received	Rajshahi n=61	Nawabganj n=48	Naogaon n=73	All sample districts n=182
Ideal Farmer	75	96	71	79
Tube well Operator/ Drain man/ Coupon Dealer	36	19	30	29
Fish Cultivator	5	13	12	10
Assistant Mechanic/ Agri-mechanic	3	2	6	4
Afforestation/ Nursery worker	2	0	10	4
Training of ideal farmers covered topics:	(n=46)	(n=46)	(n=52)	(n=144)
Crop diversification/ production of more crops	67	87	65	73
Proper use of fertilizer and pesticides	65	61	50	58
Collection of improved seeds and identify its quality	48	6	60	39
Proper use of water on land	9	13	8	10
Rearing of domestic animal	0	22	0	7
Prevention of weeds on land	4	0	6	4
Seedling plantation	4	0	6	4
Application of insecticides on the land	0	4	4	2
Prevention wastage of irrigation	2	0	2	1
Training of Tube well Operator/ Drain man/ Coupon Dealer covered topics:	(n=22)	(n=9)	(n=22)	(n=53)
Installation of deep tube wells	68	56	91	76
Ensuring proper supply of water from DTWs	55	33	73	59
Prevention of wastage of water from shallow tube well	14	0	51	26
Mechanical Functioning of deep tube wells	37	33	0	20
Enlistment and Distribution of coupon	5	0	0	2
On alternative energy use (diesel) in absence of electricity	0	0	5	2
Cleaning the channels	0	11	0	2
Training of Assistant Mechanic covered topics:	(n=2)	(n=1)	(n=3)	(n=6)
Repairing of deep tube well	100	100	100	100
Training of Nursery workers covered topics:	(n=1)	N=0	(n=7)	(n=8)
Planting trees on adjacent land	100	0	100	100
The impact of forest on environment	0	0	29	25
Training of Fisherman covered topics:	(n=3)	(n=6)	(n=9)	(n=18)
Fish cultivation	100	100	100	100
Giving food to the fish	67	17	56	44
Prevention of fish disease	0	17	22	17
Fish cultivation in the low land of deep tube well for mitigate the demand of food	33	0	11	11
Training of Agri mechanic covered topics:	(n=0)	(n=0)	(n=1)	(n=1)
Training on mechanical cultivation	-	-	100	100

Table 3: Trainees opinion on overall training: in %

Topics	Rajshahi (n=61)	Chapai Nawabganj (n=48)	Naogaon (n=73)	Total (n=182)
Overall Environment				
Very good	16	19	15	17
Good	71	50	77	68
Moderate	10	29	8	13
Bad	3	2	0	2
Total	100	100	100	100
Sitting Arrangement				
Very good	28	4	10	14
Good	59	56	80	67
Moderate	10	33	10	17
Bad	3	5	0	1
Worst	0	0	0	0
Not arranged	0	2	0	1
Total	100	100	100	100
Accommodation				
Very good	0	0	0	0
Good	8	4	64	30
Moderate	0	0	8	3
Bad	2	0	0	1
Not arranged	90	96	28	66
Total	100	100	100	100
Food				
Very good	5	0	1	2
Good	43	25	55	43
Moderate	38	63	30	41
Bad	10	4	13	10
Not arranged	4	8	1	4
Total	100	100	100	100
Transport				
Very good	2	0	0	1
Good	21	21	60	36
Moderate	5	15	21	14
Bad	15	2	12	11
Not arranged	57	62	7	38
Total	100	100	100	100
Training Materials				
Very good	5	4	0	3
Good	18	25	58	36
Moderate	24	65	29	37
Bad	24	6	13	15
Not arranged	29	0	0	9
Total	100	100	100	100
Equipment				
Very good	2	4	0	2
Good	7	19	21	15
Moderate	13	31	19	20
Bad	5	2	22	11
Not arranged	73	44	38	52
Total	100	100	100	100

Table 4: Trainees opinion on adequate duration of training: in %

Topics	Rajshahi (n=61)	Chapai Nawabganj (n=48)	Naogaon (n=73)	Total (n=182)
Yes	66	31	58	53
No	34	69	42	47
Total	100	100	100	100

Table 5: Trainees opinion on easily understanding the training subject: in %

Topics	Rajshahi (n=61)	Chapai Nawabganj (n=48)	Naogaon (n=73)	Total (n=182)
Yes	82	85	100	90
No	18	15	0	10
Total	100	100	100	100
Cause of not understanding	(n=11)	(n=7)	(n=0)	(n=18)
Short training period	55	43	-	50
Inadequacy of practical training	55	29	-	44
Difficult to understand language	0	86	-	33

Multiple responses

Table 6: Trainees opinion on measures for strengthening training program:: in %

Topics	Rajshahi (n=61)	Chapai Nawabganj (n=48)	Naogaon (n=73)	Total (n=182)
Repeat and refreshers' training	38	47	36	40
More practical training	37	47	35	39
Training on modernized cultivation	20	23	37	28
Increased duration of training	10	17	12	13
Train every farmer of the village	8	4	7	7
Provide training allowances	2	6	3	4
Equip the farmers with some tools	2	4	3	3
Furnish the farmers with printed materials on improved farming	2	4	3	3

Multiple responses

Table 7: Distribution of trainees by status of needs training and topics of training in future to enhance their skill: in %

Topics	Rajshahi (n=61)	Chapai Nawabganj (n=48)	Naogaon (n=73)	Total (n=182)
Yes	97	83	93	92
No	3	17	7	8
Total	100	100	100	100
Topics needs for future training	(n=59)	(n=40)	(n=68)	(n=167)
Modern cultivation methods	73	38	63	61
Improved seeds	0	5	19	9
Use of fertilizer and pesticides	3	10	5	5
Vegetable cultivation	0	13	0	3
Prevention of plant diseases	3	0	2	2
Wheat cultivation	3	3	0	2
Improving intensity of cultivation on small plots of land	2	0	4	2
Repair and maintenance of deep tube well	29	33	81	50
Fish cultivation	22	20	9	16
Rearing of domestic animals	3	28	0	8
Afforestation including fruit bearing trees	7	0	2	3
Cow fattening	1	1	2	2

Multiple responses

Table 8: Trainee's opinion on types of assistance they received from BMDA: in %

Types of assistance	Rajshahi (n=61)	Chapai Nawabganj (n=48)	Naogaon (n=73)	Total (n=182)
Provide mechanical support through technician	23	33	48	36
Received minimum financial support	5	17	16	13
Provide support in case of greater problem	13	13	16	14
Repair equipment, if damaged	12	27	45	29
Provide all sorts of assistance	7	6	12	9

Multiple responses

Table 9: Trainee's opinion on types of assistance they received from BMDA: in %

Types of assistance	Rajshahi (n=61)	Chapai Nawabganj (n=48)	Naogaon (n=73)	Total (n=182)
Received mechanical support through technicians	23	33	48	36
Repair equipment support, if damaged	12	27	45	29
Received support in case of major problems	13	13	16	14
Minimum financial support	5	17	16	13
Other assistance, if necessary	7	6	12	9
Assistance not received	44	21	8	24

Multiple responses

Table 10: Status of follow-up checks on Deep Tube Wells/irrigation channels by BMDA: In %

Status	Rajshahi (n=61)	Chapai Nawabganj (n=48)	Naogaon (n=73)	Total (n=182)
Yes	56	92	96	81
No	44	8	4	19
Total	100	100	100	100

Appendix —3: Pictures of Local Level Workshop at Puthia & Observed Barind Irrigation System

Pictures of Local Level Workshop at Puthia



Pictures of Observed Barind Irrigation System



Appendix—4

Development of Command Area

Sl. No.	Name of Upazilla	No. of Union	No. of Village	Number of Channel		Command Area before Channel Construction (ha.)	Command Area after Channel Construction (ha.)	International Command Area (ha.)	Remarks
				Constructed	Used	Avg.	Avg.	Avg.	
1	2	3	4	5	6	7	8	9	10
Rajshahi District									
1.	Godagari	18	410	60	60	17.96	79.44	61.48	
2.	Tanore	15	187	55	55	18.94	40.69	21.75	
3.	Paba	9	268	57	57	14.54	41.29	26.75	
4.	Mohanpur	6	159	50	50	25.46	37.62	12.15	
5.	Bagmara	33	324	59	59	22.98	30.09	7.10	
6.	Durgapur	7	123	47	47	15.21	30.21	15.00	
7.	Puthia	6	184	45	45	16.80	21.98	5.17	
8.	Bagha	15	91	20	20	2.47	5.80	3.33	
9.	Charghat	15	114	22	22	1.01	2.76	1.75	
	Total	124	1860	415	415	17.17	37.91	20.74	
Chapai Nawabganj District									
10.	Chapai Nawabganj	29	220	39	39	21.31	45.86	24.54	
11.	Shibgonj	24	401	57	57	14.75	28.72	13.96	
12.	Gomostapur	17	231	55	55	13.87	37.69	23.81	
13.	Nachol	4	201	41	41	20.10	65.64	45.53	
14.	Bholahat	4	95	44	44	23.80	34.47	10.66	
	Total	78	1148	236	236	18.30	41.21	22.91	
Naogaon District									
15.	Mohadevpur	10	302	67	67	20.49	33.73	13.23	
16.	Patnitala	20	293	48	48	24.39	30.15	5.75	
17.	Dhamuirhat	8	263	42	42	20.26	27.03	6.76	
18.	Badalgachi	8	235	47	47	13.01	21.85	8.83	
19.	Sapahar	6	234	38	38	23.10	28.88	5.77	
20.	Porsha	6	253	40	40	13.82	24.72	10.90	
21.	Manda	14	292	54	54	18.40	30.31	11.90	
22.	Niamatpur	8	342	59	59	28.51	51.46	22.95	
23.	Naogaon	21	216	49	49	23.13	28.40	5.27	
24.	Raninagar	8	173	48	48	15.30	31.09	15.78	
25.	Atrai	8	201	17	17	10.41	29.58	19.17	
	Total	117	2804	509	509	19.94	31.95	12.01	
Three Districts Total		319	5812	1160	1160	18.54	36.18	17.63	

Appendix—5

Set of Survey Tools (Questionnaire in Bangla)

eṭi>^aṭmP Gj vKv Dbq̄b I c̄k̄q̄Y c̄K̄i

dia-1

Lv̄b̄v R̄w̄i c c̄k̄q̄y v

ṭKm bst

--	--	--	--

f̄w̄gKv: Av̄m̄n̄v̄j v̄ḡy Av̄j vBK̄g | Av̄ḡi v i x̄W b̄v̄gK M̄t̄ēl Ȳv c̄l̄Z̄ōr̄b Ges c̄w̄i K̄i b̄v ḡs̄Ȳv̄j ṭq̄i Av̄BḠgB̄m̄W (IMED) Gi c̄q̄i ṭṭK̄ ḡv̄V c̄h̄q̄q̄ ḡj̄ v̄q̄b R̄iṭc̄i D̄iṭṭk̄ Ḡt̄m̄Q̄ | Av̄c̄b̄v̄i v̄ R̄iṭb̄b̄ eṭi>^āēūḡL̄x Dbq̄b KZ̄ēq̄ (BMDA)-KZ̄K̄ 1996-2006 m̄v̄ṭj̄ ēv̄s̄j̄ v̄ṭ̄ ṭk̄i 3̄w̄i ṭR̄j̄ v̄i 25̄w̄i D̄c̄ṭR̄j̄ v̄q̄ eṭi>^āṭmP Gj vKv Dbq̄b I c̄k̄q̄Y c̄K̄i b̄r̄ṭḡ GK̄w̄ c̄K̄i i K̄iR̄ ēv̄ēm̄q̄Z̄ n̄ṭq̄ṭQ̄, h̄v̄i D̄iṭṭk̄ w̄Q̄j̄ Aṭ̄ M̄f̄x̄i b̄j̄ K̄ȳ Gj vKv̄q̄ f̄-M̄f̄c̄ c̄v̄B̄c̄ b̄j̄ v̄ /c̄v̄K̄v̄ ṭm̄P̄b̄j̄ v̄ w̄b̄ḡq̄v̄ K̄ṭi c̄w̄b̄i Ac̄P̄q̄ ṭiṭṭai ḡv̄āṭḡ ṭm̄P̄ Gj vKv̄ ēp̄x̄i c̄v̄k̄v̄c̄m̄k̄ Gj vKv̄q̄ w̄i^ā I w̄c̄iQ̄ṭq̄ v̄K̄v̄ R̄b̄iM̄m̄ōṭK̄ Av̄āȳb̄K̄ P̄v̄l̄v̄eṭ̄ i K̄j̄ v̄ ṭK̄S̄k̄j̄ I Db̄Z̄ R̄x̄ēb̄ ēēv̄i m̄v̄ṭ_ Āēw̄iZ̄ K̄ṭi Z̄iṭ̄ i Av̄_ṭm̄v̄ḡw̄m̄RK̄ Aēv̄i Db̄q̄b̄ K̄i v̄ | ēZ̄ḡv̄b̄ R̄iṭc̄i D̄iṭṭk̄ n̄ṭQ̄ f̄-M̄f̄c̄ c̄v̄B̄c̄ b̄j̄ v̄ /c̄v̄K̄v̄ ṭm̄P̄b̄j̄ v̄ w̄b̄ḡq̄v̄i Aēv̄, ṭm̄ṭP̄i c̄w̄b̄ m̄īēiṭv̄n̄i ĀM̄M̄iZ̄, ēēn̄v̄i, c̄w̄b̄i Ac̄P̄q̄ ṭiṭṭa, Av̄āȳb̄K̄ c̄h̄ȳ³ c̄l̄q̄v̄ṭM̄i ḡv̄āṭḡ d̄m̄j̄ D̄r̄c̄v̄b̄ I Gi ḡv̄āṭḡ Av̄_ṭm̄v̄ḡw̄m̄RK̄ Aēv̄i Db̄q̄b̄ KZ̄ŪK̄z̄n̄ṭq̄ṭQ̄ Z̄v̄ ḡj̄ v̄q̄b̄ K̄i v̄ |

G c̄h̄ṭṭ̄% Av̄c̄b̄ Av̄c̄b̄v̄i ḡj̄ v̄ēb̄ Z̄_ c̄l̄v̄ṭb̄i ḡv̄āṭḡ G M̄t̄ēl Ȳv̄ Aēv̄b̄ i v̄L̄ṭZ̄ c̄v̄ṭi b̄ | Av̄c̄b̄v̄i ḡZ̄v̄ḡZ̄ īāḡv̄i M̄t̄ēl Ȳv̄i K̄v̄ṭR̄ ēēūZ̄ n̄ṭē Ges Av̄c̄b̄v̄i ṭ̄ q̄v̄ Z̄_ m̄ēūȲq̄M̄v̄c̄b̄ i v̄L̄v̄ n̄ṭē | Av̄c̄b̄v̄i Āb̄ḡw̄iZ̄ ṭc̄ṭj̄ Āw̄ḡ m̄v̄q̄v̄r̄K̄v̄i īi^ā K̄iṭZ̄ c̄w̄i |

w̄ēf̄w̄M̄ :	ṭK̄w̄b̄s̄ :
ṭR̄j̄ v̄ :	ṭK̄w̄b̄s̄ :
D̄c̄ṭR̄j̄ v̄ :	ṭK̄w̄b̄s̄ :
B̄D̄īb̄q̄b̄ :	ṭK̄w̄ b̄s̄ :
ṭḡS̄R̄v̄/ṭ q̄v̄W̄q̄bs̄ :	ṭK̄w̄ b̄s̄ :
M̄l̄ḡ :	ṭK̄w̄ b̄s̄ :
M̄f̄x̄i b̄j̄ K̄ṭc̄i ID b̄s̄::ṭj̄ v̄ṭK̄k̄b̄:.....	

D̄Ēi^v̄Z̄v̄/D̄Ēi^v̄ṭxi āi b̄:

A. Coverage of Agricultural land Above Aveage (50%)	1. Adult Male Preferably Head of Household (Farmer) 2. Married Women (Preferably wife of the Male Respondent)
B. Coverage of Agr icultural land Below Aveage (50%)	1. Adult Male Preferably Head of Household (Famer) 2. Married Women (Preferably wife of the Male Respondent)

m̄v̄q̄v̄r̄K̄v̄i M̄h̄ȲK̄v̄i x̄i b̄v̄ḡ :	m̄v̄q̄v̄r̄K̄v̄i M̄h̄ṭ̄Ȳi Z̄w̄i L̄:
m̄c̄v̄i f̄v̄B̄R̄v̄ṭi i b̄v̄ḡ :	Z̄w̄i L̄:
m̄v̄q̄v̄r̄K̄v̄i M̄h̄Ȳ: īi^i m̄ḡq̄ :	ṭk̄l̄ m̄ḡq̄:

B̄v̄Ūv̄i w̄FD̄q̄v̄i ṭ̄ i R̄b̄ w̄b̄ṭ̄ R̄b̄v̄ṭ̄ B̄v̄Ūv̄i w̄FD̄q̄v̄i m̄v̄q̄v̄r̄K̄v̄i īi^i Av̄ṭM̄ ṭ̄ṭKB̄ D̄Ēi^v̄Z̄v̄ṭK̄ c̄k̄q̄ȳ v̄q̄ D̄ṭj̄ w̄L̄Z̄ Ṇ̄c̄ṭēḠes ēZ̄ḡv̄b̄ Ṇ̄ m̄ḡṭq̄i ēv̄L̄v̄ v̄ ṭq̄ w̄b̄ṭēb̄ | Ṇ̄c̄ṭēḠes Ṇ̄ēZ̄ḡv̄b̄i Ṇ̄ ēv̄L̄v̄ n̄ṭj̄ v̄ṭ̄ 1. Ṇ̄c̄ṭēḠ A_ṭ̄ w̄b̄v̄ Ṇ̄ Gj vKv̄q̄ eṭi>^āc̄K̄i ēv̄ēv̄q̄ṭb̄i K̄v̄R̄ ṭk̄l̄ n̄l̄ q̄v̄i c̄ṭēḠ A_ṭ̄ m̄v̄q̄v̄r̄K̄v̄i M̄h̄ṭ̄b̄i Z̄w̄i L̄ n̄ṭZ̄ K̄ḡc̄ṭ̄q̄ 5 ēQ̄i c̄ṭēP̄ m̄ḡq̄ Ges 2. Ṇ̄ēZ̄ḡv̄b̄ Ṇ̄ ēj̄ ṭZ̄ m̄v̄q̄v̄r̄K̄v̄i M̄h̄ṭ̄b̄i Z̄w̄i L̄ n̄ṭZ̄ M̄Z̄ 6 ṭ̄ṭK̄ 12 ḡv̄ṭm̄i GK̄Ūv̄ M̄ō m̄ḡq̄ | m̄ḡṭq̄i GB̄ w̄n̄ṭm̄ṭē Ṇ̄c̄ṭēḠes ēZ̄ḡv̄b̄ m̄ḡṭq̄i Z̄_ Av̄b̄ṭZ̄ n̄ṭē |

ჰმკკბ-1: ლუბვი მუავი Y Z_ვეj x

1. DĒi`vZvi bvg:
2. eqm: eQi
3. DĒi`vZv`vĒxi ოკჟvMZ thvM`Zv: (mĕvP th tkYx cvm Kti tQb)
4. `eewwK Ae`v: 1. weewwZ 2. AweewwZ 3. wecZwK 4. Zvj vKcQb 5. c_K
5. cwi ewti i tgvU m`m`msL`vRb (0-14 eQi chS-wk; 14 eQti i Dt`eq`c m`m`)

eq`c cj`l t.....Rb	tQij wk`i tRb
eq`c gwnj vt.....Rb	tgij wk`i t.....Rb

6. Avcbvi RweZ mšw msL`v KZ? tQij: tgij: tgvU:
7. cwi ewti i aib: 1. GKK cwi ewi 2. th`_ cwi ewi
8. cwi ewti i tgvU DcvRQKvix m`m`msL`v: Rb

ჰმკკბ-2: etij`^`tmP Gj vKv m`u`wkZ Z_`

9. Avcbv`i Mĕtg 1996-2006 mĕij etij`^`tmP Gj vKv Dbq b I cĕkჟY cĕkĕi i gva`tg wk wk KvR ntq`Q?
1. Mfxi bj Kc.....w
 2. f-Mf`c`cvBc tmPbvj v:w
 3. cvKv tmPbvj v:w
 4. cĕkჟY Kvhpjg
 5. Ab`vb` (wb` Q Ki`b)

K. Avcbv`i Mĕtg etij`^`tmP cĕkĕi i th KqU Mfxi bj Kc AvtQ Zvi gta`t

1. KZw Kvhpjgt.....w
2. KZw Kvhpjg tbBt.....w

L. th`_tj v Kvhpjg tbB, Zvi KvY wk wk?
.....

10. Avcbv etij`^`tmP cĕkĕi i Mfxi bj Kĕci f-Mf`c`cvBc/cvKv tmPbvj vi cwb tmPi KvR e`envi Kti b wk?

1. nĕv
2. bv

K. nĕv ntj , Avcbv tKv Mfxi bj Kc t`_K tmPi Rb` cwb tbb (Mfxi bj Kĕci ID bs mn tj vKkb we`wi Zfvte Dtj b Ki`b) ?.....
.....

L. GB Mfxi bj Kĕci Avl Zvq tgvU KZ wgvU t

1. f-Mf`c`cvBĕci tmPbvj v AvtQ.....wgvU
2. cvKv tmPbvj v AvtQwgvU
3. Rwbv

M. Avcbv Dtj wZ Mfxi bj Kĕci tKv ai`bi tmPbvj v t`_K tmP KvRi Rb` cwb e`envi Kti b?

1. f-Mf`c`cvBĕci tmPbvj v t`_K
2. cvKv tmPbvj v t`_K
3. Dfq tmPbvj v t`_K (f-Mf`c`cvBc I cvKv)
4. Ab`vb` (wb` Q Ki`b)

N. Avcwb tKvb eQi t_+K GB Mfxi bj K+ci cvBc/cvKv tmPbvj vi cwb tm+Pi KvR e'envi i i" Kti+Qb?

1. f-Mf'cvB+ci tmPbvj vtmvtj 2. cvKv tmPbvj vtmvtj

O. Avcwb wK wK KvR GB f-Mf'cvBc/cvKv tmPbvj vi cwb e'envi Ki+Qb?

wK wK KvR tm+Pi cwb e'envi Ki+Qb?	RvZ: tKw: 1. nvBeW 2. D"PdJ bkxj 3. `vbxq RvZ	wK ai+bi tmPbvj v t_+K cwb tbb? tKw 1. f-Mf'cvB+ci tmPbvj v t_+K 2. cvKv tmPbvj v t_+K 3. Dfq t_+K 4. c+qvRb nq bvB	tmPbvj v / tm+Pi cwb mieivni Drm t_+K Avcbvi Rig KZ`+i Aew`Z? tKw 1. Lp Kv+Q 2. Ar `+i 3. gvSigmS 4. tekx `+i/tkl c+š-
1. textiv avb Avev`			
2. AvDm avb Avev`			
3. Avgb avb Avev`			
4. Mg P+I			
5. meRx P+I (bvq:)			
6. dtj i evM+tb (bvq:)			
7. Ab`vb` (wb`+ Ki`b):			

P. wK wq+g cKti i tm+Pi cwb weZiY Kiv nq?

1. chqutg 2. c+qvRb+ft` 3. `wqZp+Bs eEbKvixi gtZ 4. Ab`vb` (wb`+ Ki`b)

11. GB Mfxi bj Kc t_+K wK cwi g+Y tm+Pi cwb cvl qv hvq? 1. ch+ 2. AvswK ch+ 3. ch+ bq

K. ch+ bv ntj , Zvi KviY wK wK?

L. hw` ch+ cwi g+Y tm+Pi cwb bv cvb Zvntj wK f+te tm+Pi cwbi Pwn`v ciY Kti b?

12. f-Mf'cvBc/cvKv tmPbvj v t_+K tm+Pi cwb tbqv+Z Avcbvi tKvb Am+eav nq wK? 1. n+u 2. bv

K. n+u ntj , wK ai+bi Am+eav nq?

L. tm+Pi Drtmi tekx `+i/tkl c+š+ Rig+Z cwb tctZ Am+eav nq wK? 1. n+u 2. bv

M. n+u ntj , wK wK Am+eav nq?

1. ch+ cwbi Afve 2. Drcv`b LiP e+ 3. tm+Pi bvj v fv+Z	4. tm+Pi bvj vi tPtq Rig DP? 5. Ab`vb` (wb`+ Ki`b)
---	---

13. tmP KvRi Rb` f-Mf'cvBc/cvKv tmPbvj v t_+K wK f+te Avcbvi Rig+Z cwb tbb?

1. Rig t_+K Rig (fwm+q) 2. gvV bvj vi gva`tg	3. f-Mf'cvB+ci bvj vi gva`tg 4. Ab`vb` (wb`+ Ki`b)
---	---

14. dmtj i gvtv eti>`cKt i tmtPi cwb mieivn wK aitbi Amjeav nq?

1. cwb>Ub h_vmgtd ngbv	5. cwb eEb e`v μmUcy°
2. cFvekij x e`w`iv tekx cwb tbq	6. tmtP bvj v mWKFvte Kiv nq bvB
3. e`vcbv Kugul tekx cwb tbq	7. cwb e`vcbv Kugul bvB
4. cwb mieivni tgukb/tmtP bvj v/wb°wkb bvj v bó ntj mWVK mgtg tgingZ Kiv nq bv	8. tKvb Amjeav ngbv
	9. Ab`vb` (wb`° Ki`b)

15. Mfxi bj Ktc f-MF°'cvBc/cvKv tmtPbvj v Kivi dtj cteP Zj bvq eZgvtb tmtPi Rwg ewx tctqtQ wK?

1. niw 2. bv

K. niw ntj , wK cwigvb tmtPi Avl Zvq Rwg ewx tctqtQ?

(Wcte° ej tZ wv`° Gj vKvq eti>`cKt ev`evqbi KvR tkl nI qvi cte°A_° mv¶vrKvi Mhtbi Zwi L ntZ Kgc¶¶ 5 eQi cteP mgq Ges WeZgvtb° ej tZ mv¶vrKvi Mhtbi Zwi L ntZ MZ 6 gym t_°K 12 gvtmi GKUv Mo mgq)

cte°kZysk Rwg wQj	eZgvtb tkZysk Rwg ntqtQ
-------------------------	-------------------------------

16. f-MF°'cvBc/cvKv tmtPbvj v Kivi dtj Avcbv` i Mtg cteP Zj bvq eZgvtb tmtPi cwbi AcPq KtgtQ wK?

1. niw 2. bv

K. niw ntj , cwbi AcPq KZfvM KtgtQ?

cte°% ntZv	eZgvtb t% nq
------------------	--------------------

L. bv ntj , cwbi AcPq bv Kgvi Kvi Y wK?.....

.....

17. f-MF°'cvBc/cvKv tmtPbvj v Kivi dtj cteP Zj bvq eZgvtb wNv cWZ tmtP LiP KtgtQ wK? 1. niw 2. bv

K. niw ntj , KZfvM KtgtQ?

cte°UvKv wQj (cWZ wNvq)	eZgvtb tUvKv ntqtQ (cWZ wNvq)
-------------------------------	-------------------------------------

18. Avcbvi Mtg tgsmg tft` tmtPi cwb mieivni Ae`v I tmtPi cwb e`envti i nvi tKgb _vtK?

tgsmg	K. cwb mieivni Ae`v tKgb? tKvW: 1.ch°B 2. Ach°B 3.cvl qv thZ bv/hvqbv		L. tKvb tgsmg tKgb tmtPi cwb e`envti Ktib? tKvW: 1. ch°B 2. Ach°B 3.cvl qv thZ bv/hvqbv 4. e`envti Kvi bv	
	cte° (mv¶vrKvi Mhtbi Zwi L ntZ Kgc¶¶ 5 eQi cteP mgq)	eZgvtb (mv¶vrKvi Mhtbi Zwi L ntZ MZ 6 t_°K 12 gvtmi GKUv Mo mgq)	cte° (mv¶vrKvi Mhtbi Zwi L ntZ Kgc¶¶ 5 eQi cteP mgq)	eZgvtb (mv¶vrKvi Mhtbi Zwi L ntZ MZ 6 t_°K 12 gvtmi GKUv Mo mgq)
1. ime (KwZ° - dvēp ev A±vei -gvP°)				
2. Lwi c-1 (°P° - Avl vp ev gvP°Rb)				
3. Lwi c-2 (kteb - Avukp ev Rj vB-A±vei)				
4. mvi v eQi				

19. tmtPi PrW°KFvte w` tZ nq?

1. bM` UvKv 2. w°cBW KvW° gva`tg 3. dmtj i AtaK
4. dmtj i wZb fvtMi GK fvM 5. dmtj i Pvi fvtMi GK fvM 6. Ab`vb` (wb`° Ki`b).....

20. bM` UvKv ev wclcBW KvWp gva`tg w` tZ ntj , GK weNvq KZ UvKv w` tZ nq?UvKv
21. eti>`cKf i`i`i mg`q ev`eqtbi we`tq Avcb RibtZb wK? 1. nuv 2. bv
22. eti>`cKf i`i`i mgq tKvb eo ai`bi mgm`v ntqQj wK? 1. nuv 2. bv
- K. nuv ntj , wK ai`bi mgm`v ntqQj ?

23. GB cKf ev`eqtbi tKvb&KvRi mvt_ Avcb RtoZ wQj b?

- | | |
|-------------------|------------------------------|
| 1. wbgfY KvR | 5. ev`eqb KwglutZ |
| 2. gwU Lbtbi KvR | 6. e`e`vcbv l i`YvteY KvR |
| 3. ktg`vb/ktgK`vb | 7. tKvb KvR RtoZ wQj vg bv |
| 4. Rtg`vb | 8. Ab`vb` (wv` t Ki`b) |

K. cKf i KvR AskMhY Kti Avcb wK tKvb fvZv ev gRjx tctqQb? 1. nuv:UvKv (%wbK) 2. bv

24. D³ cKf ,tj vtZ gwnj vi v AskMhY Kti tQb wK? 1. nuv 2. bv 3. Rwbv

K. nuv ntj , D³ cKf cji`l l gwnj vt` i mgvb gRjx t`qv nZ wK? 1. nuv 2. bv

L. bv ntj , tKb?

- | | |
|------------------------------|---|
| 1. gwnj vt` i Aetnj v Kiv nq | 4. gwnj vt` i KvR Ask Mhb Kg/gwnj vi v Kg KvR Kti |
| 2. kwilixK A`lgZv | 5. Ab`vb` (wv` t Ki`b) |
| 3. KvRi AwfAZv Kg | |

25. tmPbj v wbgfYi mgq`vbxq tKvb KwglU MVb Kiv ntqQj wK? 1. nuv 2. bv 3. Rwbv

26. Avcbvi gtZ, cvBc/cvKv tmPbj vi wbgfY KvR wKgz ntqQj wK? 1. nuv 2. bv 3. Rwbv

27. eti>`cKf i GB Mfxi bj Ktci f-Mf` cvBc/cvKv tmPbj v Qrov Ab` tKvb Drm t`tK Avcb dmj Drcv`tb tmPi cwb e`envi Ktib wK? 1. nuv 2. bv

K. nuv ntj , tKvb dmtj i Rb` ev wK KvR Ges tKvb&Drm t`tK Avcb GB tmPi cwb e`envi Ktib?

dmtj i bvg (cZwU dmtj i bvg ati ati wRtAm Ki`b eti>`cKf i Mfxi bj Ktci cvBc/cvKv tmPbj v Qrov, tKvb&dmtj wKmi gva`tg tmPi cwb mieivn Kti)	RvZ: tKwW: 1. nvBeW 2. D`PdJ bKxj 3. `vbxq RvZ	tmPi cwb mieivni Drm/gva`g (bxtPi Ni ,tj vtZ tKwW emvb) tKwW: 1. Mfxi bj Kc 2. AMfxi bj Kc 3. tj v wj dW cv`u 4. Ab`vb` (wv` t Ki`b)
1. tev`iv avb Averf`		
2. AvDm avb Averf`		
3. Avgb avb Averf`		
4. Mg Pxtl		
5. meRx Pxtl (bvg:)		
6. dtj i eMvrb (bvg:)		
7. Ab`vb` (wv` t Ki`b):		

L. tKb Avcb eti>`cKf i Drm Qrov, Ab`vb` Drm t`tK tmPi cwb e`envi Ktib?

M. Ab`vb` Drm t`tK Avcbvi Pwn`vi KZfvM cwb e`envi Ktib?%

33. et^h i^a c^k tⁱ i t^m p^h k^h p^h g^h p^h j^h n^h l^h q^h i c^h e^h g^h e^h z^h g^h t^h b^h a^h v^h c^h b^h v^h i c^h a^h v^h t^h c^h k^h v^h (1 u^h D^h e^h i^h m^h t^h k^h p^h k^h i^h b^h)

34. etij`'akři i tñp Kvhřg Pjyñl qvi cřeGes eZgřb Avcbvi cwiert i k k LvtZ gwmK e`q nq?

35. etip³ c³kt³ i t³mp³ k³h³ug³ p³ri³ynl³ q³vi³ c³te³ e³z³g³it³ b³ Avc³bi³ c³wi³et³i³ g³w³m³K³ A³vt³qi³ D³rm³ l³ c³wi³g³v³Y³:

Avtqi Drm	cʰeʔ Mo gwmK Avq (UvKvq) (mvʔvrKvi Mhʔbi Zwi L ntZ Kgcʔʔ 5 e0i cʰeʔ mgq)	eZgʔb t Mo gwmK Avq (UvKvq) (mvʔvrKvi Mhʔbi Zwi L ntZ MZ 6 t_ʔK 12 gvʔmi GKUv Mo mgq)
1. Kwl LvZ t_ʔK		
2. ci_ cvj b t_ʔK (Miʔ/QvMj /numgi Mx)		
3. Abʔvbʔ Drm t_ʔK (eʔemv/PvKi x BZʔvʔ x)		
4. Abʔ ʔvb t_ʔK tʔ0i Z (tiugʔUY)		
5. eUKx mʔuʔ t_ʔK		
6. FYʔʔ I qv t_ʔK		
7. Abʔvbʔ (nbwʔ 0 Kiʔb)		
tqvU gwmK Avq (UvKv)		

36. et̃i>^a cKt̃i i t̃mP Kṽh̃p̃g P̃vj̃ yñl qvi c̃t̃ẽ eZ̃g̃ṽb Avc̃bvi R̃gi c̃vi g̃ṽY t̃

R̃gi eṽ f̃gi aĩY	c̃t̃ẽ (kZ̃ṽst̃k) (m̃ṽl̃vr̃Kvi M̃h̃t̃bi Z̃wi L̃ ñt̃Z Kg̃ct̃l̃ 5 ẽQi c̃t̃ẽP̃ mg̃q)	eZ̃g̃ṽb (kZ̃ṽst̃k) (m̃ṽl̃vr̃Kvi M̃h̃t̃bi Z̃wi L̃ ñt̃Z MZ 6 t̃_t̃K 12 g̃ṽt̃mi GK̃Uṽ Mo mg̃q)
1. em̃Z w̃f̃Uṽ		
2. w̃bR̃^P̃ṽl̃ t̃h̃ṽM̃ R̃gi		
K. t̃mPK̃Z P̃ṽl̃ t̃h̃ṽM̃ R̃gi		
L. t̃mP̃ Q̃ṽoṽ P̃ṽl̃ t̃h̃ṽM̃ R̃gi		
3. eM̃P̃R̃gi (t̃^q̃ṽ/t̃b̃q̃ṽ)		
4. c̃w̃ZZ R̃gi		
5. c̃K̃i		
6. eṽM̃ṽb̃ eṽox̃		
7. Ab̃^ṽb̃ R̃gi (w̃b̃ṽ t̃h̃ Ki^b̃)		
t̃g̃ṽU R̃gi c̃vi g̃ṽY		

37. et̃i>^a cKt̃i i t̃mP Kṽh̃p̃g P̃vj̃ yñl qvi c̃t̃ẽGes̃ c̃t̃i w̃K̃ aĩt̃bi L̃ṽ^ M̃h̃Y K̃t̃i _ṽt̃K̃b?

L̃ṽ^i b̃vg̃	c̃t̃ẽ (m̃ṽl̃vr̃Kvi M̃h̃t̃bi Z̃wi L̃ ñt̃Z Kg̃ct̃l̃ 5 ẽQi c̃t̃ẽP̃ mg̃q)		eZ̃g̃ṽb (m̃ṽl̃vr̃Kvi M̃h̃t̃bi Z̃wi L̃ ñt̃Z MZ 6 t̃_t̃K 12 g̃ṽt̃mi GK̃Uṽ Mo mg̃q)	
	w̃^t̃b̃ K̃Z̃evi	m̃ṽZ̃ w̃^t̃b̃ K̃Z̃evi	w̃^t̃b̃ K̃Z̃evi	m̃ṽZ̃ w̃^t̃b̃ K̃Z̃evi
1. f̃ṽZ̃				
2. i^w̃U				
3. W̃vj̃				
4. g̃ṽQ̃				
5. g̃ṽsm̃				
6. w̃W̃g̃				
7. ^p̃/^p̃R̃ṽZ̃^t̃				
8. kṽK̃-m̃eṽw̃R̃				
9. d̃j̃				
10. Ab̃^ṽb̃ (w̃b̃ṽ t̃h̃ Ki^b̃)				

38. et̃i>^a t̃mP̃ c̃K̃i eṽ^eṽq̃t̃bi d̃t̃j̃ c̃t̃ẽP̃ Z̃j̃ b̃ṽq̃ eZ̃g̃ṽb̃ t̃Q̃t̃j̃ t̃g̃t̃q̃t̃ i ^g̃/K̃t̃j̃ R̃/g̃ṽ^t̃m̃ṽq̃ w̃K̃l̃vi m̃h̃ṽM̃ t̃et̃ot̃Q̃ w̃K̃?
1. ñ^u 2. b̃ṽ

K. Avc̃bvi c̃vi eṽt̃i w̃K̃l̃ṽ c̃iZ̃ôṽt̃b̃ h̃ṽl̃ qvi D̃c̃t̃h̃ṽM̃x̃ m̃^t̃m̃i m̃s̃L̃^ṽ:.....R̃b

c̃t̃ẽ	K. w̃K̃l̃ṽ c̃iZ̃ôṽt̃b̃ h̃ṽl̃ qvi D̃c̃t̃h̃ṽM̃x̃ m̃^t̃m̃i m̃s̃L̃^ṽ:.....R̃b		
	L. Gĩ g̃t̃a^ t̃Q̃t̃j̃ K̃Z̃R̃b t̃h̃Z̃:.....R̃b	M. Gĩ g̃t̃a^ t̃g̃t̃q̃ K̃Z̃R̃b t̃h̃Z̃:.....R̃b	
eZ̃g̃ṽb̃	K. w̃K̃l̃ṽ c̃iZ̃ôṽt̃b̃ h̃ṽl̃ qvi D̃c̃t̃h̃ṽM̃x̃ m̃^t̃m̃i m̃s̃L̃^ṽ:.....R̃b		
	L. Gĩ g̃t̃a^ t̃Q̃t̃j̃ K̃Z̃R̃b h̃ṽq̃:.....R̃b	M. Gĩ g̃t̃a^ t̃g̃t̃q̃ K̃Z̃R̃b h̃ṽq̃:.....R̃b	

39. Avcvbi cwiertii emMpn, cwbidi Drm, cqtb®qkb, Avtjvi e'envi l gj'evb`e'w` BZ'w` m'wukZ Z'':

welq	cfe®	eZgvtb
K. emMjini aiY: (DEtiii Nti bxtPi tKvW emvb) 1. cvKv evox 2. tmg cvKv (BtUi t'qj l wJtbi Qv`) 3. KvPv teov l wJtbi Qv` 4. m'wYqUjb 5. KvPv teov l Ltai Qv` 6. wJtbi teov l Ntoi Qv` 7. wJtbi Pvj l gnuUi t'qj 8. Ab'vb` (wbr` ® Ki'b)		
L. tgvU Kt¶ji mL'vwJwJ
M. Lveri cwbidi Drm: (DEtiii Nti bxtPi tKvW emvb) 1. wbr`^wDetqj 2. Atb'i wDetqj 3. Kqv 4. m'wB/U'vici cwb 5. Ab'vb` (wbr` ® Ki'b)		
N. cvqLvbr (DEtiii Nti bxtPi tKvW emvb) 1. KvPv/Sj s- 2. wU j'wUjb/cvKv 3. 'w'm'sZ cvqLvbr (m'wUwvi) 4. tLvj v RvqMvq		
O. Avtjvi e'envi: (DEtiii Nti bxtPi tKvW emvb) 1. tKtiwmb 2. we`jr 3. Ab'vb` (wbr` ® Ki'b)		
P. gj'evb %ZRmci wK wK AvtQ: (DEtiii Nti bxtPi tKvW emvb) 1. wUrf 2. ti wU 3. dxR 4. tUvj tdlb (tgvvBj) 5. gUi m'wBtKj 6. evB-m'wBtKj 7. tmj vB tgnkb 8. LvU/tPwK 9. tPqvi/tUwv 10. Ab'vb` (wbr` ® Ki'b)		

40. Lvbi Av_®mvgwRK Ae'v: (33-39 bs ctkie Avtj vtK wba¶Y Ki'b)

1. nZ`wi`^ (gvwmK Avq - 2000 UvKv ev Zvi bxtP)
2. `wi`^wbgweE (gvwmK Avq - 2001 UvKv t_tK 7500 UvKv)
3. ^Qj /ga'weE (gvwmK Avq - 7501 UvKv ev Zvi Dt'x®)

tmKkb- 7: thwMvthwM mspuvS-Z''

41. eti>^cKí ev'evqtbidi cfe®Ges eZgvtb thwMvthwM e'e'vi weeiY

welq	cfe® (mv¶lvKvi Mh¶bi Zwi L ntZ Kgct¶¶ 5 eQi cfe® mgq)	eZgvtb (mv¶lvKvi Mh¶bi Zwi L ntZ MZ 6-12gv¶mi GKUv Mo mgq)
	1. wQj 2. wQj bv	1. AvtQ 2. bvB
1. KvPv iv'v-		
2. cvKv iv'v-		
3. evm m'wrf¶¶		
4. UvK		
5. tij tiwW		
6. wi· v/f'vbmvox		
7. tU¶wUv		
8. bwmgb/fUfwU		
9. BwAb Pwvj Z tbsKv		
10. Ab'vb` (wbr` ® Ki'b)		

ԽնԿԿԵ- 8: Կցմս՝ՎԵԻ մԻԽՄ

42. ԸԻ՝ ԵՎԵՂԵԻ ԴԻՅ ԸԵՔ ԶԻ ԲՎԳ ԵԶԳՎԵ ԲՎԵԲՎ՝ Ի Կցմս՝ՎԵԻ մԻԽՄ ԴԵԴԴԶ ՈՒԿ? 1. ուՎ 2. ԲՎ

Կ. ուՎ ո՛ղ, ԸՅ՝Լ Լ ցւոյ Վ՝ Ի Կցմս՝ՎԵԻ մԻԽՄ ԴԿՎ ԴԿՎ ԴՊԴԴ ԴԵԴԴԶ ?

ԵԻ՝՝՝՝ԸԻ՝ ԿՎԻԿ Կցմս՝ՎԵԻ մԻԽՄ ԴԵԴԴԶ		ԲՎՎ՝ ԸԻ՝ ԿՎԻԿ Կցմս՝ՎԵԻ մԻԽՄ ԴԵԴԴԶ	
ԸՅ՝Լ՝ Ի Կցմս՝ՎԵ	ցւոյ Վ՝ Ի Կցմս՝ՎԵ	ԸՅ՝Լ՝ Ի Կցմս՝ՎԵ	ցւոյ Վ՝ Ի Կցմս՝ՎԵ
1. ԿւԼ ԿՎՐ	1. ԿւԼ ԿՎՐ	1. ԿւԼ ԿՎՐ	1. ԿւԼ ԿՎՐ
2. ցւմ՝ ՔՎԼ	2. ցւմ՝ ՔՎԼ	2. ցւմ՝ ՔՎԼ	2. ցւմ՝ ՔՎԼ
3. ՄԻ՝/ՕՎՄՅ ԸՅՅ Բ	3. ՄԻ՝/ՕՎՄՅ ԸՅՅ Բ	3. ՄԻ՝/ՕՎՄՅ ԸՅՅ Բ	3. ՄԻ՝/ՕՎՄՅ ԸՅՅ Բ
4. ում/ցՅ ՄԻ ԸՅՅ Բ	4. ում/ցՅ ՄԻ ԸՅՅ Բ	4. ում/ցՅ ՄԻ ԸՅՅ Բ	4. ում/ցՅ ՄԻ ԸՅՅ Բ
5. ԵՊԴԻՎԵԲ (ԵԲՎԳԲ) ԸԻ ԿՎՐ	5. ԵՊԴԻՎԵԲ (ԵԲՎԳԲ) ԸԻ ԿՎՐ	5. ԵՊԴԻՎԵԲ (ԵԲՎԳԲ) ԸԻ ԿՎՐ	5. ԵՊԴԻՎԵԲ (ԵԲՎԳԲ) ԸԻ ԿՎՐ
6. ԿՎԿ-մԵՄՐԻ ԵՄՄԲ	6. ԿՎԿ-մԵՄՐԻ ԵՄՄԲ	6. ԿՎԿ-մԵՄՐԻ ԵՄՄԲ	6. ԿՎԿ-մԵՄՐԻ ԵՄՄԲ
7. ցւՄ ԼԲԲ ԿՎՐ	7. ցւՄ ԼԲԲ ԿՎՐ	7. ցւՄ ԼԲԲ ԿՎՐ	7. ցւՄ ԼԲԲ ԿՎՐ
8. ԻՎ՝ՎՈՄ/ԴՄԶՆԲԳՔ ԿՎՐ	8. ԻՎ՝ՎՈՄ/ԴՄԶՆԲԳՔ ԿՎՐ	8. ԻՎ՝ՎՈՄ/ԴՄԶՆԲԳՔ ԿՎՐ	8. ԻՎ՝ՎՈՄ/ԴՄԶՆԲԳՔ ԿՎՐ
9. ԿՈՄԻ ՈՒԴԻ Ի ԿՎՐ	9. ԿՈՄԻ ՈՒԴԻ Ի ԿՎՐ	9. ԿՈՄԻ ՈՒԴԻ Ի ԿՎՐ	9. ԿՈՄԻ ՈՒԴԻ Ի ԿՎՐ
10. ՊՅ՝Ե՝ԵՄՎ	10. ՊՅ՝Ե՝ԵՄՎ	10. ՊՅ՝Ե՝ԵՄՎ	10. ՊՅ՝Ե՝ԵՄՎ
11. ԿՅ ԿՎԻ ԼՎԲՎԻ ԿՎՐ	11. ԿՅ ԿՎԻ ԼՎԲՎԻ ԿՎՐ	11. ԿՅ ԿՎԻ ԼՎԲՎԻ ԿՎՐ	11. ԿՅ ԿՎԻ ԼՎԲՎԻ ԿՎՐ
12. ՔՎԿԻ Ի	12. ՔՎԿԻ Ի	12. ՔՎԿԻ Ի	12. ՔՎԿԻ Ի
13. ԲՎՎ՝ (ՈՒՎ՝ Թ ԿԻ՝Բ)	13. ԲՎՎ՝ (ՈՒՎ՝ Թ ԿԻ՝Բ)	13. ԲՎՎ՝ (ՈՒՎ՝ Թ ԿԻ՝Բ)	13. ԲՎՎ՝ (ՈՒՎ՝ Թ ԿԻ՝Բ)

Լ. ԵԻ՝՝՝՝ԸԻ՝ ԸՎՎ՝ ԲՎՎ՝ ՈՒՎ՝ ԸԻ՝ ԲՎԵԲՎ՝ ԸՅՅՎԳ ԵՎ՝ԵՄԳԶ Ո՛ՂԴԴԶ?

ԸԵՔ.....

ԵԶԳՎԵ.....

ԽնԿԿԵ- 9: ԿՎԼ ՈԵԼ ԳԿ Զ՝

43. ԵԻ՝՝՝՝ԸԻ՝ ԵՎ՝ԵՂԵԻ ԴԻՅ ԸԵՔ ԶԻ ԲՎԳ ԵԶԳՎԵ ԼՎ՝՝ ԴՐԵՎ՝ Բ ԴԵԴԴԶ ՈՒԿ? 1. ո՛Ս 2. ԲՎ

Կ. ուՎ ո՛ղ, ԸՅ՝ ԼՆՎԳ ՈՒՎ ԸՎԻ ԳՎԵ ԴԵԴԴԶ?

ԸԵՔ՝ Դ ԸՅ՝ ԼՆՎԳԳՅ Ո՛ԶՎ

ԵԶԳՎԵ Դ ԸՅ՝ ԼՆՎԳԳՅ Ո՛Գ

44. ԸԻ՝ ԵՎ՝ԵՂԵԻ ԴԻՅ ԸԵՔ ԶԻ ԲՎԳ ԵԶԳՎԵ ԿՎԼ ԴՊԴԴ ԿՄ՝Ի ԵՍԸԼԻԲ (ԿԿԵ ԴՊԴԶ ԿԿՈՒԿ ԸՄՅ ԴՐԵՎ՝ Բ) Ո՛ՂԴ ՈՒԿ?

1. ո՛Ս 2. ԲՎ

Կ. ուՎ ո՛ղ, ԿՊՄ ԸՄՅ ԴՐԵՎ՝ Զ Ո՛Գ? 1. ՝ՅՄ 2. ՎԶՄ 3. ՔՐԻՄ Լ ԶՎԻ ԴԵԽ

45. cKtí i cte eZgvtb Drcw` Z Lv` ktm`i cwi gvb tKgb?

cte° (mv¶lvKvi Mh̄tbi Zwi L ntZ Kgct¶ 5 eQi cteP mgq)			eZgvtb (mv¶lvKvi Mh̄tbi Zwi L ntZ MZ 6-12gv̄tmi GKUv Mo mgq)		
1. NvUvZ ntZv	2. D0E`_vKtZv	3. mgvb mgvb ntZv	1. NvUvZ nq	2. D0E`_vtK	3. mgvb mgvb nq

46. eti>`cKtí i gva`tg tñP Kv¶g Pjynl qvi cte eZgvtb ktm`i bvg, RvZ Ges dj tbi cwi gvb:

(0cte° ej tZ v̄v̄ 0 Gj vKvq eti>`cKtí ev`evq̄tbi KvR tk̄l n̄l qvi cte°A_¶ mv¶lvKvi Mh̄tbi Zwi L ntZ Kgct¶ 5 eQi cteP mgq Ges 0eZgvtb0 ej tZ mv¶lvKvi Mh̄tbi Zwi L ntZ MZ 6 gvm t_tK 12 gv̄tmi GKUv Mo mgq)

dmtj i bvg	Rvgi cwi gvb (kZvst̄k)		RvZ: tKvW: 1. nvBeW 2. D°Pd̄j bkxj 3. `vbxq RvZ		dj b (gtY)					
	cte°	eZgvtb	cte°	eZgvtb	1. nvBeW		2. D°Pd̄j bkxj		3. `vbxq RvZ	
					cte°	eZgvtb	cte°	eZgvtb	cte°	eZgvtb
K. avb:										
1. t̄v̄t̄iv										
2. AvDk										
3. Avgb										
L. Mg										
M. f̄j̄v										
N. cvU										
O. AvL										
P. m̄v̄i l v										
Q. Wj RvZxq (gM/gm̄j / Kj vB)										
R. kvK-meR										
1. cvj s kvK, WvUv										
2. Avj y										
3. Ut̄gt̄Uv/te_b										
4. dj K̄v̄c/ev̄avK̄v̄c/ l j K̄v̄c/ i mg										
5. ḡv̄i P/av̄bqv										
6. īgv̄o K̄gv̄v/Pj̄j K̄gv̄v/k̄kv̄										
S. dj (Av̄g, Kj v, t̄c̄t̄c, Av̄bv̄i m, Zi gR BZ`v̄v̄)										
T. Ab`v̄b` (v̄b̄v̄ 0 Ki`b)...										

47. et̃i>`^tmP cKf̃i gva`tg t̃mP Kṽh̃g Pj̃ ynI qvq c̃eP Zj̃ bvq eZ̃g̃tb Avc̃bvi Gj̃ vK̃vq m̃ti i e`envi t̃Kgb?

m̃ti i bvq	c̃eP: t̃Kw: 1. nZ bv 2. Kg 3. t̃ek	eZ̃g̃tb : t̃Kw: 1. nq bv 2. Kg 3. t̃ek
1. BD̃wi qv		
2. uUG̃m̃c		
3. G̃g̃m̃c		
4. ũgk^m̃vi		
5. `Re m̃vi		
6. Ab`vb` (ũbw` ̃̃ Ki`b)		

K. et̃i>`^tmP cKf̃i ev`eq̃t̃bi dt̃j c̃eP Zj̃ bvq eZ̃g̃tb Avc̃bvi Gj̃ vK̃vq d̃mt̃j t̃cvK̃ṽKo I ti ṽMej̃ vB̃t̃qi Ãṽm̃gb t̃Kgb?

c̃eP (m̃ṽl̃vr̃K̃vi M̃h̃t̃bi Z̃wi L ñt̃Z K̃gc̃t̃l̃ 5 eQi c̃eP m̃gq)	eZ̃g̃tb (m̃ṽl̃vr̃K̃vi M̃h̃t̃bi Z̃wi L ñt̃Z MZ 6-12g̃t̃mi GKŨv Mo m̃gq)
1. ũQj bv 2. Kg ũQj 3. t̃ek ũQj	1. t̃bB 2. Ãṽt̃Mi t̃P̃t̃q Kg 3. Ãṽt̃Mi t̃P̃t̃q t̃ek

L. ej̃ vB` g̃t̃bi Rb` ũK c̃wi g̃vb K̃xŨb̃ṽK̃ e`envi K̃ti t̃Qb?

c̃eP (m̃ṽl̃vr̃K̃vi M̃h̃t̃bi Z̃wi L ñt̃Z K̃gc̃t̃l̃ 5 eQi c̃eP m̃gq)	eZ̃g̃tb (m̃ṽl̃vr̃K̃vi M̃h̃t̃bi Z̃wi L ñt̃Z MZ 6-12g̃t̃mi GKŨv Mo m̃gq)
1. e`envi K̃wi bvB 2. Kg 3. t̃ek	1. e`envi K̃wi bv 2. Kg 3. t̃ek

M. c̃eP Ges eZ̃g̃tb t̃K̃ṽ&t̃K̃ṽ&d̃mt̃j K̃xŨb̃ṽK̃ e`envi K̃i t̃Zb Ges K̃ti b?

c̃eP.....

eZ̃g̃tb.....

48. et̃i>`^tmP cKf̃i ev`eq̃t̃bi dt̃j c̃eP Zj̃ bvq eZ̃g̃tb Avc̃bvi Gj̃ vK̃vq ẽl̃t̃i ṽcb t̃et̃ot̃Q ũK?

1. ñiv 2. bv

K. ñiv nt̃j , ũK ai t̃bi ẽl̃t̃i ṽcb t̃ek nt̃Q?

1. dj R 2. ebR 3. JI ax 4. Ab`vb` (ũbw` ̃̃ Ki`b).....

49. et̃i>`^tmP cKf̃i ev`eq̃t̃bi dt̃j c̃eP Zj̃ bvq eZ̃g̃tb Avc̃bvi Gj̃ vK̃vq g̃t̃Qi D̃rc̃v` b t̃et̃ot̃Q ũK?

1. ñiv 2. bv

50. et̃i>`^tmP cKf̃i ev`eq̃t̃bi dt̃j c̃eP Zj̃ bvq eZ̃g̃tb Avc̃bvi Gj̃ vK̃vq ñm-g̃i M̃x cṽj b t̃et̃ot̃Q ũK?

1. ñiv 2. bv

51. et̃i>`^tmP cKf̃i ev`eq̃t̃bi dt̃j c̃eP Zj̃ bvq eZ̃g̃tb Avc̃bvi Gj̃ vK̃vq c̃i` cṽj b t̃et̃ot̃Q ũK?

1. ñiv 2. bv

52. et̃i>`^tmP cKf̃i ev`eq̃t̃bi dt̃j c̃eP Zj̃ bvq eZ̃g̃tb Avc̃bvi Gj̃ vK̃vq c̃wb ew̃nZ ti ṽt̃Mi c̃̃K̃ṽc t̃Kgb nt̃ot̃Q?

c̃eP (m̃ṽl̃vr̃K̃vi M̃h̃t̃bi Z̃wi L ñt̃Z K̃gc̃t̃l̃ 5 eQi c̃eP m̃gq)	eZ̃g̃tb (m̃ṽl̃vr̃K̃vi M̃h̃t̃bi Z̃wi L ñt̃Z MZ 6-12g̃t̃mi GKŨv Mo m̃gq)
1. ũQj bv 2. Kg 3. t̃ek	1. t̃bB 2. Kg 3. t̃ek

İmKkb- 10: cwi tekMZ cİve

53. etj`^a cKtři dtj cwi tetki Dci wK ai tbi BwZevPK/fvj cřve ctotQ?

54. etj^h t^h mP cKí ev⁻ evqtbi dtj cwi tetki Dci tKvb  wZKvi K cFve ctotQ wK ? 1. nüv 2. bv

K. nŭv ntj , K ai tbi ¶ZKvi K c fve ctotQ ?

1. $\dot{t}i\dot{v}M\ RxevYi\ gkv\ g\dot{u}Q\dot{i}\ c\dot{0}Kvc\ t\dot{e}t\dot{o}Q$
2. $R\dot{u}gi\ D\dot{e}FZv\ Kt\dot{g}Q$
3. $g\dot{f}^B\ c\dot{u}b\dot{t}Z\ grm^{\sim}\ Pvl\ e\dot{U}\ n\dot{t}q\dot{t}Q$
4. $e\dot{v}j\ vB\dot{v}kK\ e^{\sim}en\dot{t}i\dot{i}\ e\dot{w}\times$
5. $i\dot{v}m\dot{q}ubK\ m\dot{v}t\dot{i}\dot{i}\ e^{\sim}env\dot{i}\ e\dot{w}\times$
6. $D\dot{d}m\dot{x}\ d\dot{m}t\dot{j}\ i\ Pvl\ v\dot{e}^{\sim}\ t\dot{e}t\dot{o}Q$
7. $Rj\ v\dot{e}\times Z\dot{v}\ e\dot{w}\times\ t\dot{c}t\dot{q}tQ$
8. $Ab^{\sim}v\dot{b}^{\sim}\ (v\dot{b}v^{\sim}\ \emptyset\ K\dot{i}^{\sim}b^{\sim})\dots\dots\dots$

55. etɪ>*tɪmP cKɪ ev-ɛvqʔbi dɪj ʔvɒx RvʔZi dmtɪj i cwi ɛʔZ^QPdɪj bkɪj RvʔZi dmj Drcvʔbi dɪj cwi ʔɛʔki Dci
ʔKvɒ cɪve cɪi ʔQ ɪk?

1. nüv 2. bv

K. et i s' a t m P c k i e v e r q t b i d t j e j v B v k K e e n v t i i d t j c w i t e k t Y t e t o t Q w k? 1. n u v 2. b v

L. et i>^*tmP cKí ev^-evq+bi dtj tQvU gvtQi Drcv`b c+ei Zj bvq eZgvtb KtgtQ wK? 1. nüv 2. bv

M. eʃi>ˈtɪmP cKí evˈevqʈbi dʃj gvʈQi ʈivʈMi cwi gvb ʈeʈoʈQ wK? 1. nūv 2. bv

N. e.ti>`atmP cKí ev`evqbi dtj Rj vx`v tetotQ uk? 1. nüv 2. bv

0. nūv ntj , Rj ve×Zvi Kvi t b cwi tētki Dci wK ai tbi cFve cti tQ?

tmKkb- 11t cKí i mdj l `e[©] w`K mgr

56. e†i>`^†mP e`e~v (f-Mf[⊙], cvBc/cvKv tmPbvj v) ev~evq†bi d†j Avcbv†`i wK wK DcKvi ev mpeav n†q†Q?

57. etj>^atmP e'e⁻v (f-Mf[⊙], cvBc/cvKv tmPbvj v) ev⁻evgtbi dtj Aivcbv[†]i wK wK Am[†]ev n[†]qtQ?

58. et i> ʰtmP Gj vKv Dbab l cK ʔY cK i i KvhpqtK wKfvte Av i v Dbz Kiv hvq ?

kygvî weewinZ gunj vî i Rb cêkuj x

59. DÊi`vîxi bvg: K. MpkZñ mvt_ mûK?

L. DÊi`vîxi eqm: M. DÊi`vîxi wKñWZ thWZv: (mterP tkYx cwm KtiQb)

N. DÊi`vîxi tckv: cêe(Kgctñ 5 eQi cêeP mgq): eZñtb:

O. DÊi`vîxi A_Kix KvR wbtqmRZ_vKtj wRtAm Ki`b, Zvi gwmK Mo Avq:

cêe(Kgctñ 5 eQi cêeP mgq) KZ UvKv: eZñtb KZ UvKv:

60. eñi>`tmP Gj vKv Dbq b l cêkñY cêkñi ev`evqñbi tKvb aiñbi KvR Avcbvi AskMñY wQj wK?

1. nûv 2. bv (61 bs cêkñyb)

K. nûv ntj, Avcbv wK aiñbi KvR KtiwQñb?

L. eñi>`cêkñi i KvR AskMñY Kti Avcbv tKvb fivZv ev gRjx tctñQb wK? 1. nûv: %wbK:UvKv 2. bv

M. cñi`ñi Zj bvq gRjx Kg t` l qv ntñQ wK? 1. nûv: KZ?: UvKv 2. bv

61. eñi>`f-Mf`cvBc/cvKv tñPbvj vi cwb Avcbv wK wK KvR e`envi KtiQb?

K. cêkñi dtj Avcbvi cñiexti i Avq tetñQ wK? 1. nûv: UvKv (gwmK) 2. bv

62. cêkñi`ñi cêeGes cñi Avcbv wK aiñbi Lv` MñY Kti_vñKb?

Lv`ñi bvg	cêe (mvñvKvi Mñtbi Zwi L ntZ Kgctñ 5 eQi cêeP mgq)		eZñtb (mvñvKvi Mñtbi Zwi L ntZ MZ 6-12gvñmi GKUv Mo mgq)	
	w`ñb KZevi	mvZ w`ñb KZevi	w`ñb KZevi	mvZ w`ñb KZevi
1. fivZ				
2. i`ñU				
3. Wvj				
4. gvQ				
5. gñsm				
6. wñg				
7. `ñ/`ñRvZ`ñ`				
8. kvK-mewR				
9. dj				
10. Ab`vb` (ñw`ñ Ki`b)				

63. eñi>`tmP cêkñi ev`evqñbi dtj cêeP Zj bvq eZñtb tñtñtñ i `ñj/Kñj R/gv`ñmvq wKñvi mññM tetñQ wK?

1. nûv 2. bv

K. Avcbvi cñiexti wKñv cñZñtb hvl qvi DcññM mññ KZRB Ges KZRB thñZ cvi Z Ges cñi?

cêe	K. wKñv cñZñtb hvl qvi DcññM mññ mññ mññ:.....Rb
	L. Gi gñ` tñtñ KZRB thñZ:.....Rb M. Gi gñ` tñtñ KZRB thñZ:.....Rb
eZñtb	K. wKñv cñZñtb hvl qvi DcññM mññ mññ mññ:.....Rb
	L. Gi gñ` tñtñ KZRB hvñ:.....Rb M. Gi gñ` tñtñ KZRB hvñ:.....Rb

64. cKtí i cte eZgvtb Drcw`Z Lv` ktm`i cwi gvb tKgb?

cte [©] (mvTvrKvi Mhthbi Zwi L ntZ KgctT 5 eQi cteP mgq)			eZgvtb (mvTvrKvi Mhthbi Zwi L ntZ MZ 6-12gvthi GKUv Mo mgq)		
1. NvUvZ ntZv	2. D0E_vKtZv	3. mgvb mgvb ntZv	1. NvUvZ nq	2. D0E_vtK	3. mgvb mgvb nq

65. eti>^cKtí ev`evqthi dtj cteP Zj brq eZgvtb Avcbvi Gj vKvq eTtívcb tetotQ wK? 1. niw 2. bv

66. eti>^cKtí ev`evqthi dtj cteP Zj brq eZgvtb Avcbvi Gj vKvq gvtQi Drcv`b tetotQ wK? 1. niw 2. bv

67. eti>^cKtí ev`evqthi dtj cteP Zj brq eZgvtb Avcbvi Gj vKvq num-gj Mx cvj b tetotQ wK? 1. niw 2. bv

68. eti>^cKtí ev`evqthi dtj cteP Zj brq eZgvtb Avcbvi Gj vKvq ci` cvj b tetotQ wK? 1. niw 2. bv

69. eti>^cKtí i dtj cwi tetki Dci wK ai tbi BvZerPK/fvj cTve ctotQ?

.....

70. eti>^cKtí i dtj cwi tetki Dci wK ai tbi TtZKvi K cTve ctotQ?

1. tivM RievYyl gkv gwQi c0Kvc tetotQ	6. i vnvqubK mvti i e`envi ewx
2. Rvgi DePZv KtqtQ	7. Rj vevZv ewx tctqtQ
3. gP cwbTz grm` Pvl eU ntqtQ	8. tKvb TtZKvi K cTve ctivb
4. evj vBvkk e`envti i ewx	9. Ab`vb` (wbw` 0 Ki`b)
5. Ddmx dmtj i Pvl ver` tetotQ	

71. cKtí ev`evqthi dtj cteP Zj brq eZgvtb Avcbv` i Kgms`vthi mthvM tetotQ wK? 1. niw 2. bv

K. niw ntj, cj`l l gunj vt` i Kgms`vthi mthvM tKvb tKvb tTtí tetotQ ?

eti>^cKtí i Kvity Kgms`vthi mthvM tetotQ		Ab`vb` cKtí i Kvity Kgms`vthi mthvM tetotQ	
cj`l t` i Kgms`vb	gunj vt` i Kgms`vb	cj`l t` i Kgms`vb	gunj vt` i Kgms`vb
1. Kwl KvR	1. Kwl KvR	1. Kwl KvR	1. Kwl KvR
2. grm` Pvl	2. grm` Pvl	2. grm` Pvl	2. grm` Pvl
3. Mi`/QvMj cvj b	3. Mi`/QvMj cvj b	3. Mi`/QvMj cvj b	3. Mi`/QvMj cvj b
4. num/gj Mx cvj b	4. num/gj Mx cvj b	4. num/gj Mx cvj b	4. num/gj Mx cvj b
5. eTtívcb (ebvqb) Gi KvR	5. eTtívcb (ebvqb) Gi KvR	5. eTtívcb (ebvqb) Gi KvR	5. eTtívcb (ebvqb) Gi KvR
6. kvK-memRi evMvb	6. kvK-memRi evMvb	6. kvK-memRi evMvb	6. kvK-memRi evMvb
7. gwU Lbb KvR	7. gwU Lbb KvR	7. gwU Lbb KvR	7. gwU Lbb KvR
8. iv`vNvU/tmZnbgPY KvR	8. iv`vNvU/tmZnbgPY KvR	8. iv`vNvU/tmZnbgPY KvR	8. iv`vNvU/tmZnbgPY KvR
9. Kwl i wktí i KvR	9. Kwl i wktí i KvR	9. Kwl i wktí i KvR	9. Kwl i wktí i KvR
10. Tj`e`emv	10. Tj`e`emv	10. Tj`e`emv	10. Tj`e`emv
11. Kj Kv i Lvbi KvR	11. Kj Kv i Lvbi KvR	11. Kj Kv i Lvbi KvR	11. Kj Kv i Lvbi KvR
12. PvKi x	12. PvKi x	12. PvKi x	12. PvKi x
13. Ab`vb` (wbw` 0 Ki`b)	13. Ab`vb` (wbw` 0 Ki`b)	13. Ab`vb` (wbw` 0 Ki`b)	13. Ab`vb` (wbw` 0 Ki`b)

L. cj`l l gunj vt` i Kgms`vthi mthvM evovi Kv i Y,tj v wK wK?

.....

72. Avcbvi Gj vKvq tKvb GbwRI/Dbqbgj K clZvrb KvR Kti wK? 1. niw 2. bv 3. Rvnbv

73. Avcb tKvb GbRI /Dbqbgj K cZvrtbi m`m` K?

1. niv 2. bv

74. cKt i dtj gvnj viv cteP Zj bvq eZvrtb wvrbDbqbgj K KvR tekx AskMhY Ki tQ K?

1. niv 2. bv

75. et i>`cKt ev`evrtbi dtj Avcbvi Mtg cteP Zj bvq eZvrtb gvnj vt` i K ai tbi Av`mvgwRK Ae`vi DbZ ntqtQ?

1. A`wZK DbZ ntqtQ	5. Rxb hv i vi gvb tetotQ
2. mvgwRK DbZ ntqtQ	6. gvnj vt` i gZvqb tetotQ
3. K i vi DbZ ntqtQ	7. Ab`vb` (wv` K i`b)
4. `v`tmevi DbZ ntqtQ	

76. et i>`tmP e`e`v (f-Mf`cvBc/cvKv tmPbj v) ev`evrtbi dtj Avcbvt` i K K DcKvi ev mjevav ntqtQ?

.....

.....

.....

77. et i>`tmP e`e`v (f-Mf`cvBc/cvKv tmPbj v) ev`evrtbi dtj Avcbvt` i K K Amjevav ntqtQ?

.....

.....

.....

ab`ev` w`tq mv i vrKvi MtY tkl Ki`b

eti>^tmP Gj vKv Dbqb I ckkqY cKí

wbneo Avtj vPbvi ckgvj v
BDwbqb chqqi ckkqYv_`i Rb`

tkm bst

--	--	--

fingKv: Avmñvj vgyAvj vBKg| Avgiv iWw bvgK Mtel Yv cñZóvb Ges cñi Kíbv gšYvj tqi AvBGgBwW (IMED) Gi
cñl t_`tK gvW chq q gj`vqb Rixtci Dñl`tk` GñmñQ| Avcbviv Rvñbb eti>^eüglx Dbqb KZEñl (BMDA)-
KZñ 1996-2006 mñtj evsj vt`tki 3wU tñjvi 25wU DcñRj vq eti>^tmP Gj vKv Dbqb I ckkqY cKí bñtg
GKñU cKñí i KvR ev`ewñZ nñqtñQ, hvi Dñl`k` wñQ Añ Mfñi bj Kñ Gj vKvq f-Mf` cvBc/cvKv tñPbvj v wbgñY
Kñi cñbi AcPq tiñtai gñatñg tñP Gj vKv ew`xi cvkvñK Gj vKvq `wi`^i wñQñq _vKv RbñMñññK AvñbK
Pñlveñ`i Kñv tñKñkñ I DbñZ Rñeb e`e`vi mñt_ cñiPq NñUñq Zñt`i Av`ñvgñRK Ae`vi Dbñb Kiv| eZñvb
Rixtci Dñl`k` nñ`Q f-Mf` cvBc /cvKv tñPbvj v wbgñbi Ae`v, tñtñPi cñb mieivñni AMññZ, cñbi e`envi I
e`e`vñbv, cñbi AcPq tiñva, AvñbK chñ` cñqñMi gñatñg dmj Drcv`b I Gi gñatñg Av`ñvgñRK Ae`vi
Dbñb KZUKññtñtñQ Zñ gj`vqb Kiv|

G cñññ Avñb Avñbvi gj`evb Z_` cñvñbi gñatñg GB Mtel Yvq Ae`vb ivLñZ cvñib| Avñbvi AskMññY
mñuYññte Avñbvi Dci wñfñ KiñtñQ| Avñbvi gZñgZ i agññl Mtel Yvi KvñR e`eüZ nñte Ges Avñbvi t`qv Z_`
mñuYññMñcb ivLñ nñte| Avñbvi AbññZ tñtñj Awñg mññññvñvi `i`i` KiñtñZ cñi |

wefñM	:	tñWñbs	:
tñj v	:	tñWñbs	:
DcñRj v	:	tñWñbs	:
BDñwbqb	:	tñWñbs	:
tñgñRv/I qñWñbs	:	tñWñbs	:
Mñg	:	tñWñbs	:

BñvñññDqvi t`i Rb` wñt` Rñvt BñvñññDqvi mññññvñvi `i`i` AvñM t_`tKB Dñi`vZñtñK ckgvj vq Dñj wñZ òcñe`Ges eZñvñb ò
mgtñi e`vL`v w`ñq wñteb| òcñe` Ges òeZñvñbi ò e`vL`v nñjvt 1. òcñe` A_ñ wñv`ñ Gj vKvq eti>^cKí ev`evqñbi KvR
tñl nñl qñi cñe`A_ñ mññññvñvi Mññbi Zñi L nñtñ Kgcññl 5 eñi cñe`P mgq Ges 2. òeZñvñb ej tñZ mññññvñvi Mññbi Zñi L
nñtñ MZ 6 gym t_`tK 12 gññmi GKñv Mo mgq| mgtñi GB wñññte òcñe`Ges eZñvñb mgtñi Z_` Avññtñ nñte|

1. $\text{c}\ddot{\text{a}}\text{k}\ddot{\text{a}}\text{v}\text{b}\text{v}\text{D}\ddot{\text{e}}\text{i}\text{v}\text{Z}\text{v}\text{i}\text{b}\text{v}\text{g}\text{:}$ $\text{t}\text{d}\text{v}\text{b}\text{b}\text{v}\text{v}\text{i}\text{ (h}\ddot{\text{v}}\text{v}\text{f}\text{K)}\text{:}$
2. $\text{v}\text{j}\text{ } \frac{1}{2}\text{:}$ 1. $\text{c}\text{j}\text{'l}$ 2. $\text{g}\text{v}\text{n}\text{j}\text{v}$
3. $\text{eqm}\text{:}$ eQi
4. $\text{v}\text{k}\ddot{\text{a}}\text{v}\text{M}\text{Z}\text{t}\text{h}\text{M}\text{'Z}\text{v}\text{:}$ ($\text{m}\text{f}\text{e}\text{v}\text{P}\text{t}\text{h}\text{t}\text{k}\text{Y}\text{x}\text{c}\text{v}\text{m}\text{K}\text{t}\text{i}\text{t}\text{Q}\text{b}$)
5. $\text{t}\text{c}\text{k}\text{v}\text{:}$ $\text{c}\ddot{\text{a}}\text{k}\ddot{\text{a}}\text{t}\text{Y}\text{i}\text{c}\text{f}\text{e}\text{e}\text{v}\text{:}$ $\text{eZ}\text{g}\text{v}\text{t}\text{b}\text{:}$

$\text{t}\text{m}\text{K}\text{k}\text{b}\text{1}\text{t}\text{c}\ddot{\text{a}}\text{k}\ddot{\text{a}}\text{Y}\text{v}\text{e}\text{l}\text{q}\text{K}\text{g}\text{j}\text{'v}\text{q}\text{b}$

6. $\text{e}\text{f}\text{i}\text{v}\text{'a}\text{t}\text{m}\text{P}\text{G}\text{j}\text{v}\text{K}\text{i}\text{D}\text{b}\text{q}\text{b}\text{I}\text{c}\ddot{\text{a}}\text{k}\ddot{\text{a}}\text{Y}\text{c}\ddot{\text{a}}\text{t}\text{i}\text{i}\text{A}\text{v}\text{I}\text{Z}\text{v}\text{q}\text{A}\text{v}\text{c}\text{v}\text{b}\text{t}\text{K}\text{v}\text{b}\text{c}\ddot{\text{a}}\text{k}\ddot{\text{a}}\text{Y}\text{t}\text{c}\text{t}\text{q}\text{t}\text{Q}\text{b}\text{v}\text{K}\text{?}$ 1. $\text{n}\ddot{\text{u}}\text{v}$ 2. bv
- K. $\text{n}\ddot{\text{u}}\text{v}\text{t}\text{j}\text{, D}^3\text{c}\ddot{\text{a}}\text{t}\text{i}\text{i}\text{A}\text{v}\text{I}\text{Z}\text{v}\text{q}\text{A}\text{v}\text{c}\text{v}\text{b}\text{t}\text{K}\text{v}\text{b}\text{a}\text{i}\text{t}\text{b}\text{i}\text{c}\ddot{\text{a}}\text{k}\ddot{\text{a}}\text{Y}\text{t}\text{c}\text{t}\text{q}\text{t}\text{Q}\text{b}\text{?}$

$\text{c}\ddot{\text{a}}\text{k}\ddot{\text{a}}\text{t}\text{Y}\text{i}\text{a}\text{i}\text{Y}$	L. $\text{c}\ddot{\text{a}}\text{k}\ddot{\text{a}}\text{t}\text{Y}\text{i}\text{v}\text{e}\text{l}\text{q}\text{e}\text{'v}\text{v}\text{K}\text{v}\text{K}\text{v}\text{Q}\text{j}\text{?}$	M. $\text{t}\text{K}\text{v}\text{b}\text{m}\text{v}\text{t}\text{j}\text{c}\ddot{\text{a}}\text{k}\ddot{\text{a}}\text{Y}\text{t}\text{c}\text{t}\text{q}\text{t}\text{Q}\text{b}\text{?}$	N. $\text{K}\text{Z}\text{v}\text{'t}\text{b}\text{i}\text{c}\ddot{\text{a}}\text{k}\ddot{\text{a}}\text{Y}\text{t}\text{c}\text{t}\text{q}\text{t}\text{Q}\text{b}\text{?}$	O. $\text{A}\text{v}\text{c}\text{b}\text{v}\text{i}\text{m}\text{v}\text{t}\text{'G}\text{K}\text{B}\text{e}\text{'v}\text{f}\text{P}\text{t}\text{g}\text{v}\text{U}\text{K}\text{Z}\text{R}\text{b}\text{c}\ddot{\text{a}}\text{k}\ddot{\text{a}}\text{Y}\text{v}\text{b}\text{t}\text{q}\text{v}\text{Q}\text{j}\text{?}\text{'R}\text{b}$
1. $\text{A}\text{v}\text{'k}\text{'K}\text{I}\text{K}$				
2. $\text{b}\text{j}\text{K}\text{c}\text{A}\text{c}\text{v}\text{t}\text{i}\text{U}\text{i}\text{'t}\text{W}\text{b}\text{g}\text{'v}\text{b}\text{'K}\text{c}\text{b}\text{v}\text{W}\text{j}\text{v}\text{i}$				
3. $\text{t}\text{g}\text{K}\text{v}\text{b}\text{K}\text{m}\text{n}\text{K}\text{v}\text{i}\text{x}$				
4. $\text{e}\text{b}\text{v}\text{q}\text{b}\text{'b}\text{v}\text{m}\text{v}\text{t}\text{'x}\text{K}\text{g}\text{f}\text{'}$				
5. $\text{g}\text{r}\text{m}\text{'P}\text{v}\text{l}\text{x}$				
6. $\text{K}\text{v}\text{l}\text{h}\text{v}\text{š}\text{g}\text{K}\text{v}\text{i}\text{K}$				
7. $\text{A}\text{b}\text{'v}\text{b}\text{' (v}\text{b}\text{'v}\text{'v}\text{'K}\text{i}\text{'b)}\text{.....}$				

P. $\text{K}\text{v}\text{i}\text{v}\text{c}\ddot{\text{a}}\text{k}\ddot{\text{a}}\text{Y}\text{v}\text{'t}\text{q}\text{t}\text{Q}\text{b}\text{?}$

1. $\text{e}\text{f}\text{i}\text{v}\text{'e}\text{u}\text{g}\text{L}\text{x}\text{D}\text{b}\text{q}\text{b}\text{K}\text{Z}\text{e}\text{t}\text{f}\text{i}\text{i}\text{ (v}\text{e}\text{G}\text{g}\text{v}\text{W}\text{G)}\text{c}\ddot{\text{a}}\text{k}\ddot{\text{a}}\text{Y}\text{K}\text{M}\text{Y}$
2. $\text{t}\text{m}\text{P}\text{v}\text{e}\text{f}\text{v}\text{t}\text{M}\text{i}\text{K}\text{g}\text{R}\text{Z}\text{P}$
3. $\text{K}\text{v}\text{l}\text{m}\text{'c}\text{h}\text{v}\text{i}\text{b}\text{v}\text{e}\text{f}\text{v}\text{t}\text{M}\text{i}\text{K}\text{g}\text{R}\text{Z}\text{P}$
4. $\text{e}\text{b}\text{v}\text{e}\text{f}\text{v}\text{t}\text{M}\text{i}\text{K}\text{g}\text{R}\text{Z}\text{P}$
5. $\text{g}\text{r}\text{m}\text{'v}\text{e}\text{f}\text{v}\text{t}\text{M}\text{i}\text{K}\text{g}\text{R}\text{Z}\text{P}$
6. $\text{c}\text{i}\text{'c}\text{v}\text{j}\text{b}\text{v}\text{e}\text{f}\text{v}\text{t}\text{M}\text{i}\text{K}\text{g}\text{R}\text{Z}\text{P}$
7. $\text{A}\text{b}\text{'v}\text{b}\text{' (v}\text{b}\text{'v}\text{'v}\text{'K}\text{i}\text{'b)}\text{.....}$

Q. $\text{c}\ddot{\text{a}}\text{k}\ddot{\text{a}}\text{t}\text{Y}\text{v}\text{v}\text{K}\text{v}\text{K}\text{D}\text{c}\text{K}\text{i}\text{Y}\text{e}\text{'e}\text{v}\text{v}\text{i}\text{K}\text{i}\text{v}\text{n}\text{t}\text{q}\text{v}\text{Q}\text{j}\text{?}$

7. $\text{n}\text{v}\text{t}\text{Z}\text{K}\text{j}\text{t}\text{g}\text{t}\text{K}\text{v}\text{b}\text{c}\ddot{\text{a}}\text{k}\ddot{\text{a}}\text{Y}\text{t}\text{'q}\text{v}\text{n}\text{t}\text{q}\text{t}\text{Q}\text{v}\text{K}\text{?}$ 1. $\text{n}\ddot{\text{u}}\text{v}$ 2. bv

K. $\text{n}\ddot{\text{u}}\text{v}\text{t}\text{j}\text{, t}\text{K}\text{v}\text{b}\text{t}\text{K}\text{v}\text{b}\text{v}\text{e}\text{l}\text{t}\text{q}\text{n}\text{v}\text{t}\text{Z}\text{K}\text{j}\text{t}\text{g}\text{c}\ddot{\text{a}}\text{k}\ddot{\text{a}}\text{Y}\text{t}\text{'q}\text{v}\text{n}\text{t}\text{q}\text{t}\text{Q}\text{?}$

8. $\text{c}\ddot{\text{a}}\text{k}\ddot{\text{a}}\text{Y}\text{K}\text{t}\text{'i}\text{'Á}\text{v}\text{b}\text{, v}\text{'q}\text{Z}\text{v}\text{I}\text{D}\text{c}\text{'v}\text{c}\text{b}\text{v}\text{t}\text{K}\text{g}\text{b}\text{v}\text{Q}\text{j}\text{?}$ 1. $\text{L}\text{p}\text{f}\text{v}\text{j}$ 2. fvj 3. $\text{t}\text{g}\text{v}\text{U}\text{g}\text{v}\text{U}$ 4. $\text{L}\text{v}\text{i}\text{v}\text{c}$ 5. $\text{L}\text{p}\text{L}\text{v}\text{i}\text{v}\text{c}$

K. $\text{c}\ddot{\text{a}}\text{k}\ddot{\text{a}}\text{t}\text{Y}\text{i}\text{g}\text{v}\text{b}\text{t}\text{K}\text{g}\text{b}\text{v}\text{Q}\text{j}\text{?}$ 1. $\text{L}\text{p}\text{f}\text{v}\text{j}$ 2. fvj 3. $\text{t}\text{g}\text{v}\text{U}\text{g}\text{v}\text{U}$ 4. $\text{L}\text{v}\text{i}\text{v}\text{c}$ 5. $\text{L}\text{p}\text{L}\text{v}\text{i}\text{v}\text{c}$

L. cġkġY ˘vb/i˘g m=ú†KġgZıgZ t

wel q (cġZ˘KıU wel q cto tkvrb)	†KwWt	1. Lp fıj 4. Lvi vc	2. fıj 5. Lp Lvi vc	3. †gvUıgvU 6. e˘e˘v ıQj bv
1. mweR cwi †ek				
2. emvi e˘e˘v				
3. evm˘vb				
4. Lvevi				
5. hvZıqvZ				
6. cġkġY DcKi b				
7. hšcwZ				
8. Ab˘vb (wbw ˆ Ki˘b)				

9. cġkġYıU mdj fıte ntq†Q ıK? 1. nıv 2. bv

K. bv ntj , Gi mgm˘v ,tj v ıK ıK ıQj ?
.....

10. GB cġ†ı i cġkġY t†K th me Ávb I ˘ġZv ARˆ K†ı†Qb Zv Aıcbvi †Kıv K†Ri mıvqZv ntq†Q ev K†R tj †M†Q ıK?
1. nıv 2. bv

K. nıv ntj , Aıcbvi †Kıv&†Kıv&K†Ri mıvqZv ntq†Q ev ıK fıte K†R j ıM†˘Qb?
.....

L. hı˘ bv nq, Zıntj †Kb?
.....

11. Aıcbvi g†Z cġkġ†ıYi mgq ht_ó ıQj ıK? 1. nıv 2. bv

K. hı˘ bv nq, Zte cġkġYıU KZ ı˘ †bi nı qv DıPr?

12. cġkġ†ıYi wel qe˘˘m†R eš†Z †c†ı†Qb ıK? 1. nıv 2. bv

K. hı˘ bv nq, Zte †Kb?
.....

13. Aıcbı ıK g†b K†ıb cġkġ†ıY Dc˘ıcbKZ wel qe˘˘ntZ †Kıv wel q AŠFˆ A_ev ev ˘†˘qvi ˘ıKıv Aı†Q?
1. nıv 2. bv

K. hı˘ nıv nq, †Kıv&†Kıv&wel q AŠFˆ/msthıRb Kıv cġqıRb?
.....

L. hı˘ nıv nq, †Kıv&wel q ev ˘†˘q cġqıRb?
.....

14. cġkġYıU†K fıel ˘†Z Aı†ıv †Rıv ˘vi Kı†Z ıK ıK c˘†ġc †bqv ††Z cı†ı?
.....

15. Arcbri Kg[©]¶Zv evor#bri Rb[~] fue! "tZ Avi l cdk¶tYi c!qvRb Avt0 uK? 1. niiv 2. bv

K. nüv ntj , tKvb tKvb wel tqi Dci Avcbvi cökTtYi cöqvRb?

†mKkb 2t cōk¶Yv_xf i vlow` 0 `wqZi Ges †m wel †q Zv†` i gZvgZ

16. e†i>`a cK†i i (Mfxi bj Kc, f-Mf©' cvBc/cvKv tmPbvj v) ‡Kvb Kv†Ri mv†_ Avcub RwoZ Av†Qb wK? 1. nüv 2. bv

K. nūv n†j , Avcvb †Kvb&Kv†Ri miv†_ RivoZ?

L. D³ K₁R Avcbvi \wqZj wK wK?

17. AvcbvK wKfvte D³ KvRi mv₁_ ev tKqvi tUKvi wntmte wbePb Kiv ntqtQ?

18. (hviʋ tgiŋg Z l i ʋYte ʋiYi KvʔR RwoZ Zvʔ i ʔK wRtʔÁm Kiʔb) tgiŋg Z l i ʋYte ʋiYi weliʔq cʔk ʋiYi mgq tKvb
hšcwZ tʔ qv tqtʔQ wKʔ 1. niiv 2. bv

K. nūv ntj, wK wK hšcwZ t`qv ntqtQ?

19. Mfxi bj Kc, f-Mf[⊙] cvBc/cvKv t̄mPbvj vi i ¶Ytē¶t̄bi KvR tK ev Kviv Kt̄i _v̄tKb?

1. Mfxi bj Kc	1. BMDA 2. cwb e'envi Kvixiv 3. †Kqvi †UKvi 4. w'g KigilU 5. Ab'vb'' (ubw' @ Ki'b)
2. f-Mf [®] c/Bc/ c/Kv †mPbj v	1. BMDA 2. cwb e'envi Kvixiv 3. †Kqvi †UKvi 4. w'g KigilU 5. Ab'vb'' (ubw' @ Ki'b)

K. tgi v g Z I i 𐌲𐌶𐌵𐌹𐌲𐌴𐌹𐌳𐌰 Li P tK enb Kti?

1. Mfxi bj Kc	1. BMDA 2. cwb e'envi Kvixiv 3. tKqvi tUKvi 4. w'g KagiU 5. Ab'vb'' (wbw' @ Ki'b)
2. f-Mf [®] c/Bc/ c/Kv tmPbvj v	1. BMDA 2. cwb e'envi Kvixiv 3. tKqvi tUKvi 4. w'g KagiU 5. Ab'vb'' (wbw' @ Ki'b)

20. Mfxi bj Kc, f-Mf^{co} cvBc/cvKv tmPbvj vi tqivqZ I i¶Yvte¶†Yi KvR ¶Kfvte K†ib ev Kiv ng?

21. i ɲɲe ɲɲɪ tɲɪŋtɲi e'vɲɪ etɪ'⁴eũɬ Dɲɔb KZɛɲ (weGwɪG)-Gi KɲQ tɲK ɲK ai tɲi mɲvɲɪ cɲb?

22. Mfxi bj Kc, f-Mf[©] cvBc/cvKv tñPbj v ñbgñbi ci tñPi cñbi e^{en}vi h_vh_ n^ñQ ñKbv ev tKvb cKvi mgm^v t^ñ Lv ñ^ñ tñQ ñKbv - Zv t^ñ Lvi Rb^ñ eñi^ñ eüglx Dbñb KZñ^ñ (ñeGññG) tKvb dtj vAvc Kñi tñQ ñK?

1. nñv 2. bv

23. eñi^ñ cKñ^ñ ev^ñ eñqZ AeKvñtgv^ñ tñ v mñVKññe KvR Ki tñQ ñK?

- K. Mfxi bj Kc mñVKññe KvR Ki tñQ ñK? 1. nñv 2. bv
L. f-Mf[©] cvBc tñPbj v mñVKññe KvR Ki tñQ ñK? 1. nñv 2. bv 3. cñhvR^ñ bq
M. cvKv tñPbj v mñVKññe KvR Ki tñQ ñK? 1. nñv 2. bv 3. cñhvR^ñ bq

24. Avcbvi Avl Zvaxb eñi^ñ cKñ^ñ i Mfxi bj Kc, f-Mf[©] cvBc/cvKv tñPbj vi eZñvb Ae^ñ v tKgb?

	eZñvb Ae ^ñ v	gñe ^ñ (th Ae ^ñ vi K ^ñ v ej ñe tñ m ^ñ ñtK ^ñ gñe ^ñ)
1. Mfxi bj Kc	1. Lñ fñj (ñQ ^ñ ñdvUv/fñññ BZ ^ñ ñ ^ñ bvB) 2. mñññ RbK/fñj (ñQ ^ñ ñdvUv/fñññ BZ ^ñ ñ ^ñ bvB) 3. Añ Lvi vñc (ñQ ^ñ ñdvUv/fñññ BZ ^ñ ñ ^ñ AvñQ) 4. Lñ Lvi vñc (ñQ ^ñ ñdvUv/fñññ BZ ^ñ ñ ^ñ AvñQ)	
2. f-Mf [©] cvBc tñPbj v	1. Lñ fñj (ñQ ^ñ ñdvUv/fñññ BZ ^ñ ñ ^ñ bvB) 2. mñññ RbK/fñj (ñQ ^ñ ñdvUv/fñññ BZ ^ñ ñ ^ñ bvB) 3. Añ Lvi vñc (ñQ ^ñ ñdvUv/fñññ BZ ^ñ ñ ^ñ AvñQ) 4. Lñ Lvi vñc (ñQ ^ñ ñdvUv/fñññ BZ ^ñ ñ ^ñ AvñQ)	
3. cvKv tñPbj v	1. Lñ fñj (ñQ ^ñ ñdvUv/fñññ BZ ^ñ ñ ^ñ bvB) 2. mñññ RbK/fñj (ñQ ^ñ ñdvUv/fñññ BZ ^ñ ñ ^ñ bvB) 3. Añ Lvi vñc (ñQ ^ñ ñdvUv/fñññ BZ ^ñ ñ ^ñ AvñQ) 4. Lñ Lvi vñc (ñQ ^ñ ñdvUv/fñññ BZ ^ñ ñ ^ñ AvñQ)	

25. eñi^ñ cKñ^ñ (Mfxi bj Kc, f-Mf[©] cvBc l cvKv tñPbj v) Kivi dtj Avcbñ^ñ i ñK ñK DcKvi ev mñeav nñtñQ?

.....

.....

.....

26. eñi^ñ cKñ^ñ (Mfxi bj Kc, f-Mf[©] cvBc l cvKv tñPbj v) Kivi dtj Avcbñ^ñ i ñK ñK Amñeav nñtñQ?

.....

.....

.....

27. eñi^ñ tñP Gñ vKv Dbñb l cñkñ^ñY cñkñ^ñ i KvññgtK ñKññe Avñi v DbñZ l Kvññi Kiv hvñ?

.....

.....

.....

Avcbvi mññññññññ Rb^ñ Avcbñ^ñ K ab^ñ ev^ñ

e†i>`^†mP Gj vKv Dbq b I cök¶Y cKí

WbneO Avtj vPbvi cKgvj v
(Dc†Rjv ch†qi KqRZq` i Rb`)

--	--	--

fmgKv: Avmānj vgyAvj vBKg | Avgiv iXW bvgK MēlYw cĀZōvb Ges cwi Kī bv gšYj tqi AvBGgBwW (IMED) Gi
cŋ t_K gw chfQ gj`vqb Rixci Dītk` Gtmo| Avcbriv Rvbb eti>^ eūglx DbqB KZEŋ (BMDA)-
KZR 1996-2006 mvtj evsj vt_ki 3wU tRjvi 25wU DctRj vq eti>^ tmP Gj vKv DbqB I cĀkŋY cKī bvtg
GKuU cKīi i KvR ev`emwZ ntqtQ, hvi Dītk` wQj Aī Mfxi bj Kp Gj vKvq f-Mf° cvBc/ cvKv tmPbvj v wbgŲ
Kti cwbi AcPq tivtai gra'tg tmP Gj vKv epxi cvkvcmK Gj vKvq `wi`^ I wcuQtq_vKv RbtMmwōK AvaybK
Pvlver'i Kjv tKSkj I Dbz Rxeb e'e~vi mvt_ cwipQ NuUtq Zvt' i Av_mwigvRK Ae~vi DbqB Kiv| eZgvb
Rixci Dītk` nt`Q f-Mf° cvBc/ cvKv tmPbvj v wbgŲbi Ae~v, tmPi cwB mieivtni AMMwZ, e'envi, cwbi
AcPq tiva, AvaybK chw³ clqvMi gra'tg dmj Drcv'b I Gi gra'tg Av_mwigvRK Ae~vi DbqB KZUKztntqtQ
Zv gj`vqb Kiv|

G cñt½ Avcñb Avcñvi gj`evb Z_ cñvñbi gva`tg G MñelYq Ae`vb ivLñZ cñvñb| Avcñvi AskMñY mñuYññte Avcñvi Dci vñfñ Kiñ0| Avcñvi gZñgZ i`agnñ MñelYvi KvñR e`eüz nñe Ges Avcñvi t`qv Z_ mñuYññMñcb ivLv nñe| Avcñvi AbñwñZ tñtñ Awñg mñññvñKvi i`i` KiñZ cñwi |

wefM :	†KwWbs :
†Rj v :	†KwWbs :
Dct†Rj v:	†KwW bs :

mvɽɽvrKvi MɔbKvi xi bvg	:	mvɽɽvrKvi Mɔtɔbi Zwi L:
mɔɔvi fɔBRɔti i bvg	:	Zwi L:
mvɽɽvrKvi Mɔb: ʔi ʔi mqq	:	tɔl mqq:

BuUvifwDqvi t̄ i Rb̄ ub̄t̄ Rbvt BuUvifwDqvi m̄v̄l̄vr̄Kvi ī i i Av̄t̄M t̄ iKB Dēi v̄z̄t̄K c̄k̄ḡv̄y q̄ D̄t̄j ̄L̄Z Ōc̄ēGes eZgr̄t̄b̄ Ō
mḡt̄q̄i ēv̄L̄v̄ i q̄ ub̄t̄eb̄| Ōc̄ēGes ŌeZgr̄t̄b̄i Ō ēv̄L̄v̄ nt̄j vt̄ 1. Ōc̄ēq̄ A ̄f̄ ub̄w̄ ̄Ḡ Gj v̄Kq̄ ēt̄ī' c̄k̄r̄ ev̄ eq̄t̄bi Kv̄R
tk̄l n̄l q̄vi c̄ēA ̄f̄ m̄v̄l̄vr̄Kvi M̄b̄t̄bi Zwi L n̄t̄Z Kḡc̄t̄q̄ 5 ēQi c̄ēP̄ mḡq Ges 2. ŌeZgr̄t̄b̄ ej t̄Z m̄v̄l̄vr̄Kvi M̄b̄t̄bi Zwi L
n̄t̄Z MZ 6 q̄vm t̄ iK 12 q̄v̄t̄i GKUv Mo maq̄| mḡt̄q̄ GB w̄nt̄m̄t̄e Ōc̄ēGes eZq̄v̄b̄ mḡt̄q̄ Z̄ Av̄b̄iZ n̄t̄e|

1. bvg : tclvb bvrñi :

2. c`ex:

3. wk¶vMZ thM`Zv:

4. KgEj vKv:

5. Avclb G KgEj vKvq KZv b hver wbtqWRZ AvtQb?eQigvm

6. eZgvb ct` Avcbvi `wqZi wK wK?

.....

7. eti>`tmP Gj vKv Dbq b I cK¶Y cKtí i KvR Avclb wK RtoZ wtj b? 1. nüv 2. bv

K. nüv ntj , D³ cKtí Avclb wK `wqZi cvj b Kti tQb?

.....

.....

tmKkb 1t eti>`tmP cKtí m=úwKZ Z_”

8. j ¶gvT v Abhvqx D³ cKtí i KvR mWKFvte ev`ewqZ ntqQj wK? 1. nüv 2. bv 3. Rwbv

K. bv ntj , wK wK Kvi tY ev`ewqZ nqub?

.....

9. cKtí i KvR eiví KZ At_¶m=úbantqQj wK? 1. nüv 2. bv 3. Rwbv

K. bv ntj , tKb tkl nqub?

.....

10. cKtí e`eüZ gvj vgvj mspvš-tKvb mgm`v ntqQj wK? 1. nüv 2. bv 3. Rwbv

K. nüv ntj , wK ai tbi mgm`v ntqQj ?

.....

11. cKtí ev`evqbKvj xb mgtq cKtí i KvR mti Rvgtb cwi`kß/Z`vi wK Kiv ntqtQ wK? 1. nüv 2. bv 3. Rwbv

K. nüv ntj , wKFvte Kiv nZ?

.....

12. eti>`cKtí ev`evqtbi t¶tí tKvb mgm`v ntq _vKtj wK ai tbi mgm`v ntqQj ?

.....

K. W Kfite mgm'v mgyavb Kiv ntqij?

13. cKí ev⁻evqbKv^{tj} ⁻vbxq cŹvbwai gva^tg tKvb mpcvi wFkb KvgwU wQj wK? 1. nüv 2. bv 3. Rwbvv

K. bv ntj , tKb Kiv nqub?

14. cKí ev⁻erqbKv^{tj} ⁻vbxq cñZvwa^{t`}i tKvb gZvgZ tbl qv ntq^vQj wK? 1. nñv 2. bv 3. Rvmbbv

K. nūv ntj, wKfite?

15. e:ti>^a cKí ev^-evq:bi mgq fmg/Rmg AnaMö:†Yi †¶†Î †Kvb mgm^v n†quj wK? 1. nüv 2. bv 3. Rmbbv

K. nūv ntj, wK ai tbi mgm'v ntqmQj?

16. cKí Gj vKvq cwb e'e'vcbv mignZ ev `j i tqtQ wK? 1. nüv 2. bv

K. nūv n̄j , mīgūZ ev `j wK wK KvR K̄i _v̄K?

17. et i^h a c k i (M f x i b j K c, f-M f^o c v B c/c v K v t m P b v j v) e v⁻ e i q t b⁻ v b x q R b M t Y i A s k M t Y t K g b u Q j?

18. eʔiː˥˥ cʰiː ev˥˥ evqʰbKvʔj ɡvɪj vʔ˥˥ i AskMɔb ɔvɔːŋZ Kiv nʔqʰvʔj ɪK? 1. nʊv 2. bv 3. Rvɔbv

K. nuntj, Kfite?

L. bv ntj, tKb?

19. et i>^a cKtí ev^-emqZ AeKvVtqv,tj v mwKfvte KvR Ki tQ wK?

K. Mfxi bj Kc mWKfvte KvR Ki tQ uK? 1. nūv 2. bv

L. Mfxi bj Kc msıké-Uvl qvi mw/Kfıte KvR Ki tQ ıK? 1. nüv 2. bv

M. et i>`^cvBc t mPbvj v mwKfvte KvR Ki tQ wK? 1. nüv 2. bv

N. cıKv tıPbvı v mıVKfıte KıR KıtQ ıK? 1. nüv 2. bv

20. cKí Gj vKvg tmtPi cwb eU b I mieivtni `wqZj tK cvj b Kti b?.....

21. et̃i>^acKt̃i i Avl Zvq ̃mcZ Mfxi bj Kc, f-Mf[©] cvBc l cvKv t̃mPbvj v i ̃qYvtẽq̃t̃Vi ̃wqZ̃ tK ev Kviv cvj b Kt̃i b?

1. Mfxi bj Kc	1. BMDA 2. cwb e [©] envi Kvixiv 3. tKqvi t̃UKvi 4. ̃w [©] g KugvU 5. Ab [©] vb [©] (̃wbw [©] ̃̃ Ki [©] b)
2. f-Mf [©] cvBc/ cvKv t̃mPbvj v	1. BMDA 2. cwb e [©] envi Kvixiv 3. tKqvi t̃UKvi 4. ̃w [©] g KugvU 5. Ab [©] vb [©] (̃wbw [©] ̃̃ Ki [©] b)

22. ev[©]ewqZ cK̃i m̃mVKf̃vte i ̃qYvtẽq̃Y Kiv nq ̃wK? 1. ñiuv 2. bv 3. R̃wbbv

K. ñiuv nt̃j , ̃wKf̃vte?
.....

23. i ̃qYvtẽq̃Y KṽR At̃_P ms[©]vb AṽQ ̃wK? 1. ñiuv 2. bv 3. R̃wbbv

K. ñiuv nt̃j , G KṽR At̃_P ms[©]vb ht̃_ó ̃wK? 1. ñiuv 2. bv 3. R̃wbbv

L. GB i ̃qYvtẽq̃Y KṽR At̃_P Dr̃m ̃wK?

24. cK̃t̃i i ei[©]ṽ KZ e[©]q KZ ̃wQj ? 1.UvKv 2. R̃wbbv

25. cK̃t̃i i t̃gvU e[©]q KZ? 1.UvKv 2. R̃wbbv

26. Avcbvi M̃t̃g t̃gšmg t̃f̃t̃ cwb mieiṽni Ae[©]ṽ l cwb e[©]enṽti i nvi t̃Kgb _ṽt̃K?

t̃gšmg	K. cwb mieiṽni Ae [©] ṽ t̃Kgb? t̃Kw: 1. ch̃ß 2. Ach̃ß 3. cvl qv hvq bv		L. t̃Kvb t̃gšmg t̃Kgb t̃m̃Pi cwb e [©] envi Kt̃i b? t̃Kw: 1. ch̃ß 2. Ach̃ß 3. cvl qv hvq bv 4. c̃q̃vRb nqbv	
	c̃e [©] (m̃ṽq̃ṽrKvi M̃h̃t̃bi Zwi L nt̃Z Kgc̃t̃q̃ 5 eQi c̃e [©] mgq)	eZ̃q̃ṽt̃b (m̃ṽq̃ṽrKvi M̃h̃t̃bi Zwi L nt̃Z MZ 6-12 gṽt̃mi GKUv Mo mgq)	c̃e [©] (m̃ṽq̃ṽrKvi M̃h̃t̃bi Zwi L nt̃Z Kgc̃t̃q̃ 5 eQi c̃e [©] mgq)	eZ̃q̃ṽt̃b (m̃ṽq̃ṽrKvi M̃h̃t̃bi Zwi L nt̃Z MZ 6 -12 gṽt̃mi GKUv Mo mgq)
1. ĩw̃e (K̃w̃Z̃R̃-dṽēp̃ ev At̃±vei -gṽP̃)				
2. L̃wi c-1 (P̃Ĩ-Aṽl vp̃ ev gṽP̃R̃p̃)				
3. L̃wi c-2 (k̃t̃ēb-Ãw̃k̃p̃ ev R̃j ṽB-Ãt̃±vei)				
4. m̃vi ṽ eQi				

27. cK̃t̃i i Avl Zvq m̃vi ṽ eQi t̃mPbvj v t̃_t̃K ch̃ß c̃wi gṽY t̃m̃Pi cwb cvl qv hvq ̃wK? 1. ñiuv 2. bv 3. R̃wbbv

K. bv nt̃j , eQi i t̃Kvb mgt̃q t̃m̃Pi cwb cvl qv hvq bv/Af̃ve nq?

L. t̃Kb cvl qv hvq bv/Af̃ve nq?
.....

28. et̃i>^Gj vKvq m̃jeaṽt̃f̃ṽM̃xi v t̃mPbvj vi cwb m̃mVKf̃vte t̃mP Kṽt̃h̃e[©]envi Ki t̃Z cvi t̃Q ̃wK? 1. ñiuv 2. bv

29. f-Mf[©] cvBc l cvKv t̃mPbvj v ̃wb̃q̃Yi dt̃j c̃e[©]P Zj bvq eZ̃q̃ṽt̃b cwb i AcPq Kt̃gt̃Q ̃wK? 1. ñiuv 2. bv

K. ñiuv nt̃j , cwb i AcPq KZf̃ṽM̃ Kt̃gt̃Q ev t̃i va nt̃gt̃Q?

c̃e [©]% nt̃Zv	eZ̃q̃ṽt̃b t̃% nq
-------------------------------	-------------------------

30. f-Mf' cvBc/cvKv tmPbvj v wbgYi dtj cteP Zj bvq eZgvtb weNv cZ tmP LiP KtgtQ wK? 1. nuv 2. bv
K. nuv ntj , KZ KtgtQ?

ctePUvKv wQj (cZ weNvq)	eZgvtb tUvKv ntqtQ (cZ weNvq)
-------------------------------	-------------------------------------

31. f-Mf' cvBc/cvKv tmPbvj v wbgYi dtj Avcbv Mfxi bj Ktci KgvU GjvKvq Kw Rigi kZKiv KZfM tmPi
Avl Zvq GtgtQ?

cteP 1.% Riq wQj 2. Rwbbv	eZgvtb t 1.% Riq ntqtQ 2. Rwbbv
--------------------------------	--------------------------------------

32. meavtfvMx i eti>^cKt i tmPi cw b e`envti i Pr9A_Kfite w`tZ nq?

- | | | |
|--------------------------|--------------------------|----------------------------|
| 1. bM` UvKv | 2. wclcBW KvWP gva`tg | 3. dmtj i AtaK |
| 4. dmtj i wZb fvMi GK fM | 5. dmtj i Pvi fvMi GK fM | 6. Ab`vb` (wv`Q Ki`b)..... |

K. bM` UvKv ev wclcBW KvWP gva`tg w`tZ ntj , GK weNvq KZ UvKv w`tZ nq?UvKv

33. tmP hSjwKfite Pwj Z nq?

1. we`jr Oviv 2. wvRj Oviv 3. Ab`vb` (wv`Q Ki`b)

34. cKt i Mfxi bj Ktci mnvth` cw b DtEvj b l f-Mf' cvBc/cvKv tmPbvj vi gva`tg cw b mieivn-Gi t`qt wK wK mgm`v
nq?

.....
.....

K. wKfite mgm`v mgvavb Kiv nq?

.....

35. eti>^tmP cKt ev`evqtb i gva`tg Rbmavi tYi Av`mgwRK Ae`v l Riebavi tYi gvb`U DbZ ntqtQ etj Avcwb gtb
Ktib wK? 1. nuv 2. bv

K. nuv ntj , wKfite?

.....

L. bv ntj , tKb?

.....

K. nüv ntj , KqU dmj Drcw`Z nq? 1. `Bul 2. uZbul 3. PriuU l Zvi tekx

L. dmtj i ubeoZv cKf ev`eqtbi cte` eZgtb KZ? cte`.....% eZgtb.....%

40. f-Mf`cvBc/cvKv tmPbv v bgtbi dtj tmPi Avl Zvq Kul Rigi cwi gvb cteP Zj bvq uK i Kg tetotQ?

1. m`ub`Rig tmPf` 2. AtaK Rig tmPf` 3. Pvi fvMi GKfM Rig tmPf`
4. GKB i Kg AvtQ 5. Ab`vb` (ub` Ki`b)

41. Avcbvi KgGjvKvq cKf ev`eqtbi dtj cteP Zj bvq eZgtb gvnj viv KvR tek AskMhb Ki tQ uK?

1. nüv 2. bv

42. cteP Zj bvq eZgtb cKf GjvKvq Kgms`vtbi mthm tetotQ uK?

1. nüv 2. bv

K. nüv ntj , cj`l l gvnj vt` i Kgms`vtbi mthm tKvb tKvb t`t` tetotQ ?

eti>`cKf i Kvib Kgms`vtbi mthm tetotQ		Ab`vb` cKf i Kvib Kgms`vtbi mthm tetotQ	
cj`l` i Kgms`vb	gvnj vt` i Kgms`vb	cj`l` i Kgms`vb	gvnj vt` i Kgms`vb
1. Kul KvR	1. Kul KvR	1. Kul KvR	1. Kul KvR
2. grm` Pvl	2. grm` Pvl	2. grm` Pvl	2. grm` Pvl
3. Mi`/QvMj cvj b	3. Mi`/QvMj cvj b	3. Mi`/QvMj cvj b	3. Mi`/QvMj cvj b
4. num/gj Mx cvj b	4. num/gj Mx cvj b	4. num/gj Mx cvj b	4. num/gj Mx cvj b
5. e`it`ivcb (ebvqb) Gi KvR	5. e`it`ivcb (ebvqb) Gi KvR	5. e`it`ivcb (ebvqb) Gi KvR	5. e`it`ivcb (ebvqb) Gi KvR
6. kvK-memRi evMvb	6. kvK-memRi evMvb	6. kvK-memRi evMvb	6. kvK-memRi evMvb
7. gwU Lbb KvR	7. gwU Lbb KvR	7. gwU Lbb KvR	7. gwU Lbb KvR
8. iv`vNvU/tmZnbg`Y KvR	8. iv`vNvU/tmZnbg`Y KvR	8. iv`vNvU/tmZnbg`Y KvR	8. iv`vNvU/tmZnbg`Y KvR
9. KuU i kt` i KvR	9. KuU i kt` i KvR	9. KuU i kt` i KvR	9. KuU i kt` i KvR
10. `jy`e`emv	10. `jy`e`emv	10. `jy`e`emv	10. `jy`e`emv
11. Kj Kvi Lvbi KvR	11. Kj Kvi Lvbi KvR	11. Kj Kvi Lvbi KvR	11. Kj Kvi Lvbi KvR
12. PvKix	12. PvKix	12. PvKix	12. PvKix
13. Ab`vb` (ub` Ki`b)	13. Ab`vb` (ub` Ki`b)	13. Ab`vb` (ub` Ki`b)	13. Ab`vb` (ub` Ki`b)

tmKkb 4t cwi tekMZ cfve

43. eti>`cKf i dtj cwi tetki Dci uK aitbi BuzerPK/fvj cfve ctotQ?

.....

.....

44. eti>`tmP cKf ev`eqtbi dtj cwi tetki Dci tKvb `jvZKvi K cfve ctotQ uK ?

1. nüv 2. bv

K. nüv ntj , uK aitbi `jvZKvi K cfve ctotQ ?

1. tivM RxeYyl gkv gwQi cKic tetotQ	5. ivmvgubK mti i e`envi epx
2. Rig DePZv KtgtQ	6. Ddmx dmtj i Pvlver` tetotQ
3. gP cwbZ grm` Pvl eU ntqtQ	7. Rjve`xZv epx tctqtQ
4. evj vBvkk e`envi i epx	8. Ab`vb` (ub` Ki`b)

1. nūv 2. bv

N. eʃi>^atmP cKí ev⁻evqʃbi dʃj evj vBbvK e⁻envʃi i dʃj cwi tek ʃY tetotQ wK? 1. nüv 2. bv

45. $e^+e^- \rightarrow \mu^+\mu^-$ (Mfxi bj K_L, f-Mf⁰, cvBc l cvKv tmPbvj v) ev⁻evq⁺bi mdj w⁻K_L f⁺v w⁻K_L?

.....

.....

44

eti>`atmP Gj vKv Dbqb I cökŋY cKÍ

wbneo Avtj vPbvi cökŋj v
(RvZxq I tRjv chŋqi KgKZŋ i Rb")

fvgKv: Avmŋvj vgyAvj vBKg | Avgiv ixW bvgK Mtel Yv cŋZôvb Ges cwi KÍ bv gšYvj tqi AvBGgBwW (IMED) Gi cŋ t_ŋK gvW chŋq gj`vqb Rixci Dŋŋŋk` GŋmŋQ | Avcbiv Rvŋbb eti>`eüglx Dbqb KZŋŋ (BMDA)-KZŋ 1996-2006 mŋtj evsjvŋŋki 3wJ tRjvi 25wJ DctRjvq eti>`atmP Gj vKv Dbqb I cökŋY cKÍ bvtg GKwJ cKŋŋi KvR ev`ewqZ ntqtQ, hvi Dŋŋŋk` wQj Aŋ Mfxi bj Kp Gj vKvq f-Mfŋ' cvBc/ cvKv tmPbvjv wbgŋY Kŋi cwb i AcPq tivtai gvaŋg tmP Gj vKv ejx i cvkvcwK Gj vKvq `wi`a I wcuQtq _vKv RbŋMwŋŋK AvajbK Pvlverŋ i Kjv tKŋkj I DbŋZ Rxb e`e`vi mŋt_ cwiPq Nuŋŋq Zvŋ i Av_ŋmvgwRK Ae`vi Dbqb Kiv | eZŋvb Rixci Dŋŋŋk` ntŋQ f-Mfŋ' cvBc/ cvKv tmPbvjv wbgŋŋbi Ae`v, tmŋPi cwb mieivŋni AMŋwZ, e`envi, cwb i AcPq tiva, AvajbK chŋŋ cŋqŋMi gvaŋg dmj Drcv`b I Gi gvaŋg Av_ŋmvgwRK Ae`vi Dbqb KZUKŋntqtQ Zv gj`vqb Kiv |

G cŋŋŋ/2 Avcb Avcbvi gj`erb e`e` cŋvŋbi gvaŋg GB MtelYvq Ae`vb ivLŋZ cvŋib | Avcbvi AskMŋY mŋuYŋŋte Avcbvi Dci wbfŋ KiŋQ | Avcbvi gZvgZ iagvŋ MtelYvi KvŋR e`eüZ nŋe Ges Avcbvi t`qv Z_` mŋuYŋŋMvcb ivLv nŋe | Avcbvi AbgŋZ tctj Awg mŋŋvrKvi `i` KiŋZ cwi |

wefM :	tKwbs :
tRjv :	tKwbs :

mŋŋvrKvi MŋbKvixi bvg :	mŋŋvrKvi Mŋŋbi Zwi L:
mŋcvi fivRvŋi i bvg :	Zwi L:
mŋŋvrKvi Mŋb: `i`i mgq :	ŋkl mgq:

BŋvŋwŋDqvŋŋ i Rb` wŋŋ Rbvt BŋvŋwŋDqvŋ mŋŋvrKvi `i`i AvŋM t_ŋKB DŋŋŋvZvŋK cökŋjvq DŋŋwZ ŋŋŋŋGes eZgvŋb ŋ mgŋŋi e`vL`v wŋŋ wŋŋeb | ŋŋŋŋ Ges ŋeZgvŋbiŋ e`vL`v ntjvt 1. ŋŋŋŋ A_ŋ wŋŋ ŋ Gj vKvq eti>`cKÍ ev`evqŋbi KvR ŋkl nŋl qvi cŋŋŋA_ŋ mŋŋvrKvi Mŋŋbi Zwi L ntŋ Kgctŋŋ 5 eQi cŋŋŋ mgq Ges 2. ŋeZgvŋb ej tZ mŋŋvrKvi Mŋŋbi Zwi L ntŋ MZ 6 gym t_ŋK 12 gvŋmi GKŋv Mo mgq | mgŋŋi GB wŋŋŋŋ ŋŋŋŋGes eZgvŋb mgŋŋi Z_` AvbŋZ nŋe |

1. bvg : tclvb bvrvi :
2. eqm: eQi
3. wk¶vMZ thvM'Zv:
4. c`ex:
5. KgEj vKv:
6. Avclb G KgEj vKv KZv b aþi vbtqWRZ AvQb?eQi gvm
7. eþi>`tmP Gj vKv Dbqþ I c¶¶¶Y c¶¶¶ i KvR Avclb wK RvZ vQþj b? 1. nv 2. bv
- K. nv ntj , D³ c¶¶¶ Avclb wK `vqZj cvj b Kþi tQb?
-
-

þmKkb 1t eþi>`tmP c¶¶¶ mvKZ Z_

8. j ¶¶¶v Abþvq D³ c¶¶¶ i KvR m¶¶¶¶¶¶ ev`emqZ ntqþQ wK? 1. nv 2. bv 3. Rvbbv
- K. bv ntj , wK wK Kv tY ev`emqZ nqþb?
-
9. c¶¶¶ i KvR eiv¶ KZ At_¶mvntqþQ wK? 1. nv 2. bv 3. Rvbbv
- K. bv ntj , tKb þkl nqþb?
-
10. c¶¶¶ ev`evqþKvj xb mgtq c¶¶¶ i KvR mþi Rvgtb cwi`k¶/Z`vi wK Kiv ntqþQj wK? 1. nv 2. bv 3. Rvbbv
- K. nv ntj , wK¶¶¶ Kiv ntqþQj ?
-
11. eþi>`c¶¶¶ ev`evqþb `vbxq RbMþYi AskMþY tKgb vQj ?
-
12. c¶¶¶ Gj vKv þmtþi cwb exUb I mieivþni `vqZj tK cvj b Kþi b?.....
13. eþi>`c¶¶¶ i Avl Zvq `wvZ Mfxi bj Kc, f-MF¶ cvBc I cvKv þmPþj v i ¶¶¶¶¶¶¶¶ `vqZj tK ev Kviv cvj b Kþi b?

1. Mfxi bj Kc	1. BMDA 2. cwb e`envi Kvixiv 3. tKqvi tUKvi 4. w`g KvgvU
2. f-MF¶ cvBc/ cvKv þmPþj v	5. Ab`vb` (wv` ¶ Ki`b) 1. BMDA 2. cwb e`envi Kvixiv 3. tKqvi tUKvi 4. w`g KvgvU 5. Ab`vb` (wv` ¶ Ki`b)

14. ev⁻ewqZ cKí mWKfite iYvteY Kiv nq wK?

1. nüv 2. bv 3. Rmbbv

K. nüv ntj, wKfite?

15. iYvteY KvR At_P ms⁻vb AvtQ wK?

1. nüv 2. bv 3. Rmbbv

K. nüv ntj, G KvR At_P ms⁻vb ht_ó wK?

1. nüv 2. bv 3. Rmbbv

L. GB iYvteY KvR At_P Drm wK?

16. cKí i elv KZ e⁻q KZ wQj?

1.UvKv 2. Rmbbv

17. cKí i tgvU e⁻q KZ ntqtQ?

1.UvKv 2. Rmbbv

18. eti[>] f-Mf^o cvBc/cvKv tmPbvj v wgtYi dtj cteP Zj bvq eZgtb cmbi AcPq KtgtQ wK? 1. nüv 2. bv

K. nüv ntj, cmbi AcPq KZfWM KtgtQ ev tiva ntqtQ?

cte ^o% ntZv	eZgtb t% nq
------------------------------	-------------------

19. f-Mf^o cvBc/cvKv tmPbvj v wgtYi dtj cteP Zj bvq eZgtb weNv cüz tmP LiP KtgtQ wK? 1. nüv 2. bv

K. nüv ntj, KZ KtgtQ?

cte ^oUvKv wQj (cüz weNvq)	eZgtb tUvKv ntqtQ (cüz weNvq)
--	-------------------------------------

20. f-Mf^o cvBc/cvKv tmPbvj v wgtbi dtj Mfxi bj Kíci KgvÜ GjvKvq Kwl Rigi kZKiv KZfWM tmPi Avl Zvq GtgtQ?

cte ^o 1.% Rig wQj 2. Rmbbv	eZgtb t 1.% Rig ntqtQ 2. Rmbbv
--	-------------------------------------

21. cKí i Mfxi bj Kíci mrvth⁻ cmb Dtevj b l f-Mf^o cvBc/cvKv tmPbvj vi gva⁻tg cmb mieivn-Gi t^oí^o wK wK mgm⁻v nq?

K. wKfite mgm⁻vi mgravb Kiv nq?

22. eti[>] tmP cKí ev⁻eqtbi gva⁻tg Rbmavi^oYi Av⁻mgwRK Ae⁻v l Rxbavi^oYi gvb⁻Ü DbZ ntqtQ etj Avcm b gtb Ktib wK? 1. nüv 2. bv

K. nüv ntj, wKfite?

L. bv ntj, tKb?

X. cġkġYv_ġ`i wbePġbi tġġtġ ħK ħK wēl q wētePbv Kiv ntqūQj ?

24. eġi>`tmP Gj vKv Dbq̄b I cġkġY cġkġr i Avl Zvq Avcūb tKvb cġkġY tēqtūQj b ħK? 1. nūv 2. bv

K. nūv ntj , GB cġkġr i cġkġY t_ġK th me Ávb I `ġZv ARġ KtītQb Zv Avcbvi msūkē-KvġR ħKfvte mnvqZv Ki tQ?

25. GB cġkġr i Avl Zvq RvZxq I tRj v chġq cġkġY t`qv ntqūQj ħK? 1. nūv 2. bv

K. nūv ntj , RvZxq I tRj v chġq KZRbġK cġkġY t`qv ntqūQj ?

chġq	KZRb t`evī K_v ūQj ?	KZRbġK t`qv ntqūQj ?
K. RvZxq chġqi KgRZġe_`RbRb
L. tRj v chġqRbRb

26. eġi>`cġkġr ev`evqġbi tġġtġ tKvb mgm`v ntq _vKtj ħK ai tbi mgm`v ntqūQj ?

K. ħKfvte mgm`vi mgravb Kiv ntqūQj ?

tmKkb 3t Kwl wēl qK Z_`

27. eġi>`cġkġr ev`evqġbi dtj Kwl tġġtġ Lv` ktm`i Drcv`b tētoġQ ħK? 1. nūv 2. bv

K. nūv ntj , cġZ wēlvq ħK cwi gvb tētoġQ?

cġe° t cġZ wēlvqgY ntZv

eZġvġb t cġZ wēlvqgY nq

L. ħK ai tbi Lv` ktm`i Drcv`b tētoġQ?

M. dmtj i wbeoZv cġkġr ev`evqġbi cġe° eZġvġb KZ? cġe°.....% eZġvġb.....%

28. cġkġr ev`evqġbi dtj cġe° Zj bvq eZġvġb gūnjviv KvġR tewk AskMhb Ki tQ ħK? 1. nūv 2. bv

29. cġe° Zj bvq eZġvġb cġkġr Gj vKvq Kgms`vġbi mġhvM tētoġQ ħK? 1. nūv 2. bv

K. niw ntj, cj“l l gwnj vti i Kgms-vtbi mthvM tKvb tKvb tti tetoQ ?

eti>^cKti i KviY Kgms-vtbi mthvM tetoQ		Abvb cKti i KviY Kgms-vtbi mthvM tetoQ	
cj“l i Kgms-vb	gwnj vti i Kgms-vb	cj“l i Kgms-vb	gwnj vti i Kgms-vb
1. Kul KvR	1. Kul KvR	1. Kul KvR	1. Kul KvR
2. grm Pvl	2. grm Pvl	2. grm Pvl	2. grm Pvl
3. Mi“/QvMj cvj b	3. Mi“/QvMj cvj b	3. Mi“/QvMj cvj b	3. Mi“/QvMj cvj b
4. num/gi Mx cvj b	4. num/gi Mx cvj b	4. num/gi Mx cvj b	4. num/gi Mx cvj b
5. e,tiivcb (ebvqb) Gi KvR	5. e,tiivcb (ebvqb) Gi KvR	5. e,tiivcb (ebvqb) Gi KvR	5. e,tiivcb (ebvqb) Gi KvR
6. kvK-memRi evMvb	6. kvK-memRi evMvb	6. kvK-memRi evMvb	6. kvK-memRi evMvb
7. gwl Lbb KvR	7. gwl Lbb KvR	7. gwl Lbb KvR	7. gwl Lbb KvR
8. ivvAvU/tmZmbgY KvR	8. ivvAvU/tmZmbgY KvR	8. ivvAvU/tmZmbgY KvR	8. ivvAvU/tmZmbgY KvR
9. Kul mkti i KvR	9. Kul mkti i KvR	9. Kul mkti i KvR	9. Kul mkti i KvR
10. tiy^e^emv	10. tiy^e^emv	10. tiy^e^emv	10. tiy^e^emv
11. Kj Kv Lvbri KvR	11. Kj Kv Lvbri KvR	11. Kj Kv Lvbri KvR	11. Kj Kv Lvbri KvR
12. Pvkix	12. Pvkix	12. Pvkix	12. Pvkix
13. Abvb (mbv^ Ki “b)	13. Abvb (mbv^ Ki “b)	13. Abvb (mbv^ Ki “b)	13. Abvb (mbv^ Ki “b)

tmKkb 4t cwi tekMZ cfi

30. eti>^cKti i dtj cwi tetki Dci mK ai tbi BvZvPK/fvj cfi ctotQ?

31. eti>^tmP cKti ev-evq tbi dtj cwi tetki Dci tKvb tiZKvi K cfi ctotQ mK ? 1. niw 2. bv

K. niw ntj, mK ai tbi tiZKvi K cfi ctotQ ?

1. tiV RxeYyl gkv gwi cKvc tetoQ	5. imvqubK mti i e^envi eix
2. Rngi DePZv KtgtQ	6. Ddmx dmtj i Pvlver tetoQ
3. gP cmbtZ grm Pvl eU ntqtQ	7. Rj vxZv eix tctqtQ
4. evj vBvk tKi e^eni eix	8. Abvb (mbv^ Ki “b)

L. GB tiZKvi K cfi t_K gP nI qvi Dcvq mK?

tmKkb 5t cKti i mdj l `eP w K mgn

32. eti>^tmP cKti (Mfxi bj Kc, f-Mf^cvc l cvKv tmPbvj v) ev-evq tbi mdj w K,tj v mK mK?

33. eti>^tmP cKti i `eP w K,tj v mK/tiZKi cfi mK mK?

34. fivel tZ eti>^tmP cKti DbZ l KvHixfite cwi Pvj bvi Rb^ Avcbvi mpcwi k mK?

ab^ev w tq mv tiYvKvi MhY tkl Ki “b

ექივეთმპ გვკვ დებო I ციკლი ციკი

შეშვ (f-Mf' ცვც/ცკვ ბვ) ცი`კი I ჩეშვპbv ბტ`კკ (Checklist for Observation & Physical Verification of Water Channel/Water Distribution System)

შეშვ ჩეშვ Mfxi ბ კც/შეშვ (f-Mf' ცვც I ცკვ/ბვ) ცი`კი

ID: Mfxi ბ კც ID: f-Mf' ცვც ბვ ID: ცკვ შეშვ

შეშვ :.....	ტკვ ბს:.....	ტრქვ:.....	ტკვ ბს:.....
დტრქვ:.....	ტკვ ბს:.....	ბდბგბ:.....	ტკვ ბს:.....
შეშვ:	ტკვ ბს:.....	ტქ ვკკბ:	
ბ კც აცტიუტი ბვ:		ც`ex:	

ჩეშვყკვი ბვ: Zwi L:

Z_`ცვბკვი ბვ, ც`ex I მკვბ:

მტირგტ ცი`კი კტი Ges ციკი მსიკე-ე³, ტვგ`vb, ბ კც აცტიუტი, ტკვიტუკვი I ე`ენიკვიტ`ი მრÁvmv კტი ბტპი Z_`ტქვ მსმბ კტი მჯ მცex კიტZ ნტ| ციZუ Mბგ GKუ Mfxi ბ კტი ავლ Zვq f-Mf' ცვც/ცკვ შეშვ ცი`კი I ჩეშვპbv კიტZ ნტ|

1. Mfxi ბ კცუი (DTW) ბტ I ტქკკბ:

2. Mfxi ბ კცუი Pvj yAe`vq i ტტQ მკბ: 1. ნივ 2. ბ

3. Mfxi ბ კცუი Drmgt_ ტტკ ტკბ აიტი ბვ `ი`ი` ნტტQ Ges ტმუv KZ მგუვი ჩეშ?

1. f-Mf' ცვც შეშვ:მგუვი 2. ცკვ შეშვ:მგუვი

4. მბ`ი Mfxi ბ კცუი ავლ Zვq შეშვი კვრ კტი`ი` ნტტQ?

1. f-Mf' ცვცტი შეშვ:(გვ I ეQi) 2. ცკვ შეშვ:(გვ I ეQi)

5. შეშვი კვრ კტი ტკლ ნტტQ?

1. f-Mf' ცვცტი შეშვ:(გვ I ეQi) 2. ცკვ შეშვ:(გვ I ეQi)

6. $\int_{\mathbb{R}^n} \frac{1}{|x|} dx$ ni \mathbb{R}^n da $n \geq 1$ uchun hisoblang.

1. f-Mf[⊙] cvBC †mPbvj v:(UvKv) 2. cvKv †mPbvj v:(UvKv)

7. $\int_{\mathbb{R}^n} f(x) dx$ ni \mathbb{R}^n da $f(x)$ ni qanday qilib hisoblash mumkin?

1. f-Mf^{©'} cVBC t mPbvj v:(UvKv) 2. cVkv t mPbvj v:(UvKv)

8. f-Mf[©] cvBc ‡mPbvj vi cwi gvc

WRvBb Abjvdi j 11"gv1 v	ev ⁻ te wbgZ ntq1Q
%N ^owglvi	%N ^owglvi
cT ⁴wglvi	cT ⁴wglvi
D"PZv:wglvi	D"PZv:wglvi

9. cvKv ‡mPbvj vi cwi gvc

WVRBb Abymti j q'gv v	ev -te wbgZ ntqtQ
%N ^owguvi	%N ^owguvi
c ^o :wguvi	c ^o :wguvi
D"pZv:wguvi	D"pZv:wguvi

10. f-Mf²⁺, cvBtci t̄mPbvj vi eZg²⁺ b Ae⁻v

eZgub Ae ^{-v}	f-Mf ^o cBc ĩmBvj vi eZgub Ae ^{-v} chf ^e ŦY Kti we ^{-wi} Z gš ^{-w} ĩj Lp (tKvb ŦQ ⁻ ħdvUv/fv½v AvtQ ũKbv, cwb ũKgz tħtZ cvti ũKbv, bv tMtj tKb cvti bv BZ ^{-w})
1. Lp ĩj (ŦQ ⁻ ħdvUv/fv½v BZ ^{-w} bvB)	
2. mš ^{-H} RbK/fvj (ŦQ ⁻ ħdvUv/fv½v BZ ^{-w} bvB)	
3. Aí Lvi vc (ŦQ ⁻ ħdvUv/fv½v BZ ^{-w} AvtQ)	
4. Lp Lvi vc (ŦQ ⁻ ħdvUv/fv½v BZ ^{-w} AvtQ)	

11. $\text{Cu}^{+} \text{K} \alpha \text{ Pb} \text{ L} \alpha \text{ V} \text{ K} \alpha \text{ Zr} \text{ L} \alpha \text{ Ag} \text{ K} \alpha \text{ Fe} \text{ K} \alpha$

eZgub Ae ^{-v}	tmPbvj vi eZgub Ae ^{-v} chfey Qy Kti we ^{-wi} Z gše ^{-uj} Lp (tKtbv wQ ⁻ f ⁻ dvUv/fv ^{1/2v} AvtQ wKbv , cwb w/KgZ thZ crtı wKbv, bv tMtj tKb crtı bv BZ ^{-w})
1. Lp f ^{-j} (wQ ⁻ f ⁻ dvUv/fv ^{1/2v} BZ ^{-w} bvB)	
2. mtšw RbK/fvj (wQ ⁻ f ⁻ dvUv/fv ^{1/2v} BZ ^{-w} bvB)	
3. Aı Lvi vc (wQ ⁻ f ⁻ dvUv/fv ^{1/2v} BZ ^{-w} AvtQ)	
4. Lp Lvi vc (wQ ⁻ f ⁻ dvUv/fv ^{1/2v} BZ ^{-w} AvtQ)	

12. tmPbvj vi ($f\text{-Mf}^\ominus\text{cvBc/cvKv}$) $\text{wbg}^\oplus\text{Y}$ tKvb $\hat{\text{T}}^\omega\text{U}$ $\text{i}\hat{\text{t}}\text{q}\hat{\text{t}}\text{Q}$ wKbv ? 1. $\text{n}\ddot{\text{u}}\text{v}$ 2. bv

K. $\text{n}\ddot{\text{u}}\text{v}$ ntj , wK wK $\hat{\text{T}}^\omega\text{U}$ $\text{i}\hat{\text{t}}\text{q}\hat{\text{t}}\text{Q}$:

$\hat{\text{T}}^\omega\text{U}$	$f\text{-Mf}^\ominus\text{cvBc}$ tmPbvj v	cvKv tmPbvj v
1. wVRvBb Abjvqx $\text{ev}^\sim\text{ewqZ}$ nqwb		
2. $\text{Ab}^\sim\text{vb}^\sim$ ($\text{wlv}^\sim\text{v}^\sim\text{Ki}^\sim\text{b}$)		

13. tmPbvj v ($f\text{-Mf}^\ominus\text{cvBc/cvKv}$) $\text{t}_\text{t}\text{K}$ chfB cwi gvY $\text{tm}\hat{\text{t}}\text{Pi}$ cwb cvl qv hvq wKbv ? 1. $\text{n}\ddot{\text{u}}\text{v}$ 2. bv

K. bv ntj , eQti i tKvb $\text{mg}\hat{\text{t}}\text{q}$ Ges tKb $\text{tm}\hat{\text{t}}\text{Pi}$ cwb cvl qv hvq bv/Afve nq :

tmPbvj v	K. eQti i tKvb $\text{mg}\hat{\text{t}}\text{q}$ $\text{tm}\hat{\text{t}}\text{Pi}$ cwb cvl qv hvq bv ?	L. tKb cvl qv hvq bv/Afve nq ?
$f\text{-Mf}^\ominus\text{cvBc}$ tmPbvj vq		
cvKv tmPbvj vq		

14. $f\text{-Mf}^\ominus\text{cvBc/cvKv}$ tmPbvj vi cwb mjeav tfvMxi v mWKFvte tmP $\text{Kvth}^\ominus\text{envi}$ $\text{Ki}\hat{\text{t}}\text{Z}$ $\text{cvi}\hat{\text{t}}\text{Q}$ wKbv ? 1. $\text{n}\ddot{\text{u}}\text{v}$ 2. bv

15. $f\text{-Mf}^\ominus\text{cvBc/cvKv}$ tmPbvj v $\text{wbg}^\oplus\text{Yi}$ dtj $\text{c}\hat{\text{t}}\text{eP}$ Zj bvq cwb AcPq tiva $\text{ntq}\hat{\text{t}}\text{Q}$ wKbv ? 1. $\text{n}\ddot{\text{u}}\text{v}$ 2. bv

16. $f\text{-Mf}^\ominus\text{cvBc/cvKv}$ tmPbvj v $\text{wbg}^\oplus\text{Yi}$ dtj $\text{c}\hat{\text{t}}\text{eP}$ Zj bvq wNv $\text{c}\hat{\text{t}}\text{Z}$ tmP LiP $\text{K}\hat{\text{t}}\text{g}\hat{\text{t}}\text{Q}$ wKbv ? 1. $\text{n}\ddot{\text{u}}\text{v}$ 2. bv

17. $f\text{-Mf}^\ominus\text{cvBc/cvKv}$ tmPbvj v $\text{wbg}^\oplus\text{Yi}$ dtj tmP mjeav cvl qvq $\text{c}\hat{\text{t}}\text{eP}$ Zj bvq $\text{eZ}\hat{\text{g}}\text{v}\text{b}$ Gj vKvq $\text{eQi}^\sim\text{vcx}$ $\text{wvrfb}\hat{\text{e}}\text{dmj}$ Drcv^\simb nt^\simQ wKbv ?

1. $\text{n}\ddot{\text{u}}\text{v}$ 2. bv

18. $f\text{-Mf}^\ominus\text{cvBc/cvKv}$ tmPbvj v $\text{wbg}^\oplus\text{Yi}$ dtj tmP mjeav cvl qvq $\text{c}\hat{\text{t}}\text{eP}$ Zj bvq $\text{eZ}\hat{\text{g}}\text{v}\text{b}$ Lv^\sim Drcv^\simb $\text{e}\text{v}\times$ $\text{tctq}\hat{\text{t}}\text{Q}$ wKbv ?

1. $\text{n}\ddot{\text{u}}\text{v}$ 2. bv

19. $f\text{-Mf}^\ominus\text{cvBc/cvKv}$ tmPbvj v $\text{wbg}^\oplus\text{bi}$ dtj Mfxi bj $\text{K}\hat{\text{t}}\text{ci}$ $\text{Kgv}\hat{\text{U}}$ Gwi qvq $\text{tm}\hat{\text{t}}\text{Pi}$ cwb Pwn^\simv $\text{c}\hat{\text{t}}\text{Y}$ $\text{ntq}\hat{\text{t}}\text{Q}$ wK ?

1. $\text{n}\ddot{\text{u}}\text{v}$ 2. bv

K. bv ntj , Pwn^\simv $\text{c}\hat{\text{t}}\text{Y}$ bv nI qvi Kvi b wK ?

.....

.....

20. Mfxi bj Kc Gj vKvq $f\text{-Mf}^\ominus\text{cvBc/cvKv}$ tmPbvj v $\text{wbg}^\oplus\text{bi}$ $\text{gra}\hat{\text{t}}\text{g}$ tmP mjeav vKvi dtj $\text{c}\hat{\text{t}}\text{eP}$ Zj bvq $\text{eZ}\hat{\text{g}}\text{v}\text{b}$ Gj vKvi tj vKRb wK wK $\text{m}\hat{\text{t}}\text{h}\text{vM}$ mjeav tfvM $\text{Ki}\hat{\text{t}}\text{Q}$?

.....

.....

Mfxi bj Kc (DTW)

21. Mfxi bj $\text{Kc}\hat{\text{U}}$ vctbi mgq (gym I eQi):

22. Mfxi bj $\text{Kc}\hat{\text{U}}$ e^\simenvi $\text{i}\hat{\text{t}}\text{i}$ mgq (gym I eQi):

23. Mfxi bj Ktci mvt_ Uvl qvi Kiv ntqtQ wKbv? 1. nüv 2. bv
K. nüv ntj, Uvl qvi -Gi eZgvb Ae~vi weeiYt

24. Mfxi bj Ktci wVmpvR© cÜZ ıgıbtU KZ wKDtmK:

25. mntrRB Ges ht_ó cwi gyY cwb Dtv wKbv: 1. nüv 2. bv

26. cwb bv DVtj KviY wK: 1. hŞystki Amjeav 2. ~vcvri Amjeav 3. Ab~vb" (ıbw`Ö Ki"b)

27. bj KcılUtz mKj tgşmtg cwb _vtK wKbv: 1. nüv 2. bv

K. bv ntj, tKvb tgşmtg, KZw`b Ges wK Kvi tY cwb _vtK bv:

1. tKvb tgşmtg..... 2. KZw`b:

3. wK Kvi tY:

28. Mfxi bj Kc, tmPbvj vi (f-MF© cvBc/cvKv bvj v) tgi vgz l i ıYvteıY Kiv nq wK? 1. nüv 2. bv

K. bv ntj, tKb i ıYvteıY Kiv nq bv?

L. nüv ntj, KZw`b ci ci Kiv nq?

1. gvmK
2. 6 gvm AŞt
3. GK eQi AŞt
4. grtS grtS/cıqrRb tgvZteK Kiv nq
5. dmj tgşmtgi i i tZ

M. Mfxi bj Kc/tmPbvj vi tgi vgz l i ıYvteıY tYi ~wqZı tK cvj b Kti?

1. Mfxi bj Kc	1. BMDA 2. cwb e~envi Kvixiv 3. tKqvi tUKvi 4. w~g KıgıU 5. Ab~vb" (ıbw`Ö Ki"b)
2. f-MF© cvBc/ cvKv tmPbvj v	1. BMDA 2. cwb e~envi Kvixiv 3. tKqvi tUKvi 4. w~g KıgıU 5. Ab~vb" (ıbw`Ö Ki"b)

29. i ıYvteıY KvıRi At_P ms~vb wKfvte nq?

1. mi Kvix Znvej t_tK (ıeGıwWG)
2. tcŞimfv/BDıbqb cwi l t`i Znvej ntZ
3. ~vbqfvte Prı v msMıh l t`^Qvkıgi graıg (mjeavıfvMıx`i)
4. w~g KıgıUi graıg
5. Ab~vb" (ıbw`Ö Ki"b)

30. tgi vgtZi KvıRi At_P ms~vb wKfvte nq?

1. mi Kvix Znvej t_tK (ıeGıwWG)
2. tcŞimfv/BDıbqb cwi l t`i Znvej ntZ
3. ~vbqfvte Prı v msMıh l t`^Qvkıgi graıg (mjeavıfvMıx`i)
4. w~g KıgıUi graıg
5. Ab~vb" (ıbw`Ö Ki"b)

31. tWbgvb mıwKfvte cwb weZiY Kti wK? 1. nüv 2. bv

32. bj Kc AcvtıUi mıwKfvte bj Kc t`Lvıkvıv Kti wK? 1. nüv 2. bv

et̪i > ʰt̪mP Gj vKv Dbq̪b I c̪k̪ŋY c̪k̪ɪ

c̪k̪ŋY t̪m̪Uvi ch̪eŋY I cwi ʰk̪b̪ ɪb̪t̪ ʰk̪Kv

weFvM :..... t̪Kw bs:..... t̪Rj v:..... t̪Kw bs:.....
 Dc̪t̪Rj v:..... t̪Kw bs:..... BD̪bq̪b:..... t̪Kw bs:.....
 M̪g: t̪Kw bs:..... t̪j v̪Kkb:
 c̪k̪ŋY t̪Kb̪ ʰ t̪Kq̪i t̪UKv̪i i bvg: c̪ ʰex:

ch̪eŋYKvixi bvg: Zwi L:

Z_ c̪b̪Kvixi bvg, c̪ ʰex I wKvbr:

m̪t̪i R̪g̪t̪b cwi ʰk̪b̪ K̪t̪i Ges c̪k̪ɪ ms̪k̪e-e ʰw̪t̪K wR̪Ámv̪ K̪t̪i b̪x̪t̪Pi Z_ ʰt̪j v msM̪h̪ K̪t̪i w̪j w̪c̪ex̪ K̪i t̪Z̪ n̪t̪e |

1. c̪k̪ŋY t̪Kb̪ ʰ ʰv̪t̪bi eQ̪i:

2. c̪k̪ŋY t̪Kb̪ ʰ t̪t̪K c̪k̪ŋY ʰi ʰi eQ̪i:

3. c̪k̪ŋY t̪Kb̪ ʰ weeiYt̪

K. c̪k̪ŋY t̪Kb̪ ʰ R̪gi Av̪q̪Zb:kZ̪isk

L. c̪k̪ŋY t̪Kb̪ ʰ weei s -Gi Av̪q̪Zb: %N̪e̪:w̪g̪Uvi c̪t̪ʰ:w̪g̪Uvi

M. weei s msL̪v:w̪j

N. K̪ŋ msL̪v:w̪j

4. c̪k̪ɪ n̪t̪Z̪ t̪g̪v̪ KZRb̪t̪K Ges KZ̪ ʰt̪j v eʰv̪t̪K c̪k̪ŋY t̪Kb̪ ʰ t̪t̪K c̪k̪ŋY t̪ ʰ qv̪ n̪t̪q̪t̪Q?

1. t̪g̪v̪ c̪k̪ŋY t̪Yv̪x̪P msL̪v̪t̪Rb

2. t̪g̪v̪ eʰv̪t̪w̪j

3. c̪t̪Z̪ eʰv̪t̪ KZRb̪t̪K c̪k̪ŋY t̪ ʰ qv̪ n̪t̪q̪t̪QRb

5. t̪U̪bs̪ i ʰt̪gi cwi g̪v̪c̪

wR̪v̪Bb̪ Ab̪j̪m̪t̪i j̪ ʰŋ̪g̪v̪t̪ v̪	ev̪ ʰe̪ ɪb̪g̪Z̪	eZ̪g̪v̪b̪ Ae̪v̪	ch̪eŋYt̪Yi dj̪ v̪dj̪ /g̪ʰe̪
		t̪Kw̪t̪ 1. f̪v̪t̪j̪ v̪ 2. Av̪s̪k̪K̪ ʰŋ̪Z̪M̪t̪ - 3. ʰŋ̪Z̪M̪t̪ -	
%N̪e̪:w̪g̪Uvi	%N̪e̪:w̪g̪Uvi		
c̪t̪ʰ:w̪g̪Uvi	c̪t̪ʰ:w̪g̪Uvi		
D̪ʰPZ̪v̪:w̪g̪Uvi	D̪ʰPZ̪v̪:w̪g̪Uvi		

6. ~~U~~bs i "tgi Kwv~~t~~gvt

K. Qir` t 1. KsııııU/cıKıı 2. ııııb 3. KıV 4. Ab`ııb` (ııııı 0 Kı`b)

L. f`qvj t 1. KsmU/cvKv 2. wJb 3. Kw 4. Ab"vb" (wbw` @ Ki "b)

M. tg†St 1. KsqµU/cvKv 2. gwU 3. KvW 4. Ab"vb" (tbow" 0 Ki "b)

7. Physical Facilities

Facilities	KZ_s,tj v AvtQ			KZ_s,tj v Kvhtjg/mPj /fvj		
	1. niiv	2. bv	msL_v	1. niiv	2. bv	msL_v
1. cKqY tKt`^Kwm i`g AvtQ						
2. cKqYv_#`i _vKvi e`e`v (evm`vb) AvtQ						
3. tPqvi						
4. tUvej						
5. wuj s d`vb						
6. tUvej d`vb						
7. o`vU d`vb						
8. we`jr						
9. tRbt i Ui						
10. Kp`uDUvi						
11. dtUvo`vU tgnkb						
12. OHP						
13. gwe` wqWqv/j`vcUc						
14. lqumv KZK cvib mieivn						
15. uUDeI tqj (AvtmBk gp)						
16. ev_i`g (lqvUvi mxj mn wis l`^#ei %Zix)						
17. ev_i`g (wis l`^#ei %Zix)						
18. tUvj tcvb						
19. wclR						
20. Gim						
21. tUvj wfk b						
22. Nno						
23. hvZvqr tZi Rb` hvbevnb						
24. Ab`vb` (wb` 0 Ki`b)						

8. GKUv i"tg KZRb cök!bv Pemvi e"e"v AvtQ?Rb

9. $\text{tUib s i "tqi Avtj v evZvm Pj vPtj i Ae}^{-\text{v}} \text{tKgb?}$ 1. fvj 2. tgvUvgvU 3. Lvi vc

10. $\frac{1}{10} \text{ms}$ i "tg chv Rvbj v-` i Rv AvtQ wKbv? Rvbj v:msL"v ` i Rv:msL"v

11. cökꞑY tKt`²cökꞑY DcKi tYi mie iwn tKqb? 1. chß 2. Achß

12. $\frac{1}{2} \times \frac{1}{3} = \frac{1}{6}$

1. $\text{ew}^{\text{f}} \text{f} \text{ew}^{\text{f}}$	6. $\text{wde} \text{PvU}^{\text{f}}$
2. $\text{f} \text{wq} \text{BU} \text{f} \text{ew}^{\text{f}}$	7. $\text{f} \text{c} \text{v} \text{v} \text{i}$
3. $\text{gv} \text{K}^{\text{f}}$	8. $\text{e}^{\text{f}} \text{v} \text{b} \text{i}$
4. PK	9. OHP
5. $\text{f} \text{c} \text{w}^{\text{f}} \text{i}$	10. $\text{Ab} \text{v}^{\text{f}} \text{ (w} \text{w}^{\text{f}} \text{ } \text{K}^{\text{f}} \text{ } \text{b}^{\text{f}} \text{) } \dots\dots\dots$

13. cōkŋY tKtə^aweṭbvə tbi e'e^{-v} AvtQ wKbv, _vKtj wK ai tbi e'e^{-v} AvtQ?

14. cġkġY tKt>`1 eZgġb Aešġ chġeġYt

№п/п	Чистота (Cleanliness)			Статус строительства/ремонта (Construction/Repairing Status)		
	№п/п	Чистота (Cleanliness)	Статус строительства/ремонта (Construction/Repairing Status)	№п/п	Чистота (Cleanliness)	Статус строительства/ремонта (Construction/Repairing Status)
1.	Чистота	Статус строительства/ремонта				
2.	Чистота	Статус строительства/ремонта				
3.	Чистота	Статус строительства/ремонта				
4.	Чистота	Статус строительства/ремонта				
5.	Чистота	Статус строительства/ремонта				
6.	Чистота	Статус строительства/ремонта				

15. $\text{ch}^{\text{e}}\text{YKvix mti Rigib c}^{\text{ik}}\text{Y} \text{ tK}^{\text{t}} \text{ i eZ}^{\text{ib}} \text{ AeSv ch}^{\text{e}}\text{Y} \text{ Kti Gi mweK w}^{\text{et}}\text{q gS}^{\text{e}} \text{ wj Lte (c}^{\text{ik}}\text{Y} \text{ tK}^{\text{t}} \text{ i eZ}^{\text{ib}} \text{ AeSv tKgb, Gw} \text{ e}^{\text{e}}\text{Z n}^{\text{t}}\text{Q wKbv, Gj vKi RbMY Gw t}^{\text{t}}\text{K wKfite j vfev n}^{\text{t}}\text{Q, Gi f}^{\text{t}}\text{vj v Lvi v wK}^{\text{t}}\text{S}^{\text{t}}\text{v wK BZ}^{\text{w}} \text{ w}^{\text{e}}\text{w}^{\text{t}}\text{Z fite wj w}^{\text{e}}\text{x Kite})}$

eŧi>`^tmP Gj vKv Db**q**b I c**ö**k**¶**Y c**ö**í

c0k7Y Kvhpug gj "vqb tPKwj ó

we fWm : †Kw bs: †Rj v: †Kw bs:
Dc†Rj v: †Kw bs: BDwbqb: †Kw bs:
Mlg: †Kw bs: †j v†Kkb:

chfe¶¶YKvi xi bvg: Zwi L:

Z_c0 vbKvi xi bvg, c`ex l w/Kvbn:

m̥i Rɯŋtɔ cwi`kɔ K̥i Ges c̥k̥i ms̥k̥e-e³ɬK ɯRÁmv̥ K̥i b̥ɬPi Z₃ t̥j v ms̥M̥ K̥i w̥j w̥ce x̥ Ki t̥Z n̥t̥ |

colony Kt⁺ bvg⁺

cwi`kɸi Zwi L l mgqt mgq..... Zwi L:.....

1. tgvU KZwU e'vP tK ckk'Y t' l qv ntqtOtwU
2. c0Z e'vP KZRb tK ckk'Y t' qv ntqtOt
cj "lmsL'v gvnj v.....msL'v tgvU.....msL'v
3. c0Z e'vP wi tvmv'cvtm'bj / ckk'Y t' Ki msL'v t cj "lmsL'v gvnj v.....msL'v tgvU.....msL'v
4. tgvU ckk'Y v_xP msL'v cj "lmsL'v gvnj v.....msL'v tgvU.....msL'v
5. tgvU wi tvmv'cvtm'bj / ckk'Y t' Ki msL'v t cj "lmsL'v gvnj v.....msL'v tgvU.....msL'v
6. KZw' b tgvv'x ckk'Y wQj tw' b
7. tUlbs 'i i" Ges tkl n l qvi mgq wK wQj t 'i i" mgq: tkl mgq:.....
8. tUlbs G ckk'Y bv_xP neei Yt
.....
9. tUlbs- G tK tK ckk'Y c0 vb Ki tQb?
10. Zvt' i thvM' Zv ?
11. ckk'Y KMY tK TOT c0 vb Kiv ntqtQ wK? 1. niuv 2. bv

K. ԸՆԴՀԱՆՈՒՐ ԴՐՈՒՄԻ ՄԱՍԻՆ ԿՈՒՆԱՅԻՆՈՒՄԸ?

L. ԿԶՄԻ ԴՐՈՒՄԻ ԴՐՈՒՄԻ ՄԱՍԻՆ ԿՈՒՆԱՅԻՆՈՒՄԸ?ՊԵՆՏ

12. ԸՆԴՀԱՆՈՒՐ ԴՐՈՒՄԻ ՄԱՍԻՆ ԿՈՒՆԱՅԻՆՈՒՄԸ ԿՈՒՆԱՅԻՆՈՒՄԸ?

13. ԿՈՒՆԱՅԻՆՈՒՄԸ ԿՈՒՆԱՅԻՆՈՒՄԸ ԿՈՒՆԱՅԻՆՈՒՄԸ?

14. ԸՆԴՀԱՆՈՒՐ ԴՐՈՒՄԻ (Facilities)

ԸՆԴՀԱՆՈՒՐ ԴՐՈՒՄԻ (Facilities)	ԴՐՈՒՄԸ 1. ԿՈՒՆԱՅԻՆՈՒՄԸ 2. ԿՈՒՆԱՅԻՆՈՒՄԸ 3. ԿՈՒՆԱՅԻՆՈՒՄԸ
1. ԿՈՒՆԱՅԻՆՈՒՄԸ	
2. ԿՈՒՆԱՅԻՆՈՒՄԸ ԿՈՒՆԱՅԻՆՈՒՄԸ	
3. ԿՈՒՆԱՅԻՆՈՒՄԸ	
4. ԿՈՒՆԱՅԻՆՈՒՄԸ	
	ԴՐՈՒՄԸ 1. ԿՈՒՆԱՅԻՆՈՒՄԸ 2. ԿՈՒՆԱՅԻՆՈՒՄԸ
5. ԿՈՒՆԱՅԻՆՈՒՄԸ	
6. ԿՈՒՆԱՅԻՆՈՒՄԸ (ԿՈՒՆԱՅԻՆՈՒՄԸ)	
7. ԿՈՒՆԱՅԻՆՈՒՄԸ	
8. ԿՈՒՆԱՅԻՆՈՒՄԸ	
9. ԿՈՒՆԱՅԻՆՈՒՄԸ	
10. ԸՆԴՀԱՆՈՒՐ ԴՐՈՒՄԸ ԿՈՒՆԱՅԻՆՈՒՄԸ	

15. ԸՆԴՀԱՆՈՒՐ ԴՐՈՒՄԻ (Methodology of the Training)

ԸՆԴՀԱՆՈՒՐ ԴՐՈՒՄԸ	ԴՐՈՒՄԸ 1. ԿՈՒՆԱՅԻՆՈՒՄԸ ԿՈՒՆԱՅԻՆՈՒՄԸ 2. ԿՈՒՆԱՅԻՆՈՒՄԸ ԿՈՒՆԱՅԻՆՈՒՄԸ 3. ԿՈՒՆԱՅԻՆՈՒՄԸ
1. ԿՈՒՆԱՅԻՆՈՒՄԸ	
2. ԿՈՒՆԱՅԻՆՈՒՄԸ/ԿՈՒՆԱՅԻՆՈՒՄԸ	
3. ԿՈՒՆԱՅԻՆՈՒՄԸ	
4. ԿՈՒՆԱՅԻՆՈՒՄԸ	
5. ԿՈՒՆԱՅԻՆՈՒՄԸ (ԿՈՒՆԱՅԻՆՈՒՄԸ).....	

16. ԸՆԴՀԱՆՈՒՐ ԴՐՈՒՄԻ (Process of Training)

ԸՆԴՀԱՆՈՒՐ ԴՐՈՒՄԸ	ԴՐՈՒՄԸ 1. ԿՈՒՆԱՅԻՆՈՒՄԸ 2. ԿՈՒՆԱՅԻՆՈՒՄԸ
1. ԿՈՒՆԱՅԻՆՈՒՄԸ (Model practice)	
2. ԿՈՒՆԱՅԻՆՈՒՄԸ ԿՈՒՆԱՅԻՆՈՒՄԸ	
3. ԿՈՒՆԱՅԻՆՈՒՄԸ ԿՈՒՆԱՅԻՆՈՒՄԸ	
4. ԸՆԴՀԱՆՈՒՐ ԴՐՈՒՄԸ	
5. ԸՆԴՀԱՆՈՒՐ ԴՐՈՒՄԸ ԿՈՒՆԱՅԻՆՈՒՄԸ	

17. cöküþ e'ëüZ DcKi Ymgn **(Training material)**

cġkŋtY e'ëüZ DcKiYmgn	tKwWt 1. nūv 2. bv	tKwWt 1. ch#ß 2. ch#ß bq
1. cġkŋtKt i eB/mbt ġKv/n'vŪ AvDU		
2. cġkŋtYv_xp i eB/mbt ġKv/n'vŪ AvDU		
3. tēwW®		
4. OHP		
5. g#Wj		
6. LvZv-Kj g		
7. e'vM		
8. mdc Piv®		
9. tcióvi		
10. Ab'vb' mi Ävgv`x (ubv` 6 Ki`b).....		

18. msi ¶Y e⁻e⁻v (Record Keeping)

welq	‡KwWt 1. msi ¶¶Y Kiv n†qtQ 2. msi ¶¶Y Kiv nqmb
1. nwwRiv LvZv (Attendance register)	
2. Avtj vPbvi welqe ~wjj wce× Kiv	
3. ~¶¶Zv hvPvB Kib wjj wce× Kiv	


19. **Performance evaluation during training**

cāKŋY Pj vKuj xb DbnZi gj`vqb	†Kwŋt	1. Kiv nŋqŋQ	2. Kiv nqŋb
1. cāZw`b gj`vqb			
2. Pbnš-cixŋŋvi gra`tg gj`vqb			

20. cĥtYi mgšq (Coordination of the training): 1. fvj 2. tgvUvqU 3. fvj bq

gše"t

chfe ʔYKvix cɔk ʔY tKˈa cwi kɔ Kti H tKˈa t_K cwi Pwɔj Z/mgɔBKZ Training Program gɔ vhb Kti Gi mweK
wel tɔ gʂe ˈwɔj Lteb (Training Program wK fɔte cwi Pɔj bɔ Kiv ntɔtɔ, Gi fɔtɔj v l Lɔivc w Kˌtɔj v BZˈw we ˈwi Z fɔte
wɔj ɔce x Ki tɛb)



Research Evaluation Associates For Development Ltd. (READ)

House # 27/1, Road # 13/A, Dhanmondi R/A, Dhaka
Phones: 9132425; Fax: 88-02-9132425; E-mail: read@bdcom.net